



Work Progress

Work at 130 Liberty St. site is progressing well. As of Friday, January 20th, scaffolding had reached the 38th floor and is expected to be complete this week, weather permitting. The netting has been completely removed and the south hoist is complete. Work on the north hoist is to begin this week. A 16-foot high sidewalk bridge has been completed along Greenwich Street (between Albany Street and Liberty Street) as well as “catch-alls” with wire mesh to provide added protection to vehicles and pedestrians on Greenwich Street.

Site Safety

Site safety continues to be the first priority for LMDC and all of the contractors working on the project. There will be a worker evacuation drill on Thursday January 26, 2006.

CERT Training

Spaces are still available for the Community Emergency Response Team training beginning tonight, January 23rd. To sign up, contact Sid Baumgarten at sidbaumgarten@aol.com or go to the High School for Leadership, 90 Trinity Place, at 7 PM.

Community Forums

LMDC will be providing an update on the project at the World Trade Center Redevelopment Committee of Community Board 1 meeting on February 6, 2006. Check with the Community Board for the location and time.