



March 2010 Progress Report on the Deconstruction of 130 Liberty Street



Deconstruction of 130 Liberty Street March 31, 2010

Deconstruction Status

As of April 2, 2010 contractor Bovis Lend Lease has completed the deconstruction of the 19th floor concrete slab. Removal of steel beams on that floor is 67% complete. Work has started on the 18^h floor steel columns. Since deconstruction resumed in mid-November workers have removed the remaining half of the 27th floor as well as the 26th, 25th, 24th, 23rd, 22nd, 21st 20th and now a significant portion of the 19th floor.

During the month of March, contractor Bovis Lend Lease obtained permits from the New York City Department of Buildings to add a second shift to the deconstruction work at 130 Liberty Street. The second shift began on Tuesday, March 16th. Deconstruction activities now take place in two shifts: from 7 a.m. to 3:30 p.m.; and from 3:30 p.m. to

midnight. Under the new permits, all deconstruction activities will be allowed to continue until sundown.

From sundown until midnight, Bovis will be permitted to continue lowering pieces of steel to the deck that do not require a crane, cutting pieces of steel that have already been lowered to the deck during the day and loading steel and other debris into containers on the deck. The containers will be lowered to the ground by the tower crane the following morning.