



May 2010 Progress Report on the Deconstruction of 130 Liberty Street

Deconstruction Status

As of May 28, 2010 contractor Bovis Lend Lease has completed the removal of the 15th floor concrete slab. Removal of the 15th floor steel beams is approximately 55% complete. Removal of the 14th floor steel columns is approximately 37% complete. Since deconstruction resumed in mid-November workers have removed the remaining half of the 27th floor as well as the 26th, 25th, 24th, 23rd, 22nd, 21st 20th, 19th, 18th, 17th, 16th and now a significant portion of the 15th floor. Also, work on the 14th floor began during the month of May.

Deconstruction activities now take place in two shifts: from 7 a.m. to 3:30 p.m.; and from 3:30 p.m. to midnight. Under the new permits, all deconstruction activities will be allowed to continue until sundown.

From sundown until midnight, Bovis will be permitted to continue lowering pieces of steel to the deck that do not require a crane, cutting pieces of steel that have already been lowered to the deck during the day and loading steel and other debris into containers on the deck. The containers will be lowered to the ground by the tower crane the following morning.

