

September 2010 Progress Report on the Deconstruction of 130 Liberty Street



Deconstruction of the 6th Floor

Deconstruction Status

As of October 1, 2010 contractor Bovis Lend Lease has removed the 27th through the 7th floors, and is working on the 6th floor.

During the month of September The New York City Department of Buildings (DOB) approved a revision to the contractor's means and methods for the deconstruction of 130 Liberty Street's lower floors. The revised means and methods calls for a mobile crane to be placed on Washington Street just north of Albany. The mobile crane will assist with the removal of steel that the tower crane cannot reach. The mobile crane was put in place on September 27, 2010.

