

Grantee: Empire State Development Corporation (NYS)

Grant: B-02-DW-36-0001

January 1, 2017 thru March 31, 2017 Performance Report



Grant Number:

B-02-DW-36-0001

Obligation Date:

06/07/2002

Award Date:**Grantee Name:**

Empire State Development Corporation

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$2,000,000,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$2,000,000,000.00

Estimated PI/RL Funds:

\$12,142.44

Total Budget:

\$2,000,012,142.44

Disasters:

Declaration Number

FEMA-DR-1391-NY

Narratives

Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 8-member Board of Directors (Formerly 16 - member), half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The centerpiece of LMDCs efforts is the creation of a permanent memorial honoring those lost, while affirming the democratic values that came under attack on September 11. The United States Department of Housing and Urban Development appropriated \$2 billion to fund the Lower Manhattan Development Corporations initiatives.

Recovery Needs:

The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability.

Overall

Total Projected Budget from All Sources**This Report Period**

N/A

To Date

\$2,917,392,274.43

Total Budget

(\$50,554.78)

\$1,999,726,058.72

Total Obligated

(\$45,875,554.78)

\$1,953,352,640.82

Total Funds Drawdown

\$554,361.06

\$1,822,154,089.11

Program Funds Drawdown

\$554,361.06

\$1,822,141,946.67

Program Income Drawdown

\$0.00

\$12,142.44

Program Income Received

\$0.00

\$12,142.44

Total Funds Expended

\$554,361.06

\$1,822,378,403.83

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$118,876,257.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		2.05%
Overall Benefit Percentage (Actual)		1.51%
Minimum Non-Federal Match	\$0.00	\$118,876,257.00
Limit on Public Services	\$0.00	\$83,334,955.73
Limit on Admin/Planning	\$0.00	\$101,100,095.46
Limit on State Admin	\$0.00	\$71,972,087.74
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Please see the individual narratives.
Thanks

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Business Recovery Program	\$0.00	\$218,946,000.00	\$218,728,643.42
0006, Job Creation & Attraction Program	(\$5,200.00)	\$143,000,000.00	\$106,573,201.14
0007, Small Firm Attraction & Retention	\$0.00	\$29,000,000.00	\$27,625,391.07
0101, Residential Grant Program	\$0.00	\$236,057,064.12	\$236,057,064.12
0102, Employment Training Assistance	\$0.00	\$337,771.00	\$337,771.00
0103, Interim Memorial	\$0.00	\$309,969.00	\$309,969.00
0121, Columbus Park Pavillion	\$0.00	\$767,406.31	\$767,406.31
0122, History & Heritage Marketing	\$0.00	\$4,612,619.00	\$4,612,619.00
0141, Downtown Alliance Streetscape	\$0.00	\$4,000,000.00	\$4,000,000.00
0142, NYSE Security Improvements	\$0.00	\$25,255,000.00	\$24,891,702.66
0143, Parks & Open Spaces	\$7,263.75	\$34,381,689.00	\$34,251,434.63
0144, Hudson River Park Improvement	\$0.00	\$72,600,000.00	\$72,600,000.00
0146, West Street Pedestrian Connection	\$0.00	\$22,955,811.00	\$22,361,533.23



0147, BRIDGE	\$0.00	\$13,000,000.00	\$0.00
0148, LM Communication Outreach	\$0.00	\$1,000,000.00	\$1,000,000.00
0149, Pace Green Roof Design	\$0.00	\$0.00	\$0.00
0151, Chinatown Tourism Marketing	\$0.00	\$1,160,000.00	\$1,160,000.00
0152, Lower Manhattan Info	\$0.00	\$2,548,555.98	\$2,548,555.98
0171, WTC Site	\$90,371.92	\$657,128,783.00	\$610,376,870.53
0172, Lower Manhattan Tourism Programs	\$0.00	\$3,950,000.00	\$3,950,000.00
0240, East River Waterfront	\$0.00	\$168,000,000.00	\$125,189,374.27
0241, Lower Manhattan Street Management	\$0.00	\$9,000,000.00	\$8,957,942.22
0243, East Side K-8 School	\$0.00	\$23,000,000.00	\$23,000,000.00
0244, Fitterman Hall	\$0.00	\$15,000,000.00	\$15,000,000.00
0245, Chinatown Projects	\$0.00	\$7,000,000.00	\$6,155,542.67
0246, Lower Manhattan Business Expansion	\$0.00	\$2,670,000.00	\$2,670,000.00
0600, Lower Manhattan Housing	\$0.00	\$54,000,000.00	\$41,206,200.00
0708, Lower Manhattan Public Service Programs	\$0.00	\$7,857,921.13	\$7,857,921.13
0901, Planning & Administration	\$294,627.15	\$99,565,841.51	\$97,595,372.05
1101, Community & Cultural Enhancements	\$29,062.38	\$85,789,822.87	\$77,074,525.02
1102, Drawing Center	\$0.00	\$2,000,000.00	\$2,000,000.00
1200, Fulton Corridor	\$0.00	\$29,342,328.18	\$29,342,328.18
1301, Economic Development	\$0.00	\$6,928,417.90	\$5,090,720.27
1302, Transportation Improvements	\$138,235.86	\$15,835,000.00	\$5,849,858.77
1343, Education - Other	\$0.00	\$3,000,000.00	\$3,000,000.00



Activities

Project # / Title: 0002 / Business Recovery Program

Grantee Activity Number: BRG-7718

Activity Title: BRG-7718

Activity Category:

Payment for compensation for economic losses (WTC-only)

Project Number:

0002

Projected Start Date:

11/22/2002

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Business Recovery Program

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation (ESD)

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$218,946,000.00
Total Budget	\$0.00	\$218,946,000.00
Total Obligated	\$0.00	\$218,946,000.00
Total Funds Drawdown	\$0.00	\$218,728,643.42
Program Funds Drawdown	\$0.00	\$218,728,643.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$218,728,643.82
Empire State Development Corporation (ESD)	\$0.00	\$218,728,643.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

BUSINESS RECOVERY GRANT PROGRAM --- This plan details LMDC's proposed expenditure of \$350 million to supplement three business recovery and economic revitalization programs initiated and administered by Empire State Development (ESD), New York State's economic development agency, in cooperation with the New York City Economic Development Corporation (EDC). ESD Action Plan History -- Business Recovery Programs Established by ESD -- Congress appropriated an initial \$700 million to New York State for economic recovery and revitalization efforts through HUD's Community Development Block Grant Program. This fund is managed by ESD in cooperation with EDC in accordance with a Final Action Plan and an Amended Action Plan accepted and approved by HUD. The Final Action Plan describes all of the business recovery and revitalization programs. The Amended Action Plan modifies three programs: (1) the Small Firm Attraction & Retention Grant Program, (2) the WTC Business Recovery Loan Fund, and (3) the Infrastructure Rebuilding Program. Both ESD's Final Action Plan and Amended Action Plan are available on the ESD web site: www.empire.state.ny.us. --Additional Business Recovery Funding from LMDC -- Both ESD's Final Action Plan and Amended Action Plan recognized that more than \$700 million would be needed to fully fund the business recovery and revitalization programs as described. When an initial \$2 billion was appropriated to LMDC, Congress intended that some portion would be directed to the business recovery and



revitalization effort administered by ESD. In fact, \$500 million of the initial appropriations (the \$700 million and the \$2.0 billion) is required to be made available to small businesses, not-for-profit organizations, and individuals to compensate them for economic losses. -- LMDC is publishing this Partial Action Plan to allocate \$350 million of the \$2 billion fund to three business recovery programs administered by ESD as described in ESD's Final Action Plan and Amended Action Plan referred to above. -WTC Business Recovery Grant (BRG) Program -- \$150,000,000,(total program fund \$481,000,000) ---PROGRAM OVERVIEW---The WTC BRG program provides grants to businesses (including not-for-profit organizations) with fewer than 500 employees, located in Manhattan south of 14th Street, to compensate them for economic losses resulting from the disaster. Compensation is calculated based on days of lost gross revenue, with the maximum number of days and amounts determined by business location. ---PROGRAM OBJECTIVE--- The program is intended to provide compensation for economic losses at affected firms, thereby assisting in the retention of 225,000 jobs at assisted businesses and up to an additional 150,000 jobs at businesses indirectly affected by the activities of assisted businesses. Note that businesses assisted by this program will also be eligible for assistance from other ESD programs. Consequently, job impacts across programs are not additive. --- Integration with Preexisting Programs. Benefits from the program will be integrated with the previously offered WTC Disaster Retail Recovery Grant Program. That program offered compensation equal to three days lost business revenue, capped at \$10,000, to retail and personal service firms with fewer than 500 employees located in Manhattan south of Houston Street on September 11, and continuing in business in New York City.---Benefits from the program will also be integrated with the previously offered Lower Manhattan Grant Program administered by the EDC. That program provided grants, capped at \$10,000, to small non-retail businesses located in the restricted area of Lower Manhattan, and grants to other non-retail businesses located south of Houston Street tied to application and approval of SBA loans.---eligibility Criteria and Maximum Award Levels. Applicants for assistance through the WTC BRG program must show a business lease, deed or permit that was in effect on September 11th. -RESULTS--The Business Recovery Grant Program (BRG) ended December 31, 2002. The program provided \$219 million in grants to 6,858 firms with 52,310 employees.

Location Description:

Manhattan south of 14th Street

Activity Progress Narrative:

One grant recovery issue remains outstanding otherwise the activity would be closed. This is an inactive program requiring final resolution or reallocation of any undistributed funds a determination to be made in the near future.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	8214/6858
# of Non-business Organizations	0	282/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Wage-Earners benefitting	0	0	0	31805/0	12632/0	44437/52310	100.00

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0006 / Job Creation & Attraction Program

Grantee Activity Number: JCRP-7720

Activity Title: Job Creation and Retention Program

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

0006

Projected Start Date:

11/22/2002

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Job Creation & Attraction Program

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation (ESD)

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$143,000,000.00

Total Budget

\$0.00

\$143,000,000.00

Total Obligated

\$0.00

\$143,000,000.00

Total Funds Drawdown

(\$5,200.00)

\$106,573,201.14

Program Funds Drawdown

(\$5,200.00)

\$106,573,201.14

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$5,200.00)

\$106,573,201.14

Empire State Development Corporation (ESD)

(\$5,200.00)

\$106,573,201.14

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

WTC JOB CREATION AND RETENTION PROGRAM --- The WTC Job Creation and Retention Program (JCRP) offers grants to assist firms with 200 or more employees that were displaced from their workspace for at least one month after 9/11, as well as other affected firms, and firms willing to create new jobs in the downtown area. JCRP is managed by ESD in cooperation with NYC EDC in accordance with a Final Action Plan and an Amended Action Plan



accepted and approved by HUD. Assisted companies are required to maintain jobs in New York City for a minimum of ten years. Decisions as to whether to provide assistance and how much to offer are evaluated on an individual case basis based upon an assessment of the economic value of the project to New York City, risk, location, and size of workforce. In addition, there is assistance for projects for the adaptive reuse of available space to meet the needs of firms with specialized requirements in industries offering substantial job creation potential to the area on or south of Canal Street. Empire State Development (ESD) has been drawing on LMDC's \$143 million sub-allocation since August 2003.

TOTAL COST OF PROGRAM. ESDs Action Plans allocate \$175 million to WTC JCRP. This \$143 million was allocated to the program by LMDC through Partial Action Plan 2 (this was subsequently reduced by \$7 million), bringing the total program fund to \$318 million.

Location Description:

On or South of Canal Street

Activity Progress Narrative:

Empire State development Corporation (ESDC) has provided a schedule of disbursements from the ESDC Grant which they manage. These funds must be exhausted before they pay grants from the LMDC funds in this activity. ESDC still have at this date over \$5 million dollars left which if they remain true to their forecast will not be exhausted until the end of 2017. At that point this LMDC activity will once again begin to have disbursements to approved grant recipients made against it. During the quarter, the only LMDC activity was the return of \$5,200 in the form of a grant recovery.

ESDC has ceased to accept or approve any new applications. They have projected disbursements from the LMDC Grant will be processed through the end of 2022.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	142/94

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	152931/28078	0.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2240/0	6064/0	30313/0	27.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0007 / Small Firm Attraction & Retention**Grantee Activity Number: SFARG-7719****Activity Title: Small Firms Attraction and Retention Program****Activity Category:**

Econ. development or recovery activity that creates/retains

Activity Status:

Under Way

Project Number:

0007

Project Title:

Small Firm Attraction & Retention

Projected Start Date:

11/22/2002

Projected End Date:

09/30/2013

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

Empire State Development Corporation (ESD)

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$29,000,000.00
Total Budget	\$0.00	\$29,000,000.00
Total Obligated	\$0.00	\$29,000,000.00
Total Funds Drawdown	\$0.00	\$27,625,391.07
Program Funds Drawdown	\$0.00	\$27,625,391.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$27,626,758.85
Empire State Development Corporation (ESD)	\$0.00	\$27,626,758.85
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

SMALL FIRM ATTRACTION AND RETENTION GRANT PROGRAM (SFARG) --- The Small Firm Attraction and Retention Grant Program (SFARG) was an initiative designed to assist businesses and not-for-profit organizations with 200 or fewer employees located south of Canal Street in Lower Manhattan. SFARG provided cash grants to eligible entities that committed to leasing space and employing people south of Canal Street for a minimum of five years. The program provided assistance ranging from \$3,500 to \$5,000 per employee. Businesses that were located south of Canal Street as of September 11, 2001 and committed to stay downtown at least 5 years could also qualify for the program.



The final application deadline was June 2005. Applications for initial SFARG disbursements are no longer being accepted. Partial Action Plan 2 as amended on September 27, 2006 reduced the funding for SFARG by \$21 million from \$50 million to \$29 million.

Location Description:

The area on the south side of the line beginning at the intersection of the Hudson River with the Holland Tunnel, and running thence east to Canal Street, then running along the centerline of Canal Street, to the intersection with Rutgers Street, and thence running along the Centerline of Rutgers Street to the East River.

Activity Progress Narrative:

The final outstanding legal issue with a grant recipient has been resolved and all payments due have been recovered. This activity is now deemed inactive pending a final resolution/re-allocation of any undistributed funds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	492/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	2101/0	1665/0	9810/1	38.39

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0101 / Residential Grant Program

Grantee Activity Number: RGP-7713
Activity Title: RGP-7713

Activity Category: Residential Location Incentive Grants - (Waiver only) **Activity Status:** Completed



Project Number:

0101

Projected Start Date:

06/07/2002

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Project Title:

Residential Grant Program

Projected End Date:

12/31/2005

Completed Activity Actual End Date:**Responsible Organization:**

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$236,057,064.12
Total Budget	\$0.00	\$236,057,064.12
Total Obligated	\$0.00	\$236,057,064.12
Total Funds Drawdown	\$0.00	\$236,057,064.12
Program Funds Drawdown	\$0.00	\$236,057,064.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lower Manhattan Development Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	(\$123,743.00)

Activity Description:

LMDC RESIDENTIAL GRANT PROGRAM --- Background: The World Trade Center disaster had an immediate negative impact on the housing market in lower Manhattan, which resulted in a significant increase in vacancy rates. The residents of lower Manhattan, particularly in the area south of Chambers Street and west of Nassau and Broad Streets including Battery Park City (Zone 1), face a number of concerns regarding the effects of the tragedy such as quality of life issues, transportation issues, and the disruption caused by ongoing construction that will be necessary to rebuild lower Manhattan. As part of the recovery process, the economic impact of many of these issues is being addressed through existing grant programs administered by FEMA, as well as recovery efforts by other Federal, State, and City agencies. Unfortunately, when the initial criteria for this program were first introduced, the lower Manhattan housing market remained depressed despite the efforts that were being made in the area. The United States Housing Market Conditions Regional Activity Report issued by HUD reported that lower Manhattan rental rates were down approximately 10 to 15%. After September 11, 2001, approximately one-third of Battery Park City rental tenants did not return to their apartments. Some rental prices fell 30 percent in Battery Park City and rents in the Financial District fell from 16 to 21 percent on average. Owner-occupied housing saw a similar downturn in the aftermath of the tragedy. Real estate agents estimated a 10 percent to more than 25 percent drop in apartment prices between September and December 2001. By January, very few units had sold in Battery Park City while some were still listed at 15 percent below September prices. Purpose of Program: Lower Manhattan's residential population is essential to the continued viability of the area's businesses. Increased housing vacancy rates have a significant negative impact on the area's economic recovery. Increasing vacancies in the rental and owner-occupied housing markets begin a downward economic cycle, reducing business activity, which in turn makes housing in the area less attractive. Development of an effective program to encourage individuals to remain in, or move to, housing in lower Manhattan requires the creation of significant incentives to encourage individuals

to renew existing leases, sign new lease agreements, or purchase residential units. Without such a program, the perceived disadvantages of lower Manhattan as a housing location would continue to adversely impact the area's housing market and commercial activity. The Residential Grant Program incentive program outlined in this Partial Action Plan meets these goals. Response to the Draft Assistance Plan for Individuals first announced in February 2002 was immediate and positive. Although Battery Park City's occupancy rate fell to 60% after the disaster, its occupancy rate rose by several percentage points, to 74 percent, a few weeks after the Draft Assistance Plan for Individuals was released for public comment. In general, anecdotal evidence from building owners and prospective tenants shows that, after the plan was announced, there was a substantial increase in interest in apartments in the lower Manhattan area.

Area Characteristics: The population of the area south of Canal Street is diverse. Approximately half of the area's residents live within walking distance of their place of employment. Residential income characteristics reflect the area's industry mix, which includes a significant number of financial service businesses, small manufacturers (including garment producers), restaurants, retailers, and providers of professional and personal services. For example, residents of the area east of Broadway and south of Canal Street have a median household income that is lower than the area west of Broadway, which is characterized by relatively high household incomes. The area of lower Manhattan adjacent to the World Trade Center was attractive to urban professionals because of the presence of the major transportation hub at the World Trade Center and major shopping and service areas located at the World Trade Center and the World Financial Center. These attributes were complimented by the presence of attractive residential units in locations like Battery Park City and Tribeca. In Tribeca alone, more than 5,000 units were converted to housing from other purposes in the 1990's. The areas of Chinatown, Little Italy, and parts of the Lower East Side have historically been a major residential entry point for immigrants in New York City and include predominantly lower and middle income households. While parts of this area are not south of Canal Street, this area experienced significant inconvenience, disruption, and economic hardship as a result of September 11th.

Criteria for Assistance: This program offers substantial financial incentives to offset the perceived and real disadvantages of living in lower Manhattan. To encourage individuals to sign or renew leases or purchase or retain housing, in lower Manhattan, the following categories of grants are proposed:

Two-Year Commitment-Based Grants: Items 1 & 2 - These grants provide an incentive to individuals to make a two-year commitment to lower Manhattan. This two-year commitment by residents stabilizes the residential communities adversely impacted by the September 11th tragedy.

1. Rental units and owner occupied housing within Zone 1 (Zone 1 is defined as the area south of Chambers Street and west of Nassau and Broad Streets, including all buildings which face on those streets and the entirety of Battery Park City) will be eligible for a grant of 30% of the monthly rent (or mortgage payments, plus maintenance costs and real estate and related taxes for owner occupied units), up to \$12,000 over two years. To provide maximum benefit to lower income individuals in the area, the Plan provides a minimum grant of \$4,000 per assisted unit over two years. However, no residents will receive grants in excess of their total two year payments.

2. Rental units and owner occupied housing within Zone 2 (Zone 2 is defined as the area outside Zone 1 but south of Canal Street and southwest of Rutgers Street, including all buildings which face on those streets) will be eligible for a grant of 30% of the monthly rent (or mortgage payments, plus maintenance costs and real estate and related taxes for owner occupied units), up to \$6,000 over two years. To provide maximum benefit to lower income individuals in the area, the Plan provides a minimum grant of \$2,000 per assisted unit over two years. However, no residents will receive grants in excess of their total two year payments.

3. To be eligible for the grants related to rental units described in Items 1 & 2, all applicants must meet the following criteria:

- The unit must be occupied by the applicant and the applicant must comply with one of the following two options: (a) The applicants have entered into at least a two-year lease commencing prior to July 1, 2002 and ending on or after May 31, 2003; or (b) The applicant must have entered into at least a two-year lease commencing on or after July 1, 2002 and on or before May 31, 2003.
- To be eligible for the program under option (b), the following rent restrictions apply:
 - Rents paid by tenants in rent-regulated units may not be more than the legally permitted rents for rent-regulated units.
 - Rents paid by tenants in non-rent-regulated units may not be more than the following:
 - In Zone 1 -- 90% of pre-9/11/01 rents for the same rental unit, plus an adjustment equal to the level of rent increases set for two-year renewal leases by the New York City Rent Guidelines Board.
 - In Zone 2 -- 95% of pre-9/11/01 rents for the same rental unit, plus an adjustment equal to the level of rent increases set for two-year renewal leases by the New York City Rent Guidelines Board.
 - These rent restrictions do not apply to newly constructed units coming on line after September 11, 2001 or to units whose rent-regulation status changed or will change between September 11, 2001 and June 1, 2003.
 - Going forward, these rent restrictions may be adjusted to reflect market conditions.
 - Leases of existing tenants where the term of the lease is or has been renegotiated will only be eligible if their term expires at least two years after the effective date of the renegotiated lease or at least two years after the date the renegotiated lease was executed, whichever is later.
 - Tenants must show that their rental payments are up to date (or have otherwise been lawfully placed in escrow).
 - Payments under the program will be made directly to eligible tenants for up to two years.
 - One grant will be made per housing unit.
 - Additional eligibility criteria regarding health, safety, and habitability of buildings may be applied to this program.

4. To be eligible for the grants related to owner occupied housing described in Items 1 & 2, all applicants must meet the following criteria:

- The unit must be occupied by the owner applicant and the owner applicant must comply with one of the following two options: (a) Existing owners must agree to remain for at least two years after July 1, 2002; or (b) New owners who purchase on or after July 1, 2002 and on or before May 31, 2003 must agree to remain for at least two years.
- Only owner-occupied residences will be eligible for assistance. Owners who lease out their residences will not be eligible for this assistance, but their tenants will be eligible if they satisfy the criteria set forth in Item 3. See Item 5 for possible exceptions.
- Existing owners who have completed the payment of their mortgages will be eligible for a grant of 50% of monthly maintenance costs and real



estate and related taxes, up to the maximum amounts of \$12,000 or \$6,000 over two years. - Owners must show that mortgage, maintenance, and real estate and related tax payments are up to date (or have otherwise been lawfully placed in escrow). - Payments under the program will be made directly to eligible owners for up to two years. - One grant will be made per housing unit. - Additional eligibility criteria regarding health, safety, and habitability of buildings may be applied to this program. 5. Units leased or owned for residential purposes by corporations, universities, and other dsinaed institutions may be subject to special criteria. These units will only be eligible fr hegrnts described in Item 1 and Item 2. 6. LMDC will determine whether buildings are in compliance with the criteria of this program (i.e. offering two-year leases and complying with the rent restrictions outlined in Item 3), before its housing units will be deemed eligible. This certification process may vary for certain subsets or categories of buildings. One-Time Grant Per Housing Unit for September 11, 2001 Residents: Item 7 - These grants for residents of lower Manhattan who have continued to live in the area since September 11th provide an additional incentive for them to remain. These grants recognize the value of their commitment to remain in lower Manhattan despite the significant inconvenience, disruption, and economic costs that these areas have sustained since September 11th. Their continued residence has supported the immediate and surrounding residential and business communities during this period. 7. A one-time grant of \$1,000 is available per currently occupied housing unit in Zone 1, Zone 2, or Zone 3 (Zone 3 is defined as: the area north of Canal Street and Rutgers Street; south of Delancey and Kenmare Streets; and east of Lafayette Street in Manhattan, including all buildings which face on those streets with the exception of Canal Street and Rutgers Street). Applicants for this one-time grant must have resided in rental units or owner occupied housing in Zone 1, Zone 2, or Zone 3 prior to September 11, 2001 and continue to reside in Zone 1, Zone 2, or Zone 3 through the date of application and the date of award. Residents who relocated within or between the eligible zones will be eligible for this grant. One-Time Grant Per Housing Unit for Families: Items 8 - 10 These grants provide an incentive to families to make at least a one-year commitment to live in lower Manhattan, recognizing that keeping and attracting families is crucial to the stability and vitality of lower Manhattan. 8. Eligible rental units and owner occupied housing within Zone 1 whose household includes one or more children under age 18 at the date of their application will be eligible for an additional family grant of \$1,500. One grant will be made per housing unit. The additional eligibility criteria for these grants are described in Item 10. 9. Eligible rental units and owner occupied housing within Zone 2 and Zone 3 whose household includes one or more children under age 18 at the date of their application will be eligible for an additional family grant of \$750. One grant will be made per housing unit. The additional eligibility criteria for these grants are described in Item 10. 10. To be eligible for the family grants described in Items 8 & 9, all applicants must meet the following criteria: - The unit must be occupied by the applicant and the identified child(ren) and the applicant must comply with one of the following four options: (a) The applicant must have entered into at least a two-year lease commencing prior to June 1, 2002 and ending on or after May 31, 2003; or (b) The applicant must have entered into at least a one-year lease commencing on or after June 1, 2002 and on or before May 31, 2003; or (c) Existing owners must agree to remain for at least one year after June 1, 2002; or (d) New owners who purchase on or after June 1, 2002 and on or before May 31, 2003 must agree to remain for at least one year. Supplemental Assistance: Item 11 - 11. Abatements and subsidies for the same purpose as the grants in this program will be factored into the determination of eligibility and the calculation of grant amounts for all types of grants. AMENDMENT TO ACTIVITY-- In September 2006, LMDC amended PAP 1 to reduce the allocation by \$43,000,000 to reflect actual disbursements and a small reserve. RESULTS-- LMDC provided over \$227 million in grants to over 65,000 households. The program officially ended on August 31, 2005.

Location Description:

For the purposes of the Grant Program the area of focus has been divided into three zones. These zones are as follows: Zone 1 is defined as the area south of Chambers Street and west of Nassau and Broad Streets, including all buildings which face on those streets and the entirety of Battery Park City. Zone 2 is defined as the area outside Zone 1 but south of Canal Street and southwest of Rutgers Street, including all buildings which face on those streets. Zone 3 is defined as: the area north of Canal Street and Rutgers Street; south of Delancey and Kenmare Streets; and east of Lafayette Street in Manhattan, including all buildings which face on those streets with the exception of Canal Street and Rutgers Street.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1745/1500
# of Businesses	0	156/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	16703/8400	6058/4100	56841/38000	40.04	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0143 / Parks & Open Spaces

Grantee Activity Number: Parks-7743

Activity Title: Parks-7743

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0143

Projected Start Date:

08/06/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Parks & Open Spaces

Projected End Date:

12/31/2015

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Parks and Recreation

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2017

N/A

To Date

\$34,381,689.00

Total Budget

\$0.00

\$34,381,689.00

Total Obligated

\$0.00

\$34,381,689.00

Total Funds Drawdown

\$7,263.75

\$34,251,434.63



Program Funds Drawdown	\$7,263.75	\$34,251,434.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,263.75	\$34,251,433.63
New York City Department of Parks and Recreation	\$7,263.75	\$34,251,433.63
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$49,981,689 for the Neighborhood Parks And Open Spaces program in Lower Manhattan. The first phase of the Open Spaces program began in 2003 and includes improvements at Wall Street Triangle, Coenties Slip, Old Slip, Washington Market Park, Tribeca Park, Battery Park Bosque, Drumgoole Plaza, Brooklyn Bridge Plaza, Columbus Park, Sara D. Roosevelt Park, Bowling Green, Al Smith Playground, and the East River Park ball fields. New Parks and Significant Enhancements - Wall Street Triangle has been significantly greened with planting beds, flowering trees, and an expanded sidewalk. The Coenties Slip project created a permanent public space from an unused roadbed. The Battery Bosque is a newly designed portion of an existing park that now includes an ornamental garden, evening lighting, and a fountain. The Bosque complements other improvements in Battery Park such as the renovation of historic Castle Clinton. The Brooklyn Bridge Plaza and Drumgoole Plaza projects removed parking spaces and replaced traffic barriers to expand and improve the public space. Major Rehabilitations - The Central Lawn of Washington Market Park, a major destination in a heavily residential neighborhood, was reconstructed with new turf and an irrigation system. Bowling Green, America's first park was completely refurbished. Portions of Columbus Park have been reconstructed and new amenities in this heavily used Chinatown park include benches, game and picnic tables, drinking fountains, and lighting. The East River Park project reconstructed ball fields. --The second phase of parks capital improvements began in 2006 and include: Washington Market Park Comfort Station, Collect Pond Park, Sara D. Roosevelt Phase 2, Allen and Pike Street Malls, James Madison Park, Battery Park, and Canal Varick Laight Park. PROJECT SUPPORT AND OUTREACH: Community Board 1 contributed insight into residents' needs for the area at meetings and through written correspondence. Input was solicited and received from organizations such as the Alliance for Downtown New York, the Real Estate Board of New York, and the Association for a Better New York, the Partnership for New York City, Wall Street Rising, and the American Institute of Architects. Major area firms and property owners were also consulted to determine specific needs and ways to facilitate and sustain economic growth. The City of New York Mayor's Office compiled input from a number of sources and a range of constituencies, determining areas of overlap and greatest need. PROPOSED BENEFICIARIES: The creation of open spaces and neighborhood parks will provide public facilities that add to the quality of life for all communities in lower Manhattan and draw residents and visitors to the area, which will also contribute to the rehabilitation of Lower Manhattan. These projects will provide immediate relief to Lower Manhattan residents, businesses, workers, students, and visitors by improving accessibility in and around Lower Manhattan and enhancing the quality-of-life in Lower Manhattan, making this a more attractive place to live, work, and visit. Community Board 1 and 3 comprise the proposed Lower Manhattan project area. Community Board 1 has the highest population growth rate of the city's 59 community boards, with increases of 100%, 59%, and 35%, over the last three decades respectively. According to the 2000 Census, the population is 34,420 residents, with over 6,791 families. A dire need for additional parks has repeatedly been identified by Community Board 1 in its annual Statement of Needs, particularly on the district's east side where virtually no park space is available. In addition to its growing residential population, the area hosts hundreds of thousands of tourists annually, making improved public spaces essential to the sustainability of the area. In contrast, further east, Community Board 3 consists of predominantly low- and moderate-income households and has the third lowest median income in Manhattan. Community Board 3 has a long tradition of ethnic, economic, and cultural diversity and with a population of 164,407 according to the 2000 Census is one of the City's most densely populated areas. The need for additional parkland and the rehabilitation of existing parks has been identified as a high priority of the Community Board. Enhanced parks and new green spaces across the residential communities throughout Lower Manhattan will serve as a catalyst for the redevelopment of Lower Manhattan by providing public facilities for local workers, a draw for businesses, and an improvement in the quality of life for downtown's growing residential population. They will also provide a significant destination for visitors by capitalizing on downtown's magnificent waterfront setting, unique architectural character, and important historical context.

Location Description:

Wall Street Triangle- Wall Street, Pearl and Water streets; Coenties Slip- Coenties Slip, Pearl and Water streets; Tribeca Park- Beach Street, 6th Ave, and Ericsson Place; East River Park Ballfields- Montgomery-Houston Street and FDR drive; Drumgoole Plaza- Frankfort and Gold Streets; Brooklyn Bridge Plaza- Avenue of the Finest, Frankfort St, and Park Row. Improvement will be made up to Chatham Square; Sara D. Roosevelt Park- Forsyth, Canal, Chrystie, and E. Houston; Bowling Green- Broadway and Whitehall Street; Al Smith Playground- Catherine, Madison, to Oliver Street; Washington Market Park- Greenwich and Chambers Streets; Old Slip- Old Slip, Water, and FDR; Louise



Nevelson Plaza - Maiden Lane, Liberty St, William St. PHASE 2: Lower Manhattan, bounded by West Street to the west, the East River to the east, and generally between the Brooklyn and Manhattan Bridges. The Allen and Pike Street Malls extend from the East River, up along Pike Street to Canal Street, where they become the Allen Street Malls and extend northward to Houston Street.

Activity Progress Narrative:

Phase 1

All work related to the first phase of the Parks and Open Spaces Project under this program has been completed. The New York City Department of Parks and Recreation has informed LMDC that no additional reimbursement requests will be submitted related to Phase 1 and no reimbursement requests were paid or received this quarter. The remaining Phase 1 subrecipient agreement (SRA) funds were reallocated in accordance with LMDC Board authorization which was approved by HUD last quarter.

Phase 2

As for Phase 2, all work has been completed on Canal Varick Light Park, Sarah D. Roosevelt/Hester Street Playground, Collect Pond Park, Washington Market and Allen Street/Pike Street Mall. Punch list work remains ongoing at James Madison Plaza. The Battery Carousel is complete and open to the Public. All reimbursement requests related to this project were submitted and paid.

The remaining Phase 2 SRA funds were reallocated in accordance with LMDC Board authorization which was approved by HUD last quarter.

Nearly \$7,300 was spent from this activity during the first quarter 2017. Approximately \$130,000 in funds remain in this activity for legal and environmental costs associated with area parks and open spaces.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	56/14
# of Non-business Organizations	0	176804/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0146 / West Street Pedestrian Connection

Grantee Activity Number: West-7746

Activity Title: West-7746

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

0146

Projected Start Date:

08/06/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

West Street Pedestrian Connection

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

New York State Department of Transportation; Port

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$22,955,811.00
Total Budget	\$0.00	\$22,955,811.00
Total Obligated	\$0.00	\$22,955,811.00
Total Funds Drawdown	\$0.00	\$22,361,533.23
Program Funds Drawdown	\$0.00	\$22,361,533.23
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,361,532.23
New York State Department of Transportation; Port	\$0.00	\$22,361,532.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

--WEST STREET PEDESTRIAN CONNECTIONS-- This project constructed a temporary pedestrian bridge near the intersection of Vesey and West Streets and provide enhancements to the current bridge and walkway at Liberty Street. This improvement fostered safe pedestrian flows across West Street, as well as handled the expected high volumes of pedestrians that use this crossing daily since PATH service was restored in December of 2003. The



former North Bridge, which connected the World Trade Center site to the World Financial Center, was entirely destroyed by the terrorist attacks on September 11, 2001. This bridge was a major connection between the World Trade Center PATH Terminal (which served an estimated 67,000 in-bound PATH riders daily before it was destroyed on September 11, 2001) and the heavily utilized offices at the World Financial Center. During peak hours, 6,000 people per hour utilized the pedestrian bridge prior to September 11th. Since the attacks, the number of pedestrians crossing West Street at the Vesey Street intersection has steadily recovered from levels immediately after the attacks, and it is expected that as the area around the World Trade Center continues its recovery, these numbers will continue to rise. As PATH riders arrived at the World Trade Center and crossed West Street to reach the World Financial Center, a replacement for the destroyed bridge was needed in order to safely and efficiently serve the estimated 6,500 pedestrians that utilized the West Street-Vesey Street intersection hourly. This project benefited businesses, workers, residents, and visitors in Lower Manhattan. In 2010, an amendment to Partial Action Plan 4 expanded the scope of the West Street Pedestrian Connections project to include pedestrian management services in order to mitigate the impact of construction on and around West Street including World Trade Center construction.

--ALLOCATIONS IN PARTIAL ACTION PLAN--The estimated cost included in Partial Action Plan 4 is up to \$ 22,955,811.

Location Description:

Liberty Street at West Street and Vesey Street at West Street in Manhattan.

Activity Progress Narrative:

No funds were paid from this activity during the first quarter of 2017.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2365
# of Multifamily Units	0	0/15
# of Singlefamily Units	0	0/2350

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0147 / BRIDGE

Grantee Activity Number: LM-0147-BRIDGE

Activity Title: Grant I Bridge West Thames

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0147

Project Title:

BRIDGE

Projected Start Date:

11/01/2016

Projected End Date:

12/31/2019

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Battery Park City Authority

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$13,000,000.00
Total Budget	\$0.00	\$13,000,000.00
Total Obligated	\$0.00	\$13,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Battery Park City Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Pedestrian Bridge over West Street at West Thames Street--The new pedestrian bridge will create an alternate safe crossing of West Street and provide an improved connection between Battery Park City with its open spaces, recreational facilities, residences and commercial buildings and the rest of Lower Manhattan. The bridge will benefit Lower Manhattan residents, workers, and visitors as well as parents and children attending the new Public School 276 that has opened in Battery Park City a few blocks south of West Thames Street. The bridge is expected to be constructed by 2018.

Location Description:

The pedestrian bridge will span West Street in the vicinity of its intersection with West Thames Street. The eastern landing of the bridge will be to the north of the MTA-owned Brooklyn Battery Garage and the western landing will be in the vicinity of the Battery Park City Esplanade along West Street.

Activity Progress Narrative:

The construction phase of the West Thames Street Pedestrian Bridge Project is ongoing. The contractor is currently constructing bridge foundations and support structures at the project site while bridge spans are being fabricated



offsite by the steel contractor.

LMDC and BPCA continue to work with the City of New York to officially name the bridge the Robert R. Douglass Pedestrian Bridge in honor of long time lower Manhattan advocate and LMDC Board member who passed away in December 2016.

LMDC made approximately \$2,438,000 in payments to BPCA this quarter for construction services from Grant 2. No charges have been applied to this Grant 1 activity to date.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Linear feet of Public	0	0/380

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$20,000,000.00
Other Private Funds - various	\$7,500,000.00
Subtotal Match Sources	
Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0171 / WTC Site

Grantee Activity Number: 0171-WTC-SHIP
Activity Title: WTC SHIP

Activity Category: Public services **Activity Status:** Under Way
Project Number: **Project Title:**



0171

WTC Site

Projected Start Date:

07/13/2010

Projected End Date:

12/31/2020

Benefit Type:

()

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

LMDC and State of NY Museum

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,100,000.00
Total Budget	\$0.00	\$2,100,000.00
Total Obligated	\$0.00	\$2,100,000.00
Total Funds Drawdown	\$90,371.92	\$190,234.41
Program Funds Drawdown	\$90,371.92	\$190,234.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,371.92	\$190,234.41
LMDC and State of NY Museum	\$90,371.92	\$126,816.08
Lower Manhattan Development Corporation	\$0.00	\$0.00
State of NY Museum	\$0.00	\$63,418.33
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In 2004, as part of LMDC's environmental obligations for the World Trade Center site, LMDC entered into an agreement regarding historic resources with the NYS Historic Preservation Office and the federal Advisory Council on Historic Preservation ("the Programmatic Agreement"). Under this agreement, if an historic resource is found during the site's reconstruction, state and federal officials need to be notified and a mitigation plan developed for the historic resource, subject to consultation with approximately 40 consulting parties identified in that agreement.

On July 13, 2010 archaeologists monitoring excavation of the WTC Site observed the curved timbers of the lower hull of what proved to be the stern of an 18th century ship. After the remnants were uncovered, LMDC assembled a team of ship experts and conservators to develop and execute a short-term mitigation plan so the ship could be removed from the site in a controlled manner before its condition was threatened by exposure to the elements. The effort included protecting, recording, excavating, disassembling, packaging, and removing the vessel's components and associated artifacts from the project site.

A year later remnants of the bow were discovered on the site. As a result of LMDC's efforts, remnants from both the bow and stern are currently in stable condition and are being stored at the Center for Maritime Archaeology and Conservation at Texas A&M University.

The NYS Historic Preservation Office has determined the ship is eligible for listing on the National Register of Historic Places. Only about a dozen colonial-era merchant ships have ever been professionally recorded nationwide. The WTC Ship is significant for its association with the rise in prominence of New York's port during the late 18th century, its association with the development of New York City's Hudson River shoreline, and for being an early example of a Hudson River Sloop.

After all the ship's materials were removed and analyzed, LMDC contacted institutions in the New York metropolitan area to determine their interest in displaying the WTC ship. The institution that expressed the greatest interest was the New York State Museum in Albany. The Museum intends to make the ship a centerpiece. The museum already displays a collection of materials from the World Trade Center and objects from the international response to the events of September 11, 2001.

LMDC has amended the Final Action Plan and Partial Action Plan 11 to re-allocate up to \$2,100,000 from the Community and Cultural Enhancement Funds to provide for the preservation, reconstruction, and display of the World Trade Center Ship. This work may include analysis, cleaning, stabilization, freeze drying, reconstruction, potential fabrication of missing parts, assembly of an exhibit, and preparation of interpretive materials. Because this phase of the work is expected to last as many as seven years, it is expected that LMDC would begin this work using its consultants and would later transfer ownership of the ship to the Museum and the Museum would complete the work through its Subrecipient agreement.

The proposed transfer of the ship to the Museum for public display, which constitutes the proposed mitigation effort required by the 2004 agreement regarding historic resources preservation, is subject to consultation with the State Historic Preservation Office, the federal Advisory Council on Historic Preservation, and "consulting parties" which have been identified to consider World Trade Center historic issues. LMDC staff would consider the comments of the consulting parties before modifying or finalizing the mitigation plan, as appropriate.

This plan would constitute the full mitigation required by the April 22, 2004 Programmatic Agreement for the WTC Memorial and Redevelopment Plan and would not cause any significant adverse effects under the State Environmental Quality Review Act.

Location Description:

WTC, Texas A&M, and State of NY Museum (Albany, NY)

Activity Progress Narrative:

During the first quarter, LMDC continued discussions with The State Museum of Albany (The Museum) with the goal of executing their subrecipient agreement. The Museum will showcase the World Trade Center (WTC) Ship once the remnant is stabilized and delivered to Albany. We hope to finalize the subrecipient agreement with the Museum in the near future.

In the interim, Texas A&M is currently engaged in Phase 1 of a three phase project associated with the conservation of the World Trade Center Ship that was excavated at the WTC site. Phase 1 objectives include the formation of a scientific team to conduct lab investigations on the archaeological structure and components parts and stabilize the materials for eventual museum installation. This quarter, Texas A&M received payments of over \$116K in reimbursement requests for their Phase 1 work.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Non-business Organizations	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 130L-0171
Activity Title: 130 Liberty Street

Activity Category:
 Rehabilitation/reconstruction of public facilities

Activity Status:
 Completed

Project Number:
 0171

Project Title:
 WTC Site

Projected Start Date:
 05/18/2004

Projected End Date:
 03/31/2017

Benefit Type:
 Area ()

Completed Activity Actual End Date:

National Objective:
 Slums and Blight

Responsible Organization:
 Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$239,617,180.00
Total Budget	\$0.00	\$239,617,180.00
Total Obligated	\$0.00	\$239,617,180.00
Total Funds Drawdown	\$0.00	\$239,617,180.00
Program Funds Drawdown	\$0.00	\$239,617,180.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$238,618,296.95
Lower Manhattan Development Corporation	\$0.00	\$238,618,296.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

WTC MEMORIAL AND CULTURAL PROGRAM/130 LIBERTY--LMDC, a subsidiary of the Empire State Development Corporation (a political subdivision and public benefit corporation of the State of New York), undertook, pursuant to the New York State Urban Development Corporation Act (UDC Act) and in cooperation with the HUD and the Port Authority, the World Trade Center Memorial and Cultural Program (the Memorial Program) as part of the implementation of the WTCMR Plan. LMDC has implemented and will continue to implement the Memorial Program which included the planning, selection, coordination and construction of a memorial, memorial center, and the planning and construction of memorial-related improvements, and museum and cultural uses on the WTC Site and adjacent areas to complement the redevelopment of commercial office space, retail space, and other facilities, open space areas, and infrastructure improvements by the Port Authority. The planning process includes other appropriate public and private entities.--LMDC and Port Authority
 Roles--LMDC will be responsible for overseeing the implementation of the memorial, memorial Center, interpretive museum, and cultural uses that comprise the Memorial Program, while the Port Authority will be responsible for the commercial, retail, open space areas, and infrastructure components of the WTCMR Plan to be located at the WTC Site. LMDC and the Port Authority will cooperate in developing a plan for implementation of the components of the WTCMR Plan to be located outside the WTC Site. LMDC is responsible for conducting coordinated environmental



reviews of

the combined WTCMR Plan.--In carrying out the Memorial Program, LMDC conducted an international competition for the selection of the memorial design. LMDC provided initial funding for the design, development, and construction of the memorial, planned for memorial-related improvements and museum and cultural facilities and uses; LMDC has and will continue to oversee the overall

implementation of the memorial as well as the museum and cultural programming and possibly, elements of the WTCMR Plan, including all required coordination with HUD, the Port Authority, the State of New York, the City of New York and other public and private entities. LMDC will also be involved in the coordination of the Memorial Program with the plans and implementation schedule for the WTCMR Plan.--PROJECT AREA--The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).--Specific parcels acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building was situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated

(the Church Site), and (c) 140 Liberty Street, (the Milstein Site). All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and

pursuant to a mediated settlement agreement among Deutsche Bank, two of Deutsche Bank's insurers of the building (Prior Insurers), and LMDC. Under the agreement, LMDC initially paid \$90 million to Deutsche Bank for title to the 130 Liberty Site and LMDC was responsible for certain costs associated with the remediation and deconstruction of the Deutsche Bank building, up to \$45 million. LMDC initially projected approximately \$25-\$29 million in additional costs in connection with the remediation and deconstruction of the Deutsche Bank building. These additional costs related to, among other things, the procurement of pollution liability insurance, the retention of an entity to serve as LMDC's representative in the day-to-day management of the remediation and deconstruction process, the undertaking of additional environmental review, testing, and monitoring during the deconstruction process, and legal and other transaction fees and expenses. Other expenditures included consultant fees and costs associated with the required public notices and public outreach for the acquisition of property and continuation of the environmental review process. Accordingly, LMDC initially expected to pay an aggregate of \$164 million for all costs associated with acquiring title to 130 Liberty Street and the remediation and deconstruction of the Deutsche Bank building, which together would create a parcel ready for redevelopment. ---AMENDMENT TO PROJECTED COSTS ASSOCIATED WITH PROPERTY ACQUISITION ---Following the approval of the Partial Action Plan 7 and consistent with the mediated settlement, LMDC entered into agreements with the Prior Insurers and with Deutsche Bank that realized the transactions and provided for a \$45 million cap on LMDC's cost of deconstruction, demolition, and related cleaning and disposal (subject to certain exceptions). Specifically, a Demolition Cap Agreement provided, among other things, that the Prior Insurers would pay all incremental costs above the \$45 million cap, to the extent those incremental costs were necessary to comply with the legal requirements applicable to the cleaning and removal of hazardous materials related to September 11, 2001. In addition, after acquiring the building on August 31, 2004, LMDC entered into a contract with Gilbane Building Company to clean and deconstruct the building. LMDC engaged environmental consultants to conduct independent environmental testing and characterization of the Building. The testing and characterization initial results were released on September 14,

2004. On December 13, 2004, LMDC and Gilbane Building Company issued a Draft Phase 1 Deconstruction Plan. The Plan was released publicly and submitted to the appropriate regulatory agencies for comment. This initial draft Deconstruction Plan was prepared in response to the Initial Building Characterization, and with direction from the New York State Department of Labor. Based on comments provided by regulatory agencies, including specific comments delivered on January 31, 2005, a revised deconstruction plan to the regulators. After the revised Deconstruction Plan was approved by the regulators, gross cleaning and deconstruction commenced. The projected increase in project costs reflects anticipated changes to the scope of the cleaning and deconstruction resulting from environmental testing, comments received from regulatory agencies, and revised projected costs provided by the contractor. --Based on the additional information regarding the characterization of material in the building and the related legal requirements, additional cleaning and deconstruction work, resources, and services were needed, including added remediation and mitigation measures, additional construction management, additional legal services, additional environmental consulting services, and enhanced integrity monitoring. --Although the amended allocation is intended to cover costs associated with the additional work and resources, LMDC will seek to recover all such incremental deconstruction costs attributable to the application of legal requirements applicable to the cleaning and removal of hazardous materials. This recovery effort necessitates the assistance and representation of environmental, real estate, and litigation counsel in order to ensure the comprehensive and aggressive pursuit of contractual and legal avenues available to LMDC. The increased allocation allowed work to proceed on the abatement and deconstruction while LMDC pursued recovery of the funds. Therefore, LMDC anticipated that these funds would be used only to fund the work during this interim period and that the increased expenditures that were the result of legal requirements would be substantially recovered.--PROJECT OBJECTIVES—The rebuilding of the Project Area as a mixed-use center of commerce, public spaces, and culture, with the memorial at its heart, will advance the goals of the UDC Act, the objectives developed by LMDC and the goals articulated by the Governor of the State of New York and the Mayor of the City of New York to remember and honor the victims of the September 11, 2001 and February 26, 1993 terrorist attacks while revitalizing Lower Manhattan. The acquisition of real property that is blighted and deteriorated is essential to the realization of the redevelopment of the Project Area.--The memorial will ensure that future generations never forget the thousands of people who died on September 11, 2001 in New York, in Shanksville, Pennsylvania and at the Pentagon in Virginia, as well as those who died in the terrorist bombing of the World Trade Center on February 26, 1993. The memorial will be set in a context that bustles with the activity of Lower Manhattan, yet provides a quiet and respectful setting for remembrance and contemplation. Family members of victims and visitors from around the world will come to the Project Area to learn about the events of September 11, 2001 and February 26, 1993 and to remember those who died and those whose lives were changed forever. --Revitalizing Lower Manhattan--The initial conditions of the Project Area were substandard and unsanitary under the UDC Act and impaired the sound growth and development of Lower Manhattan. In addition, there was a need for the development of cultural, recreational, community and other civic facilities in Lower Manhattan.--Restoring the Project Area as a functioning part of Lower Manhattan was a priority objective for this project. This project has intended to eliminate the blighting effects resulting from the events of September 11, 2001, and to re-establish the Project Area as a locus of commerce, civic space and amenities, including appropriate commercial and retail uses, as well as supporting facilities, utilities and infrastructure, for the downtown area. While Lower Manhattan is a center of world finance and a major economic engine for the entire region, it has also become the fastest growing residential neighborhood in New York City and a major



destination of regional, national and international travelers. For these reasons, revitalization of Lower Manhattan needed to include cultural and other amenities that helped make the area a lively environment all day, every day.--The long-term presence of an essentially empty, excavated space in the heart of New York's financial district would have become a blight that would make the area less attractive for businesses, residents and visitors. It is important to the economy of New York City that, as business leases in Lower Manhattan came up for renewal, businesses would have confidence that the Project Area would be redeveloped as quickly as possible to reduce its blighting effect on the immediate area.--BENEFICIARIES--The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 have and will benefit from the memorial to their loved ones. Others immediately affected by the events, including survivors, area residents and workers, have equally benefited from the project. This project has and will continue to also benefit businesses, workers, residents, and visitors throughout Lower Manhattan.--SCHEDULE--Activities related to the acquisition and deconstruction of property occurred in 2004 and 2005. The full implementation of the Memorial Program began in 2004 and extend through 2015. --FEDERAL AND OTHER RESOURCES-- The total estimated cost for this portion of the World Trade Center Memorial and Cultural Program was \$164 million in the initial Partial Action Plan 7. Amendments to Partial Action Plan 7 provided for an additional \$75,539,780.00, increasing the allocation to \$239,617,180.00 in Partial Action Plan 7. Amendments to Partial Action Plan S-2 provided for an additional \$59,925,000, bringing the total HUD CDBG allocation to this project to \$299,542,180. A settlement agreement with the Prior Insurers resulted in a contribution of \$102,356,152 to the project and a settlement agreement with Deutsche Bank resulted in a contribution of \$3,800,000 to the project. LMDC sought and obtained further recovery of project costs from the general contractor that performed the deconstruction, Bovis Lend Lease through a litigation settlement agreement. As part of this agreement LMDC recovered \$40,000,000 from the general contractor.

Location Description:

The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).-- Specific parcels acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building is situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated (the Church Site), and (c) 140 Liberty Street. All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and the Milstein Site, are the subject of another partial action plan.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$19,925,000.00
Other Private Funds - various	\$106,156,152.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: W-ART-0171

Activity Title: WTC Performing Arts Center

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0171

Project Title:

WTC Site

Projected Start Date:

01/01/2002

Projected End Date:

12/31/2019

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

NYC EDC and Performing Arts Center

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$60,004,000.00
Total Budget	\$0.00	\$60,004,000.00
Total Obligated	(\$33,020,000.00)	\$26,984,000.00
Total Funds Drawdown	\$0.00	\$15,161,853.12
Program Funds Drawdown	\$0.00	\$15,161,853.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,161,854.28
New York City Economic Development Corporation.	\$0.00	\$14,979,883.03
NYC EDC and Performing Arts Center	\$0.00	\$181,971.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC allocated \$60,004,000 for the planning and development of the World Trade Center Performing Arts Center. This proposed cultural building on the rebuilt WTC Site will provide a variety of important uses as part of the overall redevelopment plan. The Performing Arts Center will help create a world class visitor destination that will contribute to the economic development of the site and the area, while improving the quality of life for those who live and work in Lower Manhattan. Programming will be broad and diverse, and will serve both businesses and residents. Initially The Performing Arts Center was proposed to contain a 1,000 seat theater venue that considered housing the Joyce Theater as well as a 200+ seat second theater. A smaller building is now being planned. Public spaces and activities that will be part of the Performing Arts Center could include educational programs for school groups and community workshops. The Performing Arts Center is also expected to house rehearsal space for both in house rehearsals as well as for the large arts community in New York and specifically in Lower Manhattan.

The work on the Performing Arts Center, which began in 2004, is continuing and includes activities such as planning, determination of subgrade requirements, and coordination with the Port Authority of New York and New Jersey on the WTC site.

In November 2010, the LMDC Board allocated an additional \$100 million in Grant #2 for PAC construction costs and PAC-related strategic planning efforts in the future. Approximately \$1 million would be used to support (i) the creation and administration of a non-profit entity dedicated to the PAC (PAC, Inc.) that would be governed by a Board of Directors and operate with some key staff, and (ii) strategic planning costs related to further study and development of the PAC. The bulk of the allocation, \$99 million, would be used for the future construction costs of the PAC, subject to successful achievement of strategic planning milestones, which must include (i) the creation of the non-profit PAC, Inc., (ii) the constitution of a PAC, Inc. Board of no less than five members, and (iii) funding of



at least \$25 million committed by those PAC, Inc. Board members. It is contemplated that the PAC, Inc. Board would later raise additional private funds to supplement the federal funds being committed by LMDC.

Location Description:

PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

During the first quarter of 2017, no payments were made from this activity; however, two reimbursement requests in the amount of \$469,427 were paid to the WTC PAC Inc. from the Grant 2 activity for ongoing design work. Two additional WTC PAC reimbursement requests totaling \$417,134 were received in this period, processed and are expected to be paid in the upcoming quarter.

The WTC PAC, Inc. organization continues to move forward with their new chairperson (Barbara Streisand) and a contribution of \$75M from the Ronald Perelman Foundation and tens of millions in other pledges are being executed. During this period, WTC PAC Management released their RFP for Construction Manager /General Contractor services as this project begins to transition to the construction phase. Also, WTC PAC management issued a Bid invitation; seeking a contractor to design, fabricate and install oversize scene and acoustic doors at the Perelman Center.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	1/1
# of public facilities	0	1/1
# of Non-business Organizations	0	1/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$100,000,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	W-MEM-0171
Activity Title:	WTC Memorial and Memorial Center

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0171

Project Title:

WTC Site

Projected Start Date:

01/01/2002

Projected End Date:

03/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

The National September 11 Memorial & Museum at the

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$285,435,972.00
Total Budget	\$0.00	\$285,435,972.00
Total Obligated	\$0.00	\$285,435,972.00
Total Funds Drawdown	\$0.00	\$285,435,972.00
Program Funds Drawdown	\$0.00	\$285,435,972.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$285,357,440.25
The National September 11 Memorial & Museum at the	\$0.00	\$285,357,440.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$119,000,000.00

Activity Description:

--WORLD TRADE CENTER MEMORIAL AND MEMORIAL MUSEUM-- This project is part of the World Trade Center Memorial and Cultural Program, which also includes the Memorial Museum (W-MUS-0171), 130 Liberty Street (130L-0171), Southern Site (SSite-0171) and the Performing Arts Center (W-ART-0171). LMDC is committed to the development of an appropriate memorial and museum to commemorate the events of September 11. This program includes the planning and construction of a Memorial and Memorial Museum, and the planning and possible construction of memorial-related improvements and cultural uses at the Site. LMDC conducted an international competition on a Memorial design, and in January 2004 announced the selection of Reflecting Absence by Michael Arad and Peter Walker, two reflective pools set in the footprints of the WTC and surrounded by an open plaza of trees. LMDC and the National September 11th Memorial and Museum at the World Trade Center (Foundation) engaged in a broad spectrum of activities contributing to the planning, design, and implementation of the Memorial and Memorial Museum. The funding provided by LMDC and its partners has primarily been used for planning, design and construction of the Memorial and Memorial Museum. In addition, funding also provides for multimedia exhibitions, and three annual productions of Tribute in Light in 2012, 2013, and 2014. In the Tribute in Light production two beams of light rise from a site near the WTC site into the night sky to honor those lost on September 11th and to celebrate the spirit of all the New Yorkers who have worked to rebuild and renew New York City.

ALLOCATIONS IN PARTIAL ACTION PLAN FOR THE MEMORIAL AND MEMORIAL MUSEUM--

LMDC has allocated a total of up to \$325,029,972 for the National September 11th Memorial and Museum at the World Trade Center.

The allocation includes the following: Partial Action Plan 8 (\$64,525,972), Partial Action Plan 11 (\$75,000,000),



Partial Action Plan 12 (\$100,100,000), Final Action Plan (\$45,810,000), and Partial Action Plan S-2 (\$39,594,000).

--BENEFICIARIES--The tens of thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial and museum to honor their loved ones. Others immediately affected by the events, including survivors, area residents and workers, will equally benefit from the project. This project has and will continue to also benefit the millions of visitors to the memorial and museum, which will allow them to honor those who were killed in the attacks. The memorial and museum fosters greater public awareness of the events of February 26, 1993 and September 11, 2001, and their impact on the victims' families, survivors, area residents, New York City, and beyond.

--SCHEDULE The Memorial opened on September 11, 2011 and the Museum opened in May 2014. The Memorial and Cultural Program began in 2004 and will extend into 2016, including the planning, design, and development of the cultural institutions on the site.

--FEDERAL AND OTHER RESOURCES--The Memorial and Memorial Museum are funded with a combination of public investment and private funds donated by individuals and groups to the National September 11th Memorial and Museum at the World Trade Center Foundation, Inc. (NS11MM). The NS11MM uses its own resources to engage in fundraising for both public sector and private sector funds, and individual donations, to accomplish its mission.

--TOTAL ESTIMATED COST--The total estimated LMDC cost for this activity, including funds provided in Partial Action Plans 8, 11, 12, S-2 and the Final Action Plan for ongoing design, construction, program planning, multimedia exhibitions, and Tribute in Light Productions is up to \$325,029,972.

Location Description:

--PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

No funds were expended under this activity during this quarter and it is considered closed. Going forward, all anticipated memorial charges will be made to grant 2 (LM-0300-MEM).

Also, during this quarter the Subrecipient agreement was amended to provide \$700,000 in additional funding (Settlement Funds) for the Tribute in Light events that were held in the years 2015 and 2016.

In 2016, the NS11MM welcomed over six million visitors to the 9/11 Memorial and nearly three million visited the Memorial Museum, which opened in May 2014. Since opening, visitors have come from all 50 U.S states and from around the world to visit the WTC Memorial and Memorial Museum.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

	Amount
LMD CDBG Grant Number B-02-DW-36-0002	\$39,594,000.00
Total Other Funding Sources	\$0.00

Project # / Title: 0240 / East River Waterfront

Grantee Activity Number:	ERA-0240
Activity Title:	East River Waterfront Access

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0240

Projected Start Date:

12/01/2005

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

East River Waterfront

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Planning, New York City

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$9,420,000.00
Total Budget	\$0.00	\$9,420,000.00
Total Obligated	\$0.00	\$9,420,000.00
Total Funds Drawdown	\$0.00	\$3,268,730.69
Program Funds Drawdown	\$0.00	\$3,268,730.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,268,730.49
New York City Department of Planning, New York City	\$0.00	\$3,268,730.49
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00



Activity Description:

PROGRAM DESCRIPTION: LMDC originally allocated \$10,420,000 and later reduced the authorization to \$9,420,000 to the East River Waterfront Access Program. The goal of the project is to connect the East River Waterfront to its closest Lower Manhattan neighborhoods of South Street Seaport, Chinatown, the Lower East Side, and East River Park. The program is critical to improving public access to and utilization of the waterfront area. The project would improve the east-west connection to the Waterfront by enhancing the historic slips of Catherine, Peck, Montgomery and Rutgers that were once an integral part of the working waterfront and today function only as city streets and roadbeds. Once a place to berth ships for repairs and maintenance, the slips have been filled in and leave a wide corridor between City blocks. The East River Waterfront Access project will redesign Catherine Slip, Rutgers Slip, and Montgomery Slips as median open spaces with unifying elements such as seating, paving, and plantings. Peck Slips historic character will be reinforced by a new vibrant passive open space plaza with a similar planting vocabulary and punctuated by a water feature, recalling the days when the East River actually flowed into the slips. The project improves the existing conditions on these slips by providing multiple easy and attractive pedestrian access points from the waterfront to the interior of Lower Manhattan.

PROPOSED BENEFICIARIES: This project will benefit residents, workers, and visitors to Lower Manhattan with its enhanced open space. The neighborhoods directly adjacent to the project are the South Street Seaport, Chinatown and the Lower East Side, all of which would benefit from the project.

SCHEDULE: Activities related to this project began in 2006 and will continue through 2017.

ALLOCATIONS IN PARTIAL ACTION PLAN: In September 2005, \$10,420,000 was allocated in PAP 10 for this activity. In June 2009, the authorization was reduced by \$1M to \$9,420,000.

Location Description:

PROJECT AREA--The project proposes east-west access improvements and enhancements to existing open spaces at Peck Slip in the South Street Seaport area; Catherine Slip and Montgomery Slip in Chinatown and Rutgers Slip in Lower East Side. North-south access improvements are made south of East River Park to the upland portion of Pier 42.

Activity Progress Narrative:

Construction of Rutgers, Montgomery and Catherine Slips is complete.

The New York City Department of Parks and Recreation (NYCDPR) and the contractor continue to perform planning and design work related to Peck Slip. LMDC is awaiting the most current Peck Slip design to determine its practicality in the current environment which will impact our involvement going forward.

No additional reimbursement requests were received or paid this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	11/4
# of Non-business Organizations	0	4/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: EREP-0240

Activity Title: East River Waterfront Esplanade and Piers

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

0240

Projected Start Date:

01/01/2006

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

East River Waterfront

Projected End Date:

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

New York City Economic Development Corporation.

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$139,580,000.00
Total Budget	\$0.00	\$139,580,000.00
Total Obligated	\$0.00	\$139,580,000.00
Total Funds Drawdown	\$0.00	\$121,920,643.58
Program Funds Drawdown	\$0.00	\$121,920,643.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$121,903,073.20
New York City Economic Development Corporation.	\$0.00	\$121,903,073.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC has allocated \$169,580,000 for the East River Waterfront Esplanade and Piers Project. \$139,580,000 in Grant 1 and \$30,000,000 in Grant 2. The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers, the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site.) The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront. As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East River will be transformed into recreational spaces, where active water-related uses would be encouraged alongside passive recreational uses.



Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 36 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

Activity Progress Narrative:

The East River Waterfront Esplanade & Piers Project continues to progress as scheduled. During the quarter the subrecipient continued to perform pre-construction activities for Package 4 (Rutgers Pavilion) and structural steel work on Pier 35.

LMDC amended the East River Waterfront Esplanade & Piers Subrecipient Agreement increasing the contract value by an additional \$1 million for design services related to the two Settlement Fund projects connected to the East River Waterfront Esplanade.

Reimbursement requests totaling quarter \$195,186 have been reviewed and are being processed for payment next quarter. Approximately \$949,000 in reimbursement requests were received during quarter and are under review. No reimbursement requests were paid this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/6
# of Non-business Organizations	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$30,000,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	EREP42 - 0240
Activity Title:	East River Waterfront Pier 42 & Connector

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
0240

Projected Start Date:
07/01/2012

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
East River Waterfront

Projected End Date:
12/31/2020

Completed Activity Actual End Date:

Responsible Organization:
New York City - SBS / EDC

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$19,000,000.00
Total Budget	\$0.00	\$19,000,000.00
Total Obligated	(\$12,400,000.00)	\$6,600,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

\$28 million has been allocated for design and construction costs related to improvements of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north. This \$14 million allocation in Grant 1 is for design and construction including the planned demolition abatement of a shed to the South of the project area. There are two other allocations of \$2 million in Grant 2 for planning and design and \$7 million for improvements described below. The specific scope will be dependent on the outcome of the planning process funded by the \$2 million allocation. In general terms, this project will likely include improvements to the area such as landscaping to increase green open space, public access to the waterfront, improved views of the landscape and NYC harbor, water dependent public activities, expansion of the bike path and greenway, and a variety of park recreational activities.

Location Description:

The project proposes revitalization of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north.

Activity Progress Narrative:

During the quarter LMDC and The New York City Economic Development Corporation (NYCEDC) executed of a new \$6.6 million contract making about \$5.6 million available for (Phase 1A) the shed demolition and abatement, with



another \$1 million for additional design service on Pier 42. The funding for the above mentioned contract will come from Grant 1. NYCEDC is currently making preparations to begin the bidding and contractor procurement phase of the project.

No new reimbursement requests were paid from this grant activity during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	2/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0002	\$9,000,000.00
Total Other Funding Sources	\$0.00

Project # / Title: 0246 / Lower Manhattan Business Expansion

Grantee Activity Number: LMBEC - 0246

Activity Title: Lower Manhattan Business Expansion

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

0246

Projected Start Date:

07/01/2012

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Lower Manhattan Business Expansion

Projected End Date:

06/30/2016

Completed Activity Actual End Date:

06/30/2016

Responsible Organization:

New York City Department of Small Business Services



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,670,000.00
Total Budget	\$0.00	\$2,670,000.00
Total Obligated	\$0.00	\$2,670,000.00
Total Funds Drawdown	\$0.00	\$2,670,000.00
Program Funds Drawdown	\$0.00	\$2,670,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,480,000.00
New York City Department of Small Business Services	\$0.00	\$2,480,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The LMBEC will provide funding for a competitive grant program to entice start-up businesses to Lower Manhattan or support the expansion of established companies in Lower Manhattan with office space and funding opportunities. The \$4 million allocation is to provide grants ranging from \$20,000 to \$750,000 over three years, resulting in support for approximately 18 start-up companies and the estimated creation or preservation of 320 jobs.

Location Description:

Lower Manhattan South of Houston Street

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	38/18

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	320/320	0.00

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0600 / Lower Manhattan Housing

Grantee Activity Number: CTLES-0600

Activity Title: Chinatown Lower East Side Acquisition

Activity Category:

Acquisition - general

Activity Status:

Completed

Project Number:

0600

Project Title:

Lower Manhattan Housing

Projected Start Date:

12/01/2005

Projected End Date:

12/31/2014

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

The New York City Department of Housing

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,200,000.00
Total Budget	(\$800,000.00)	\$15,200,000.00
Total Obligated	(\$800,000.00)	\$15,200,000.00
Total Funds Drawdown	\$0.00	\$15,200,000.00
Program Funds Drawdown	\$0.00	\$15,200,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,200,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project description: LMDC allocated \$16 million for the preservation and rehabilitation of 160 or more units through the Chinatown/Lower East Side Acquisition and Preservation Program (Chinatown/LES Program). The HPD administered program was created with an objective of facilitating the acquisition and rehabilitation of privately owned properties in Chinatown and the Lower East Side. This program established housing that is permanently affordable under rent stabilization. The program was focused on the acquisition of mid-size buildings (15-40



units) that currently have all or a portion of the units under rent stabilization, where average rents were under \$1,000. Eligible borrowers for this program would be non-profit residential property managers and developers, who would agree to keep units under rent stabilization for a term of 30 years. Additionally, upon vacancy, non-stabilized units must be lowered to the average stabilized rent and returned to rent stabilization. The Chinatown/LES Program aims to benefit households up to 80% of AMI. HPD planned to use the \$16 million to create a loan pool to assist in acquiring and rehabilitating at least 160 units, a maximum of up to \$125,000 per dwelling unit in acquisition funding, including LMDC program funding of up to \$100,000 per dwelling unit and additional [HPD] funding of up to \$25,000 per dwelling unit, is available to fill the gap between private debt supportable by the project and the acquisition cost over the next two to four years. Proposed beneficiaries: In response to community concerns regarding the availability and quality of affordable housing, this preservation and rehabilitation program increases the availability of affordable housing for current residents. The Chinatown/LES Program creates and preserves affordable housing for 160 or more low-to-moderate-income households throughout Chinatown and the Lower East Side. This program aims to benefit 160 or more household at or below 80% of AMI. Selection process: Income verification did not apply for current tenants of rent-stabilized units. However, all new tenants are subject to income verification upon re-rental of vacant units. To date, HPD has approved six acquisition projects and 152 units.

Location Description:

The project area for the Chinatown/LES Program will be target the Chinatown and Lower East Side communities, South of Houston Street.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	364/160

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	294/160	70/0	364/160	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: HSNB-0600

Activity Title: Affordable Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0600

Projected Start Date:

12/31/2006

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Lower Manhattan Housing

Projected End Date:

12/31/2019

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Housing and

Overall

	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$12,800,000.00
Total Budget	\$800,000.00	\$12,800,000.00
Total Obligated	\$120,000.00	\$12,000,000.00
Total Funds Drawdown	\$0.00	\$6,200.00
Program Funds Drawdown	\$0.00	\$6,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,200.00
New York City Department of Housing and Preservation	\$0.00	\$6,200.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$12,000,000 to the New York City Housing Preservation Department to identify and administer projects that (1) provide affordable housing for low, moderate and middle income residents through the preservation of Mitchell Lama or other affordable housing complexes, acquisition of new land or properties for affordable housing or the creation of incentives for the private sector to develop affordable housing; (2) are located in Lower Manhattan; (3) spend approximately \$200,000 per dwelling unit preserved or created; and (4) are consistent with the goals and principles outlined in HPDs The New Housing Marketplace: Creating Housing for the Next Generation. SCHEDULE: Projects funded by the Affordable Housing Program were originally expected to be identified by December 31, 2012. The program is being redefined to meet current market conditions. PROGRAM OBJECTIVE: The creation of affordable housing is as a key component of a strong and vibrant Lower Manhattan community. As stated in LMDCs Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan expanding the residential population [would] create a strong sense of community throughout Lower Manhattan, and this housing must be for a wide variety of income levels. The Affordable Housing Program would help achieve that outcome. BENEFICIARIES: The Affordable Housing Program will benefit moderate and low income residents of Lower Manhattan. TOTAL ESTIMATED COST: This Final Action Plan allocates \$12,000,000 of federal funds for affordable housing. Other government and/or private resources may supplement these funds.

Location Description:

The project area for the Affordable Housing Program is defined as Manhattan, south of Houston Street.



Activity Progress Narrative:

The Affordable Housing program subrecipient agreement is in process of being amended to more specifically address planned improvements to affordable housing properties in lower Manhattan. Plans are underway to begin significant renovations at as many as six locations. Additional funds have been added to this housing activity from activity CTLES 0600 thus consolidating all available housing funds. The related subrecipient agreement will be amended to reflect the increased grant value. This funding will be available for acquisitions of new and renovations or improvements to existing affordable housing properties. No spending has taken place this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	120/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	120/60	120/60	240/120	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: KV-0600

Activity Title: Knickerbocker Village Affordable Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

0600

Projected Start Date:

12/31/2005

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Lower Manhattan Housing

Projected End Date:

06/30/2012

Completed Activity Actual End Date:

Responsible Organization:

The New York City Department of Housing

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$0.00	\$5,000,000.00
Program Funds Drawdown	\$0.00	\$5,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$5,000,000 for capital improvements at Knickerbocker Village, a 1,584-unit development built in 1934, which consists primarily of low and moderate income tenants. Located on the Lower East Side, Knickerbocker Village is operated by a Limited Dividend Housing Company (Housing Company) under Article IV of the New York State Private Housing Finance Law (Article IV), and supervised by the New York State Division of Housing and Community Renewal (DHCR). The funds would serve to benefit the primarily low and moderate income residents by providing for necessary capital improvements that would otherwise result in assessments and related rent increases. Such improvements include repair or replacement of the elevator systems and parapet replacement or reconstruction throughout Knickerbocker Village.

PROPOSED BENEFICIARIES: The capital improvements at the development would benefit the tenants of Knickerbocker Village. Based on numbers provided by HPD in January 2008, 59% of total units are low-income households, and 17% of total units are moderate-income households.

SELECTION OF BENEFICIARIES: Knickerbocker Village was identified by the LMDC and the City of New York as a means to preserve affordable housing units. The LMDC grant will preserve affordability of the development to its tenants and perform needed improvements without transferring costs to the tenants.

Location Description:

Knickerbocker Village is located within the LMDC catchment area south of Houston Street on Monroe Street, bound by Catherine, Cherry, and Market Streets.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1584

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/935	0/269	0/1584	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0901 / Planning & Administration

Grantee Activity Number: Admin-7700

Activity Title: Admin-7700

Activity Category:

Administration

Project Number:

0901

Projected Start Date:

02/01/2002

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning & Administration

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$71,662,307.06
Total Budget	\$0.00	\$71,662,307.06
Total Obligated	\$0.00	\$71,662,307.06
Total Funds Drawdown	\$232,800.55	\$70,110,087.74
Program Funds Drawdown	\$232,800.55	\$70,098,941.30
Program Income Drawdown	\$0.00	\$11,146.44
Program Income Received	\$0.00	\$11,146.44
Total Funds Expended	\$232,800.55	\$70,207,068.57
Lower Manhattan Development Corporation	\$232,800.55	\$70,207,068.57
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC GENERAL ADMINISTRATION --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street.---LMDCs administration activities include extensive public information and coordination activities relating to its LMDC planning work. As part of its coordination activities, LMDC serves as a facilitator of outreach and discussions between affected communities as well as the public at large and government agencies and officials. LMDCs public information work includes: large scale public meetings and hearings; periodic printed newsletters and reports; an up-to-date, comprehensive, and interactive web site (www.RenewNYC.com); extensive electronic communications; and other public outreach and participation efforts. In addition, LMDC maintains its network of community contacts through its advisory councils.---LMDC's administration activities also include all functions necessary to administer the Community Development Block Grants including financial operations, legal services, monitoring, auditing, investigations, and general administrative and office functions.---HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants.

Location Description:

General administrative activities are centralized in LMDC's office at: 22 Cortlandt Street, New York, NY, 10007, and cover activities within Lower Manhattan.

Activity Progress Narrative:

LMDC continues to maintain a small staff and office space to carry out its planning and community development activities, including project oversight, environmental and regulatory compliance monitoring, project coordination, and payment processing. During the first quarter of 2017, LMDC staff monitored the activities of more than 50 subrecipients and consultants, amended several contracts, closed another consultant contract, and completed work on three subrecipient projects, while distributing nearly \$6 million in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan. Nearly \$233,000 in administrative costs were charged to this activity for the quarter.

The total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs continue to remain less than the 5% allowable for administrative expenses.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	P-Eco-7709
Activity Title:	Economic Development Planning

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

0901

Project Title:

Planning & Administration

Projected Start Date:

02/01/2002

Projected End Date:

03/31/2017

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Lower Manhattan Transportation Planning

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$650,000.00
Total Budget	\$0.00	\$650,000.00
Total Obligated	\$0.00	\$650,000.00
Total Funds Drawdown	\$61,826.60	\$554,017.60
Program Funds Drawdown	\$61,826.60	\$554,017.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$61,826.60	\$554,017.60
Lower Manhattan Transportation Planning	\$61,826.60	\$554,017.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC PLANNING - ECONOMIC ANALYSIS --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street. LMDC planning activities include the site planning for the World Trade Center site and the areas immediately surrounding the site. The agency's planning activities also include the other neighborhoods in Lower Manhattan that have been affected by September 11th and its aftermath. Specifically, LMDC planning activities include expansive analyses of Lower Manhattan's transportation, traffic, housing and related amenities, open space, retail development, and economic development capacity, needs, and potential. Based on these analyses, LMDC will develop and propose concept plans for specific areas and projects in Lower Manhattan. LMDC planning activities focus on the administration of the competition and planning for the memorial. As part of the planning process, LMDC engages in economic analysis activities focusing on the economic impact and financial assessment of proposed development projects and programs for Lower Manhattan. HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants. The end date for this activity encompasses anticipated programmatic and/or financial activity.

Location Description:

The office of the Lower Manhattan Development Corporation is located at 22 Cortlandt Street, New York, NY 10007.

Activity Progress Narrative:



LMDC continues to maintain a small staff and office space to carry out its planning and community development activities, including project oversight, environmental and regulatory compliance monitoring, project coordination, and payment processing. During the first quarter of 2017, LMDC staff monitored economic development activities, amended several contracts, closed contracts, and completed work on three subrecipient projects, while distributing nearly \$6 million in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan. Administrative costs totaling approximately \$62,000 were charged to this activity for the quarter.

The total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs continue to remain less than the 5% allowable for administrative expenses.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: P-WSt-7700

Activity Title: P-WSt-7700

Activity Category:

Planning

Project Number:

0901

Projected Start Date:

08/06/2003

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning & Administration

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

New York State Department of Transportation

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$2,705,848.00
Total Budget	\$0.00	\$2,705,848.00
Total Obligated	\$0.00	\$2,705,848.00
Total Funds Drawdown	\$0.00	\$2,394,726.71
Program Funds Drawdown	\$0.00	\$2,394,726.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,417,438.51
New York State Department of Transportation	\$0.00	\$2,417,438.51
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LONG-TERM PLANNING - WEST STREET PLANNING --- Long-term planning provides funding to plan for public investments including a transportation plan that positions Lower Manhattan as the gateway to the region and the world, a plan that transforms public boulevards into grand public promenades, and one that capitalizes on the underutilized resources of Lower Manhattan. The projects funded in long-term planning meet some or all of the following criteria: Consistent with HUD eligibility criteria; Consistent with the Lower Manhattan Development Corporations Principles and Preliminary Blueprint for the Future of Lower Manhattan; Consistent with the Lower Manhattan Development Corporations A Vision for Lower Manhattan: Context and Program for the Innovative Design Study; Consistent with Mayor Michael Bloomberg's New York City's Vision for Lower Manhattan; and Enhancement of Lower Manhattan transportation services, connecting Lower Manhattan to the world. --- West Street Planning --- New York State Department of Transportation (NYS DOT) is responsible for post-September 11th repair of Route 9A, also known as West Street in Manhattan, as well as the planning for future enhancements. West Street is a multi-lane, 260-foot wide highway serving both regional and local traffic in Lower Manhattan. The street acts as the western boundary for the World Trade Center site. West Street's traffic conditions and width -- more than twice as wide as a typical Manhattan avenue -- make it a barrier for pedestrians by separating Battery Park City, the World Financial Center, and the Hudson River waterfront from the rest of Lower Manhattan. Significantly, West Street acts as a divide between the World Trade Center site, the emerging residential community south of Liberty Street, and the existing Battery Park City community. Residents complain about the potential safety hazards of crossing West Street and retailers in the World Financial Center suffer from difficult access. Since September 11th, there has been extensive discussion of the best ways in which to accommodate the large traffic volumes that flow along West Street, while also improving the pedestrian experience and making the areas adjacent to West Street more amenable to residential and commercial development. The portion that runs along the length



of the World Trade Center site is of special concern since it must provide an appropriately dignified and aesthetically graceful setting next to the future World Trade Center memorial. NYS DOT has considered numerous design concepts to consider all significant factors. Goals for the design of West Street include creating better east-west pedestrian connections, improving the pedestrian environment, easing surface congestion, and accommodating the need to create a quiet, respectful site for the memorial. NYS DOTs work on West Street included necessary technical services related to the repair and restoration of essential transportation facilities and planning for future enhancements to West Street.. --ALLOCATIONS IN PARTIAL ACTION PLANS -- Partial Action Plan 4 has allocated \$2,705,848 for this project. (Additional funds had originally been allocated to West Street Planning. In 2005, \$1.8 million was reallocated to Short-Term Capital Projects for West Street Pedestrian Connections).

Location Description:

West Street, south of Chambers Street, in Manhattan.

Activity Progress Narrative:

There were no charges applied to this activity during the first quarter of 2017 as no legal, environmental and other consultant work was done on West Street projects. No funds were spent this past quarter. The West Thames Street Pedestrian Bridge is in the construction phase. Further details are provided in activity LM 300-Bridge.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 1101 / Community & Cultural Enhancements

Grantee Activity Number: CCE-1101
Activity Title: Community and Cultural Enhancements

Activity Category: Public services
Activity Status: Under Way



Project Number:

1101

Projected Start Date:

12/31/2006

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2019

Completed Activity Actual End Date:**Responsible Organization:**

Lower Manhattan Development Corporation

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$40,339,881.37
Total Budget	\$0.00	\$40,339,881.37
Total Obligated	\$0.00	\$40,339,881.37
Total Funds Drawdown	\$7,813.41	\$32,318,941.04
Program Funds Drawdown	\$7,813.41	\$32,318,941.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$7,813.41	\$33,118,946.14
Lower Manhattan Development Corporation	\$7,813.41	\$33,118,946.14
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The initial Final Action Plan allocated \$60,950,849 for the Lower Manhattan Community Enhancements Fund (CoEF) and the Lower Manhattan Community and Cultural Enhancement Programs (CCEP), as well as additional funding for the Drawing Center. Funding for all CoEF projects and the Drawing Center is included in this activity. However, as certain specific CCEP projects are identified, funds have and will be specifically allocated to each of those projects as its own activity thus reducing this allocation accordingly. --Community Enhancements Funds were allocated by LMDC to not-for-profit organizations and government agencies whose projects support community facilities or programs that (a) provide education, employment, and health care services, and/or (b) recreational or community gathering needs. Also eligible are capital projects to acquire, enhance access to, improve, or rehabilitate existing community facilities. Funding for the CoEF grants was authorized in November 2007 a year after grant applications were due. LMDC convened an advisory panel to help review applications and select appropriate programs. On November 8, 2007 thirty-five grants were approved, totaling \$37,387,000. Shortly thereafter an additional five grants were authorized --The Community and Cultural Enhancement Program addresses a range of community and cultural needs by providing grants, through a competitive selection process, to not-for-profit and government organizations for projects and programs that demonstrate the ability to spur long-term Lower Manhattan revitalization, benefiting area residents, workers, businesses, and visitors. The CCEP program prioritized projects that received planning grants in the first round of cultural funding and new proposals that had the potential to contribute to the development of clusters or corridors of cultural activity in revitalization zones, including the World Trade Center area, Fulton and Greenwich Streets and the waterfronts. CCEP funds were allocated by LMDC to not-for-profit and government organizations that support cultural or community programs or projects that benefit the residents, workers, and communities of Lower Manhattan. LMDC requested proposals which were due by November 5, 2010. On September 7th, 2011 thirty-eight grants were approved totaling \$20 million, \$17 million of which

came from this allocation with \$3 million coming from an education allocation.

PROGRAM OBJECTIVES-- Providing amenities and services necessary to support the residential and business community had emerged as important Lower Manhattan redevelopment objectives. These amenities were expected to serve as a catalyst for increased residential, commercial, retail, and other neighborhood activities. In realizing this objective, the Community Enhancement Funds (CoEF) and Community and Cultural Enhancement program (CCEP) were intended for projects in Lower Manhattan that would meet the needs resulting from the events of September 11, 2001, address or prevent blight, and benefit low-and-moderate-income communities. Funded projects would have the capacity to spur the revitalization of Lower Manhattan and successfully benefit area businesses, residents, and/or visitors. **BENEFICIARIES--**The Lower Manhattan CoEF and CCEP funds will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations. Funding has and will continue to benefit low-and moderate-income people, address or prevent blight, and meet needs resulting from September 11, 2001.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

This activity includes funds available for three Community and Cultural Enhancement Program (CCEP) grants that have not been executed as well as four Community Enhancement Fund (CoEF) program grants that remain open. Over \$32.3 million of the \$40.3 million allocation has been paid to the nearly 40 CoEF grant recipients providing significant community enhancements throughout lower Manhattan. Under \$8,000 was charged to this activity over the past quarter.

New York City Health and Hospitals Corporation (NYCHHC) completed their \$257 million modernization project which included constructing and outfitting approximately 30,000 square feet of third floor space that provides 50 fully equipped treatment rooms for the purpose of providing healthcare services for women and children. The NYCHHC reimbursement requests and grant terms are under review to determine costs that can be reimbursed.

The City of New York Parks Department indicated that they expect to move forward with an amended project scope for the next phase of the Corlears Hook Park project. The initial phase involving the construction of a ball field was completed without the use of LMDC funds. We are in process of extending the contract and amending the project scope focusing on the adjacent comfort station.

The Grand Street Settlement (GSS) planning, design and preconstruction contract was reactivated with additional construction funding authorized by the LMDC Board in early January pending completion of the approved project plan. Design work is ongoing and the additional construction funding will be provided from the LMDC CCEP grant upon acceptance of the new design.

The Alliance for Downtown New York project continues on schedule.

LMDC Staff continues working with each these grant recipients to further their projects and process outstanding payment requisitions. We are also working with the proposed CCEP grant recipients, such as GSS and the New York City Department of Parks and Recreation, to move their pending projects forward, as well.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	30/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod



# of Persons	0	0	0	0/65592	0/91934	0/176797	0
--------------	---	---	---	---------	---------	----------	---

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: CCE-1101-ABC

Activity Title: ABC No Rio Inc.

Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

1101

Projected Start Date:

01/01/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

03/31/2019

Completed Activity Actual End Date:

Responsible Organization:

ABC No Rio, Inc.

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$275,000.00	\$275,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
ABC No Rio, Inc.	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, ABC No Rio will engage the services of contractors to construct a new 7,600 sq. ft. 4-story building, located at 156 Rivington Street. Construction includes; doubling capacity for public events programming through the extension of the first floor and cellar spaces; creating spaces specifically designed for workshops and programming; providing more efficient insulation and soundproofing; installing an elevator and making the building wheelchair accessible; installing new energy- and water-efficient building-wide systems; and increasing capacity for alternative energy use.

Location Description:

156 Rivington St, New York, NY 10002

Activity Progress Narrative:

The project has been delayed and as reported in the past, project responsibilities have been transferred to the New York City Economic Development Corporation (EDC) from the Department of Design Construction. With this transition, budget and planning changes have taken place. ABC No Rio reported that the project had received an additional \$1.5 million in capital funding in 2015/16 City budget and that the City's Office of Management and Budget issued the Certificate to Proceed for the project under EDC.

During the quarter, demolition work had begun and should be completed by April 2017. Construction work is anticipated to begin in July 2017 with an eighteen months schedule.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of public facilities		0		1/1
# of Non-business Organizations		0		1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	0/0	2000/2000	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	CCE-1101-AWC
Activity Title:	New York Asian Women's Center

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

10/01/2012

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

New York Asian Women's Center

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$21,248.97	\$260,789.10
Program Funds Drawdown	\$21,248.97	\$260,789.10
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,248.97	\$260,789.10
New York Asian Women's Center	\$21,248.97	\$260,789.10
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC's Community and Cultural Enhancement Program, New York Asian Women Center will provide all the necessary services in connection with outreach, counseling and advocacy of domestic violence victims in Lower Manhattan initially at the Manhattan Family Justice Center, 80 Centre Street, New York, which opened in Fall 2013. The program will continue out of the 32 Broadway location in 2016.

Location Description:

32 Broadway, 10th Flr, New York, NY 10004

Activity Progress Narrative:

LMDC funding helped NYAWC expand their domestic violence prevention services to the Asian community where counseling, crisis and advocacy services were made available to victims or potential victims. NYAWC began providing innovative healing services to victims in January 2014, when the Manhattan Family Justice Center opened. Direct services were provided to over 570 survivors with the help from the LMDC grant.

The time of performance for this grant concluded on December 31, 2016. LMDC paid nearly \$21,000 during the past quarter and is processing final reimbursement requests. Once paid, this grant will be moved to the inactive



status and this activity will be closed.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of public facilities	0		26/1	
# of Non-business Organizations	0		64/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	139/108	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CCE-1101-CSV
Activity Title:	Clemente Soto Velez

Activity Category:

Planning

Project Number:

1101

Projected Start Date:

06/27/2012

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Community & Cultural Enhancements

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Clemente Soto Velez

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$394,790.65
Program Funds Drawdown	\$0.00	\$394,790.65
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$394,790.65
Clemente Soto Velez	\$0.00	\$394,790.65
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As part of LMDC’s Community and Cultural Enhancement Program, Clemente Soto Velez will engage the services of consultants to design and plan the interior renovation project, at 107 Suffolk Street. The renovation will ensure the ADA compliance of the basement and first floor of the Center, provide access to and safe egress from all areas on the first floor and basement, and upgrade such elements as plumbing, lighting, signage, security, and internal building communications.

Location Description:

107 Suffolk St, New York, NY 10002

Activity Progress Narrative:

During this quarter, LMDC continued evaluating the feasibility of the installation of a building wide fire alarm system as it pertains to the LMDC grant with Clemente Soto Velez (CSV). The fire alarm engineer hired by the subrecipient’s architects, Sage and Coombe, has invoiced Sage and Coombe for over \$9,000 this quarter for work pertaining to the design of the building wide fire alarm system at 107 Suffolk Street. LMDC plans to conclude on its feasibility evaluation in the upcoming quarter at which time the agreement may be extended or closed.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	CCE-1101-NPR
Activity Title:	New York Public Radio

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

08/01/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2016

Completed Activity Actual End Date:

Responsible Organization:

New York Public Radio

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$178,705.22
Total Budget	(\$21,294.78)	\$178,705.22
Total Obligated	(\$21,294.78)	\$178,705.22
Total Funds Drawdown	\$0.00	\$178,705.22
Program Funds Drawdown	\$0.00	\$178,705.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$178,705.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

: As part of LMDC’s Community and Cultural Enhancement Program, LMDC funds will enable New York Public Radio (NYPR) to make improvements to The Jerome L. Greene Performance Space (“The Greene Space”), NYPR’s 5,300 square foot public performance and studio space in their Lower Manhattan headquarters at 160 Varick Street. Specifically, LMDC will support modifications and enhancements to the Control Room and the purchase of equipment related to Control Room enhancement. Beneficiaries of the Program will include the more than 20,000 people who come to The Greene Space facility each year to experience live broadcasts of signature WNYC shows, WQXR live concerts, and lectures, many of whom come to Lower Manhattan to visit The Greene Space. The Greene Space Programming also reaches hundreds of thousands of people via live broadcasts, audio and visual streaming and recorded programming. New York Public Radio is an independent non-profit organization comprised of 7 radio stations, including WNYC (93.9 FM, AM 820), WQXR (105.9 FM), and The Jerome L. Greene Performance Space. Their radio stations are the most listened-to public stations in the country, reaching 2 million listeners locally each week, and an additional national radio and digital audience of 8.5 million. The mission of NYPR is “to make the mind more curious, the heart more tolerant, and the spirit more joyful by producing programs that reflect the values, vitality, diversity, and aspirations of listeners wherever they may be.” The amount of this LMDC grant is \$200,000.

Location Description:

160 Varick Street, 9thFloor, New York, NY 10013

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	10945/10945	12335/12335	23280/23280	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	CCE-1101-RTR15
Activity Title:	Marketing for the Arts Training Program

Activity Category:

Public services

Project Number:

1101

Projected Start Date:

02/01/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community & Cultural Enhancements

Projected End Date:

09/30/2016

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Cultural Council

Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$470,740.00
Total Budget	(\$29,260.00)	\$470,740.00
Total Obligated	(\$29,260.00)	\$470,740.00
Total Funds Drawdown	\$0.00	\$470,740.00
Program Funds Drawdown	\$0.00	\$470,740.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$470,740.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

: As part of LMDC’s Community and Cultural Enhancement Program, LMDC funds will enable the Lower Manhattan Cultural Council (LMCC) to implement a Marketing for the Arts program (“MFA”). The LMCC MFA is a marketing and communications training program, which will benefit seven specific, pre-selected lower Manhattan cultural institutions. Goals of the program include: increasing the capacity of the seven downtown cultural organizations to develop and implement strategic marketing and communications plans; to encourage and enable collaboration among the organizations to build community; and to engage in peer-to-peer learning opportunities as the basis for an ongoing network of mutual support. The six preselected and approved organizations which were all found to be in need of marketing and communication enrichment are: Chen Dance Center/H.T. Dance; CityLore on behalf of the CATCH consortium (Center for Art, Tradition, and Cultural Heritage); Clemente Soto Velez Center; HERE Arts Center; Museum of Chinese in the Americas; and Poets House. Specifically, LMDC will fund costs associated with LMCC staff, marketing and communication consultants, and guest speakers related to the design and implementation of the program. In addition, LMDC will provide the funds for LMCC to re-grant up to \$25,000 to each of the seven cultural institutions which have been selected to be a part of this program for the implementation of their marketing plan. Beneficiaries of the Program will be Lower Manhattan residents and workers who work on, visit, or attend exhibitions or events that the selected cultural institutions execute, as well as, artists and area businesses which will benefit from the expanded and enhanced activity in Lower Manhattan generated by these institutions through the successful implementation of their newly engineered marketing campaigns. The amount of this LMDC grant is up to \$500,000.

Location Description:

125 Maiden Lane, 2ndFl., New York, NY 10038



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	1500/1500	2250/2250	3750/3750	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 1301 / Economic Development

Grantee Activity Number: ECON-1301

Activity Title: ECON-1301

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

1301

Projected Start Date:

01/01/2007

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Economic Development

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

New York City Economic Development Corporation.



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$6,928,417.90
Total Budget	\$0.00	\$6,928,417.90
Total Obligated	\$0.00	\$6,775,000.00
Total Funds Drawdown	\$0.00	\$5,090,720.27
Program Funds Drawdown	\$0.00	\$5,090,720.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,280,720.27
New York City Economic Development Corporation.	\$0.00	\$5,280,720.27
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOWER MANHATTAN ECONOMIC DEVELOPMENT PROGRAM -- For Lower Manhattan to continue to recover from the attacks of September 11, new opportunities to increase economic activity must be developed. Creating new residential neighborhoods, attracting new commercial and retail tenants to Lower Manhattan, and spurring construction that will generate new jobs are important goals that are consistent with LMDC's Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan. LMDC had allocated \$30 million for economic development initiatives in Lower Manhattan. Subsequent amendments reduced this amount to \$6,928,418. The New York City Economic Development Corporation (EDC) planned to use these funds to implement projects that (1) increase economic activity in Lower Manhattan by spurring and promoting additional commercial and residential development; (2) attracting or retaining businesses and residents to locate in Lower Manhattan; and/or (3) providing short-term and/or long-term jobs in Lower Manhattan. Prior to allocating funding to any project, EDC would engage public participation in the review of the project's ability to promote one or more of the above three goals and solicit and consider public input.

ECONOMIC DEVELOPMENT PROGRAM OBJECTIVES This program will spur activity that will help prevent blight that could result absent intervention to address the existing conditions resulting from the events of September 11. This program will also benefit low-and-moderate-income people.

BENEFICIARIES-- The economic development projects will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. More specific beneficiaries will be identified as projects are selected.

SCHEDULE The economic development projects were expected to be identified by December 31, 2007 and to be completed by December 31, 2015. As noted below the activity completion date was extended to December 2017.

CURRENT PROJECTS UNDER THE PROGRAM -- The Small Firm Assistance Program is one of the projects funded under the Economic Development Program. The Small Firm Assistance Program provided grants to eligible small firms in Lower Manhattan adversely affected by street closures related to publicly-funded construction. The Program was amended to expand eligibility under the Program, increase the Programs funding and extend its expiration date through December 31, 2017.

FEDERAL AND OTHER RESOURCES-- LMDC proposes to allocate up to \$6,928,418 for a Lower Manhattan Economic Development Program.

TOTAL ESTIMATED COST--The total estimated cost for this activity as outlined in this Partial Action Plan is up to \$6,775,000.

Location Description:

PROJECT AREA— The project area for the economic development program is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

In the first quarter of 2017, LMDC staff conducted extensive research and monitoring efforts to secure updated and reliable data on small businesses in Lower Manhattan experiencing disruption due to public construction.

During this time, LMDC staff obtained the status of previous grant recipients and analyzed street closures due to public construction. These monitoring efforts will inform the next targeted phase of outreach in the second quarter of 2017.

To date, LMDC has received 442 applications for assistance and approved and paid 367, totaling \$5,100,559.28 in grant payments. LMDC has reimbursed NYC SBS for the amount of \$ 5,080,907.28.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1009/364

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 1302 / Transportation Improvements

Grantee Activity Number: TRANS-1302

Activity Title: TRANS-1302

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

1302

Projected Start Date:

12/31/2006

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Transportation Improvements

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

New York City Department of Small Business Services



Overall	Jan 1 thru Mar 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$15,835,000.00
Total Budget	\$0.00	\$15,835,000.00
Total Obligated	\$0.00	\$15,835,000.00
Total Funds Drawdown	\$138,235.86	\$5,849,858.77
Program Funds Drawdown	\$138,235.86	\$5,849,858.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$138,235.86	\$5,899,858.77
New York City Department of Small Business Services	\$138,235.86	\$5,899,858.77
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LOWER MANHATTAN TRANSPORTATION IMPROVEMENT PROGRAM-- Access to transportation has been identified as a competitive advantage for Lower Manhattan. Access to subways, the PATH station, ferries, bridges and tunnels make Lower Manhattan an attractive place to live and work. As Lower Manhattan continues to grow, ensuring sufficient transportation will be a key to its continue success. LMDC initially allocated up to \$31,000,000 then through amendments reduced the allocation to \$15,835,000 to address a range of transportation initiatives intended to benefit commuters, businesses, residents and pedestrians in Lower Manhattan. The City of New York and The National 9/11 Memorial Museum planned to use these funds to implement projects within Lower Manhattan that accomplished one or more of the following: improve mobility; improve connectivity between Lower Manhattan, the rest of New York City, and the surrounding region; promote the livability of Lower Manhattan and/or encourage business development; improve conditions for pedestrians and bicyclists; promote use of public transportation; provide access to the streets for those vehicles that need it; reduce congestion on the streets; support traffic management and emergency response; and ease the impact of construction on residents, businesses and tourists. Prior to allocating funding to any project, the National 9/11 Memorial Museum and the NYC Economic Development Corporation engaged public participation in the review of the project's ability to promote one or more of the above goals and solicit and consider public input. -PROGRAM OBJECTIVES This program will help prevent of blight that could result absent intervention to address the existing conditions resulting from the events of September 11th. -BENEFICIARIES-- The transportation improvement projects to be funded will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. --ALLOCATIONS IN PARTIAL ACTION PLANS A total of \$31 million has been allocated in the Final Action Plan. The initial Final Action Plan allocated \$31,000,000 to Transportation Improvements. The Final Action Plan was amended in June 2012 to reduce the allocation for Transportation Improvements by \$14 Million to a total of \$17 Million. A February 2013 amendment further reduced the allocation to \$15,835,000. The February 2013 amendment also allowed the National September 11 Memorial & Museum at the World Trade Center Foundation, Inc. to allocate and implement Transportation Improvements.

Location Description:

The project area is Lower Manhattan, on or south of Houston Street.

Activity Progress Narrative:

The New York City Department of Transportation (NYCDOT) is in the early stages of installing over 30 signs within the World Trade Center Site and PATH area. DOT is coordinating with building owners, the Mayor's Office and the Downtown Alliance in order to finalize locations. Staff began site plan production and has submitted the first site plans to the contractor, Triumph Construction. DOT has received all sign components which are ready for installation by Triumph. In addition, a DOT reimbursement request for over \$60,000 for costs associated with the installation and fabrication of wayfinding signs in the financial district area was paid this quarter.



New York City Economic Development Corporation (NYCEDC) was paid over \$77,000 in reimbursement requests this quarter towards their portion of the project. DOT has been in discussions with the Department of Environment and Protection with regards to water infrastructure in the plazas on the Water Street Corridor.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	3800/3800

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

