

Grantee: Empire State Development Corporation (NYS)

Grant: B-02-DW-36-0002

April 1, 2018 thru June 30, 2018 Performance Report



Grant Number: B-02-DW-36-0002	Obligation Date: 09/15/2003	Award Date:
Grantee Name: Empire State Development Corporation	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$783,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$783,000,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$783,000,000.00		

Disasters:

Declaration Number

FEMA-1391-NY

Narratives

Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 16-member Board of Directors, half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability. The World Trade Center attacks inflicted widespread destruction upon the energy (electric, gas, and steam) and telecommunications utility infrastructure, resulting in extensive disruptions in service to the business and residential communities of Lower Manhattan. The energy and telecommunications firms responded rapidly in the aftermath of the disaster to provide emergency and temporary services and they are currently working to restore permanent service to all customers located within Lower Manhattan. The costs to deliver emergency and temporary services and to rebuild damaged infrastructure for permanent service delivery are considerable and have been borne by the affected utility service providers to the extent not covered by their insurance providers or funds from other sources such as lawsuits.

Recovery Needs:

The Lower Manhattan Development Corporation (LMDC) has prepared the following Partial Action Plan with regard to the \$783 million federal appropriation administered by the United States Department of Housing and Urban Development (HUD) for damaged properties and businesses (including the restoration of utility infrastructure) as well as for economic revitalization related to the terrorist attacks at the World Trade Center. LMDC received a separate \$2 billion federal appropriation through HUD for the World Trade Center disaster recovery and rebuilding efforts. This Plan details LMDCs proposed expenditure of \$750 million to fund a program to restore, rebuild, and revitalize utility infrastructure in Lower Manhattan. The program will be administered by Empire State Development (ESD), New York States economic development agency, in cooperation with the New York City Economic Development Corporation (EDC), and in consultation with the Lower Manhattan Development Corporation. This plan also details LMDCs proposed expenditure of \$33 million of that appropriation to fund a program to assist businesses in Lower Manhattan that suffered disproportionate loss of life as a result of the attacks on September 11, 2001. The program will be administered by Empire State Development (ESD), New York States economic development agency in cooperation with the New York City Economic Development Corporation (EDC).

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$1,737,393,304.00
Total Budget	\$0.00	\$783,000,000.00
Total Obligated	\$0.00	\$652,355,000.00



Total Funds Drawdown	\$4,182,719.63	\$616,727,538.18
Program Funds Drawdown	\$4,182,719.63	\$616,727,538.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$597,653,564.69
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$0.00	\$18,861,702.30
Limit on Admin	\$0.00	\$16,861,702.30
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

We are submitting the 2nd Quarter 2018 QPR for Grant 2. The completed end date data has been deleted. We are working with HUD to resolve these issues.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0201, Emergency&TempServResponse	\$0.00	\$159,830,994.00	\$159,830,994.00
0202, Permanent Restore & Improve	\$0.00	\$207,033,415.00	\$207,033,415.00
0203, Service Interference	\$0.00	\$116,517,678.00	\$116,517,678.00
0204, Carrier Neutral Conduits	\$0.00	\$0.00	\$0.00
0205, Redundant Fiber Infrastructure	\$0.00	\$0.00	\$0.00
0206, Infrastructure Improvements	\$0.00	\$0.00	\$0.00
0233, Disproportionate Loss	\$0.00	\$33,000,000.00	\$33,000,000.00
0300, Other World Trade Center Area Improvements	\$3,168,634.10	\$191,594,000.00	\$62,455,637.06
0900, Administration	\$197,344.19	\$21,357,063.00	\$16,861,702.30
130L-S2-0171, 130L-S2-0171	\$62,587.75	\$19,925,000.00	\$17,296,898.89
500, Settlement Funds	\$754,153.59	\$33,741,850.00	\$3,731,212.93



Activities

Project # / Title: 0201 / Emergency&TempServResponse

Grantee Activity Number: CAT1-201
Activity Title: Emergency and temporary service response

Activity Category:

Privately owned utilities

Project Number:

0201

Projected Start Date:

09/15/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Emergency&TempServResponse

Projected End Date:

06/30/2005

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$159,830,994.00
Total Budget	\$0.00	\$159,830,994.00
Total Obligated	\$0.00	\$159,830,994.00
Total Funds Drawdown	\$0.00	\$159,830,994.00
Program Funds Drawdown	\$0.00	\$159,830,994.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$159,830,994.00
Empire State Development Corporation	\$0.00	\$159,830,994.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Category 1 (highest priority) - Emergency and Temporary Service Response - \$159,830,994

On February 3, 2011 a partial action plan amendment reducing the allocation for this Category by \$90,196,006 from \$250,000,000 to \$159,830,994 was approved by HUD.

Eligible costs under this category were incurred to stabilize service delivery to Lower Manhattan, preserve public safety and public health, prevent additional destruction, provide rescue assistance, and construct the infrastructure necessary for temporary restoration of critical energy and communications services. Temporary restoration of service enabled the resumption of commerce and the start of recovery and rebuilding and assisted in preparation for the restoration of permanent service. Eligible costs will be reimbursed up to 100% of actual, incurred, uncompensated, and documented costs. Uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses.

---- Utility Restoration and Infrastructure Rebuilding Program Description ---- The World Trade Center attacks inflicted widespread destruction upon the energy (electric, gas, and steam) and telecommunications utility



infrastructure, resulting in extensive disruptions in service to the business and residential communities of Lower Manhattan. The energy and telecommunications firms responded rapidly in the aftermath of the disaster to provide emergency and temporary services and they are currently working to restore permanent service to all customers located within Lower Manhattan. The costs to deliver emergency and temporary services and to rebuild damaged infrastructure for permanent service delivery are considerable and have been borne by the affected utility service providers to the extent not covered by their insurance providers or funds from other sources such as lawsuits. Congress appropriated \$750 million to assist with the revitalization of Lower Manhattan for the restoration of utility service, the rebuilding of utility infrastructure, and to help properties and businesses. The objectives of the Utility Restoration and Infrastructure Rebuilding program are (1) to protect business and residential customers from bearing the cost of the infrastructure rebuilding; and (2) to enhance the revitalization and redevelopment of Lower Manhattan as a world-class commercial and residential community by encouraging investment in energy and telecommunications infrastructure. Funds allocated through this program will accordingly seek to:

- Offset uncompensated emergency response, restoration, and rebuilding costs borne by the utility service providers that might otherwise be passed through to customers. Uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses.
- Maintain Lower Manhattan as a competitive and attractive location for business, cultural, and residential development by assisting in the redevelopment of cost-competitive and quality-competitive energy and telecommunications services. This program will provide financial assistance directly to energy and telecommunications service companies for reimbursement of qualified emergency and temporary restoration costs and will provide monies for permanent restoration. To remain consistent with Congressional intent for the appropriation, this program has been structured to allocate funds that give greatest priority to the restoration of destroyed utility infrastructure, and the consequent protection that affords to impacted business and residential customers.

---- PROGRAM COORDINATION ---- ESD/EDC seeks to coordinate the efforts of federal and state grant programs to the fullest extent possible. The program priorities are to ensure construction efficiencies, avoid duplicative construction work, and to maximize the use of state and federal funding. Thus, close coordination of projects resulting from the various federally funded programs administered by New York State and City agencies and ESD/EDC is necessary. Work on the streets will be coordinated with NYS Department of Transportation (NYS DOT) and New York City Department of Transportation (NYC DOT). This action plan will encourage and promote joint work proposals and programs whenever and wherever possible. Coordination is required for utility infrastructure work eligible for Categories two, three, Four, Five, and Six funding that occurs along the same street segments with City administered programs, notably the Federal Highway Administration Emergency Relief program (ER program) and work initiated after the publication date of the Partial Action Plan. This includes voluntary and/or mandated service enhancements/improvements and/or interference/maintenance project costs. All work that is coordinated and completed in conjunction with the ER program will be up to 100% reimbursable to the extent that funds are available. In such cases this program will make HUD funds available for the City for up to 100% of the costs associated with the infrastructure portion of coordinated utility work. In situations where utility and City federally funded work (funds coming from HUD or the ER program) occur in the same street segment, the City and participating companies are directed, to the maximum extent possible and reasonable, to proceed in the following fashion:

- All participating entities shall coordinate with the City and State to develop an implementation program. To the greatest extent possible, it is expected that the City or State schedules will be preferred.
- A joint plan should be developed among the affected utilities, the City, and the State, that includes, to the fullest extent possible, coordinated methods of procurement that combine the planned utility infrastructure work with the City or State street restorations to maximize the use of the available funds and minimize delays in the progression of the infrastructure work.
- The City or State will coordinate all work scopes and service requirements for both utility and City or State infrastructure work into one bid package and follow applicable procurement rules to procure all project work.
- The City will manage the implementation of the coordinated procurement contract. All participating entities in a particular project are required to work closely with the City through implementation and approval of all appropriate work.
- In cases where coordination between utilities, the City, and State is not possible, and such work is necessary for utility restoration of permanent service, funds will be made available directly to the utility or required interference cost reimbursement. Sole, eligible service provider costs will be reimbursed up to 75% of actual, uncompensated, incurred, and documented costs to the extent that funds are available. Uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses. In addition, for all work completed under this Partial Action Plan, the utilities, firms selected through the RFP processes, and the City will jointly create an inventory of underground facilities in Lower Manhattan. The utilities are responsible for providing as-built drawings to the City, preferably in electronic format. Each organization will map its own facilities, accurately showing the work as installed. The standard for submitting these drawings is available at the City Department of Transportation Office of Construction, Mitigation, and Coordination. The current standard requires that such record drawings be signed, stamped, and sealed by a Professional Engineer. These record drawing requirements are to be considered part of the permitting process, and the original record drawings are to be submitted to the NYC DOT Office of Construction, Mitigation, and Coordination.

---- Eligible Costs ---- Eligible utility service providers may submit a request for reimbursement of uncompensated costs (uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses and not compensated by any other source of funds, including, but not limited to, other state or federal funds, or lawsuits) incurred for: (1) providing emergency, temporary, and

permanent restoration of utility service to Lower Manhattan; and (2) the rebuilding of utility infrastructure. Lost revenues and business interruption losses are not eligible costs under this fund. With respect to claims for reimbursement of damages sustained as a result of the events of September 11, 2001: reimbursement covered under any applicable insurance policy shall be primary to any consideration for receipt of funding through this Partial Action Plan. As such, coverage under all applicable insurance policies shall pay first in the event that coverage was in place. Any uncompensated costs that remain after receipt of all applicable insurance recoveries may then be submitted for consideration under this Plan. Eligible cost categories include: 1. Emergency and temporary service response 2. Permanent restoration and infrastructure improvements 3. Service interference 4. Construction of carrier neutral lateral conduit 5. Construction of redundant fiber connections to critical facilities 6. Mandated infrastructure improvements ESD/EDC will allocate \$735 million among the categories listed above and recognizes that eligible costs incurred by the utility service providers and other eligible parties may exceed the total \$750 million fund. The eligible cost categories are listed in order of reimbursement priority. In the event that eligible costs exceed allocated funds, eligible costs for emergency and temporary response will be addressed first, with additional funding flowing upward from the lowest priority categories in which funds remain available. Upon the fulfillment of Category 1 requests, Category 2 will become the highest priority, with funds moving upward from the lowest available category to address requests in excess of the present allocation, and so forth, for Categories 3 and 4, as funds remain available. ---- Review of Eligible Costs ---- ESD/EDC has established a cooperative, multi-agency review process for the evaluation and validation of eligible costs and disbursement of funds with the New York State Department of Public Service (DPS). ESD will administer the program in cooperation with EDC. DPS staff will provide technical consultation to ESD/EDC to help determine the validity of eligible, incurred costs submitted by the utility service providers for reimbursement and their appropriate categorization within the priority hierarchy established above. Eligible service providers must submit incurred expenses for reimbursement in accordance with the expense categories outlined in this Partial Action Plan and the eligibility criteria described for each category. Service providers must allow DPS staff access to the financial books and records of the company and its affiliates (both regulated and unregulated) related to Lower Manhattan service delivery, in order to ensure confirmation of expenditures claimed for reimbursement and their appropriate categorization within the fund allocation hierarchy. Such access must also be extended to federal officials in accordance with administration of the federal funds for this program. In instances where work is coordinated with City street work funded by FHWA, the service providers will also make available to City and State DOT and FHWA staff cost estimates and related financial records as the basis for contracting City street work. Any service provider not seeking reimbursement for Category One expenditures (already reimbursed through insurance or other funds) is nonetheless encouraged to provide information about those costs and reimbursements to this program. This will assist ESD/EDC in establishing a clearer picture of total infrastructure costs incurred by category in recovering from the attack-inflicted damage. Eligible costs are limited to those incurred for: (1) providing emergency, temporary, and permanent restoration of utility service to Lower Manhattan; and (2) the rebuilding of utility infrastructure. In the event that total reimbursement from all sources, including this fund, exceeds uncompensated losses, the recipient will return to ESD the excess funds. Service providers seeking reimbursement must disclose all related insurance coverage and the status of pending and settled claims. ---- Role of Department of Public Service Staff ---- DPS staff will assist ESD/EDC in the examination and review of the costs incurred, including a recommendation of the cost category in which expenditures qualify for recovery. DPS staff will also review and check costs charged to the eligible companies; relevant books and records and will evaluate, to the extent possible, whether the requested reimbursement represents necessary improvement to the system. DPS staff will check costs for which companies seek reimbursement based on Generally Accepted Auditing Standards using sampling methods outlined in Statement on Auditing Standards (SAS) No. 39. SAS #39 generally defines Audit Sampling as the application of an audit procedure to less than 100% of the items within an account balance or class of transactions for the purpose of evaluating some characteristic of the balance or class. ---- Allocation of Program Funds ---- ESD/EDC anticipates that the majority of non-reimbursed, uncompensated expenses incurred in Category 1 would be reimbursed up to 100%, once audited and verified. Uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses. Pending the availability of remaining funds, expenses incurred in Categories 2, 3, 4, 5, and 6 should be reimbursed at a partial level to ensure that available funds are apportioned among all affected firms, except if the work is coordinated with the City as provided under Program Administration, in which case the reimbursement will be up to 100% subject to availability of funds. ESD/EDC recognizes that because of the scope and complexities of the different utility infrastructures involved, the time required to complete the audit and verification of each firm's respective submissions may differ substantially. The Partial Action Plan is structured to ensure that available funds will not be allocated simply on a first come, first served basis, but rather that each category of expense submitted by each utility will receive fair and equitable consideration. As noted previously, Category 1 is considered the highest priority for reimbursement of incurred and confirmed costs. Should funds presently allocated to that category prove insufficient to cover verified submissions by utility service providers, available funds from Categories 6, then 5, then 4, then 3, then 2, in reverse priority order, will be reallocated to address eligible expenses in Category 1. Upon the fulfillment of Category 1 requests, Category 2 will become the highest priority, with funds moving upward from the lowest available category to address requests in excess of the present allocation, and so forth, for Categories 3 and 4, as funds remain available. Finally, as a condition for receiving reimbursement for eligible costs, as described previously, applicants must certify that expenditures for which they have received compensation, either through insurance, jurisdictional cost allocations, tax credits or deductions, or gross revenue exclusions, other revenue recovery methods, and from

this federal appropriations program, will not be assessed against customers. Moreover, recipients of funds will be under a continuing obligation to inform ESD/EDC of monies received from any outside source that compensate the recipient for any costs for which the recipient has been reimbursed pursuant to this plan. Service providers receiving funds will be in compliance with all applicable local, state, and federal regulatory requirements. ---- Environmental Regulations Compliance ---- Any application from a utility service provider for funds under this Partial Action Plan as approved will be considered by HUD as a federal action. On the application date, unless the project has already been determined to be an exempt activity as defined by federal regulations, all physical development activities for the project site or activity proposed.

Location Description:

Eligible applicants for this program are limited to investor-owned utility service providers under the jurisdiction of the New York State Public Service Commission (NYSPSC), the Federal Energy Regulatory Commission (FERC), or the Federal Communications Commission (FCC), with service territory in the affected area in Lower Manhattan, that incurred unreimbursed expenditures resulting from impact damage related to the attacks on September 11, 2001. (Note exception to eligibility below.) For the purposes of this program, Lower Manhattan is the area on and south of Canal Street, from the East River to the Hudson River (except for Category 6). Publication of the Partial Action Plan serves as the solicitation for eligible submissions for damage reimbursement from utility service providers. This Plan makes one exception to eligibility requirements above, for funding Categories Four (Construction of Carrier Neutral Lateral Telecommunications Conduit) and Five (Construction of Redundant Fiber Connections to Critical Facilities). Funding under these two categories is not restricted to regulated utilities that suffered damage related to the September 11, 2001 attacks. Eligible applicants under these two categories will be solicited through a Request for Proposals (RFP) process under the plan. Any firm able to demonstrate its qualifications to perform the proposed work may submit a proposal.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	28511/28511

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Project # / Title: 0203 / Service Interference

Grantee Activity Number: CAT3-203
Activity Title: Service Interference

Activity Category:

Privately owned utilities

Project Number:

0203

Projected Start Date:

09/15/2003

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Service Interference

Projected End Date:

12/31/2007

Completed Activity Actual End Date:

Responsible Organization:

Empire State Development Corporation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$116,517,678.00
Total Budget	\$0.00	\$116,517,678.00
Total Obligated	\$0.00	\$116,517,678.00
Total Funds Drawdown	\$0.00	\$116,517,678.00
Program Funds Drawdown	\$0.00	\$116,517,678.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$116,517,678.00
Empire State Development Corporation	\$0.00	\$116,517,678.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

---- Category 3: Service Interference ---- On February 3, 2011 a partial action plan amendment increasing the allocation for this Category by \$16,517,678 from \$100,000,000 to \$116,517,678 was approved by HUD. Service interference costs pertain only to movement of existing utility infrastructure, but not to the placement of new infrastructure. New York City has received monies from the Federal Emergency Management Agency (FEMA) and the Federal Highway Administration (FHWA) for street repairs and restoration to be accomplished over the five-year span designated by the FHWA plan. LMDC received funds from HUD (for this program) to help the utilities permanently restore damaged infrastructure and facilities, much of which is located under City and State streets. Coordinating City and State street restoration with utility infrastructure restoration will make maximum use of allocated federal funds, while minimizing costs and disruptions. (The coordination of these program funds is outlined under "Program Coordination" in the Activity Description for Category 1 in the HUD Action Plan.) ESD/EDC and DPS staff will review incurred costs under the service interference category, in partnership with applicable State, local, and federal agencies to ensure that approved costs are necessitated by conflicts with other rerouted City and State infrastructure. This \$60 million will be made jointly available to the utilities and the City or the State to pay for service interference costs associated with City or State street restoration. In this manner coordinated expenditures will accrue to the benefit of all parties and ensure that utilities are not responsible for incurring these costs. In the event that sufficient funding is not available to meet all applications and submittals made under this category, reimbursement may be limited to such an amount per applicant as ESD/EDC determines best meets the objectives of this plan within the established review process. In cases where coordination between utilities, the City, and State



is not possible, and such work is necessary for utility restoration of permanent service, funds will be made available directly to the utilities for required interference cost reimbursement. Sole, eligible service provider costs will be reimbursed up to 75% of actual, uncompensated, incurred and documented costs to the extent that funds are available. Uncompensated costs are those costs borne by the utility service provider after they have diligently and aggressively pursued all insurance recoveries within the terms and conditions of the applicable insurance policies covering their losses. Utilities may have incurred unreimbursed interference costs prior to the publication of this draft plan that were not coordinated with City-managed street restoration. Those costs are eligible for recovery under this category. Work under this category is distinct from construction of carrier-neutral conduit described in Category 4. The deadline for application and submittal of cost documentation under this category is December 31, 2007. This deadline may be extended if redevelopment efforts remain unresolved at that time and if program funds are still available to address costs under this category.

---- During the quarter ended 12/31/2010 the category (3-203) was increased by a total of \$ 40.0 to a sum total of \$100.0 from a reallocation of \$35.0 from category 4-204 and from \$5.0 from category 5-205.

Location Description:

Eligible applicants for this program are limited to investor-owned utility service providers under the jurisdiction of the New York State Public Service Commission (NYSPSC), the Federal Energy Regulatory Commission (FERC), or the Federal Communications Commission (FCC), with service territory in the affected area in Lower Manhattan, that incurred unreimbursed expenditures resulting from impact damage related to the attacks on September 11, 2001. (Note exception to eligibility below.) For the purposes of this program, Lower Manhattan is the area on and south of Canal Street, from the East River to the Hudson River (except for Category 6). Publication of the Partial Action Plan serves as the solicitation for eligible submissions for damage reimbursement from utility service providers. This Plan makes one exception to eligibility requirements above, for funding Categories Four (Construction of Carrier Neutral Lateral Telecommunications Conduit) and Five (Construction of Redundant Fiber Connections to Critical Facilities). Funding under these two categories is not restricted to regulated utilities that suffered damage related to the September 11, 2001 attacks. Eligible applicants under these two categories will be solicited through a Request for Proposals (RFP) process under the plan. Any firm able to demonstrate its qualifications to perform the proposed work may submit a proposal.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/28511

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 0300 / Other World Trade Center Area Improvements**Grantee Activity Number: LM-0300-BRIDGE****Activity Title: Bridge over West Street at W. Thames****Activity Category:**

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0300

Project Title:

Other World Trade Center Area Improvements

Projected Start Date:

01/01/2012

Projected End Date:

12/31/2019

Benefit Type:

()

Completed Activity Actual End Date:**National Objective:**

Urgent Need

Responsible Organization:

Battery Park City Authority

Overall**Apr 1 thru Jun 30, 2018****To Date****Total Projected Budget from All Sources**

N/A

\$20,000,000.00

Total Budget

\$0.00

\$20,000,000.00

Total Obligated

\$0.00

\$20,000,000.00

Total Funds Drawdown

\$1,889,474.08

\$14,073,468.62

Program Funds Drawdown

\$1,889,474.08

\$14,073,468.62

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$5,313,988.73

Battery Park City Authority

\$0.00

\$5,313,988.73

Lower Manhattan Development Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Pedestrian Bridge over West Street at West Thames Street--The new pedestrian bridge will create an alternate safe crossing of West Street and provide an improved connection between Battery Park City with its open spaces, recreational facilities, residences and commercial buildings and the rest of Lower Manhattan. The bridge will benefit Lower Manhattan residents, workers, and visitors as well as parents and children attending the new Public School 276 that has opened in Battery Park City a few blocks south of West Thames Street. The bridge is expected to be constructed by 2018.



Location Description:

The pedestrian bridge will span West Street in the vicinity of its intersection with West Thames Street. The eastern landing of the bridge will be to the north of the MTA-owned Brooklyn Battery Garage and the western landing will be in the vicinity of the Battery Park City Esplanade along West Street.

Activity Progress Narrative:

The construction phase of the West Thames Street Pedestrian Bridge Project remains ongoing. The project is delayed due to issues that came up in fabrication of the truss members. The fabrication subcontractor was unable to find enough qualified welders who met New York City Department of Transportation requirements to work on the project. Therefore, the fabrication contractor was replaced and the truss members were relocated in semi-fabricated condition, to the facility of the new subcontractor. The subrecipient can no longer meet the scheduled project completion date of December 2018 as a result of this delay. The new expected completion date is pending. Onsite construction is progressing on schedule to allow for a 2019 project completion.

LMDC and Battery Park City Authority (BPCA) continue to work with the City of New York to officially name the bridge the Robert R. Douglass Pedestrian Bridge in honor of long time lower Manhattan advocate and LMDC Board member who passed away in December 2016.

LMDC paid approximately \$1.9 million from this activity this past quarter for work completed with about \$934,000 of that amount paid to Minority and Woman Business Enterprises.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	5/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$13,000,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number: LM-0300-EREP

Activity Title: East River Esplanade and Piers

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0300

Project Title:

Other World Trade Center Area Improvements

Projected Start Date:

06/01/2012

Projected End Date:

12/31/2021

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City - SBS / EDC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$30,000,000.00
Total Budget	\$0.00	\$30,000,000.00
Total Obligated	\$0.00	\$16,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lower Manhattan Development Corporation with	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC has allocated \$169,580,000 for the East River Waterfront Esplanade and Piers Project, \$139,580,000 in Grant 1 and \$30,000,000 in Grant 2.

The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers), the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site. The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront.

As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation as well as construction of new sidewalk paving and curbs. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East River will be transformed into recreational



spaces, where active water-related uses would be encouraged alongside passive recreational uses. The project will include the installation of new railings and site furnishing approximately in the area of Peck Slip to Catherine Slip while creating limited beach access near the Brooklyn Bridge for which \$7,000,000 has been committed by the New York City Council and Borough President's Office.

Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 42 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

Activity Progress Narrative:

The East River Waterfront Esplanade & Piers Project continues to progress on schedule. During the quarter the subrecipient continued to perform pre-construction activities for Package 4. Construction is expected to begin next quarter.

On Pier 35 the contractor continues to perform construction activities. Structural Steel erection, electrical conduit installation and concrete work at the site remain ongoing. This segment is scheduled to be completed by December 2018.

Procurement of a design contractor for the Brooklyn Bridge Esplanade segment of the project (located between Peck Slip and Catherine Slip) was put on hold while funding is being finalized.

No reimbursement requests were paid from this grant activity during the quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	6/6
# of Non-business Organizations	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	30177/30177	41385/41385	144020/14402	49.69

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Match Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$139,580,000.00
Subtotal Match Sources	



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: LM-0300-ERE42

Activity Title: East River Waterfront Pier 42 & Connector

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

0300

Project Title:

Other World Trade Center Area Improvements

Projected Start Date:

07/01/2012

Projected End Date:

12/31/2019

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City - SBS / EDC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$655,047.70	\$2,000,000.00
Program Funds Drawdown	\$655,047.70	\$2,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,344,952.30
New York City - SBS / EDC	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$1,344,952.30
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

\$28 million has been allocated for design and construction costs related to improvements of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north. This \$2 million allocation in Grant 2 is for planning and design. The scope of the \$19 million allocation in Grant 1 is for design and construction. The specific scope will be dependent on the outcome of the planning process funded by the \$2 million allocation. In general terms, the this project will likely include improvements to the area such as landscaping to increase green open space, public access to the waterfront, improved views of the landscape and NYC harbor, water dependent public activities, expansion of the bike path and greenway, and a variety of park recreational activities.

Location Description:

The project proposes revitalization of Pier 42 and adjacent areas located between the East River Esplanade to the south and East River Park to the north.

Activity Progress Narrative:

During the quarter the subrecipient continued to work on abatement activities as part of Phase 1A (the demolition and abatement of an abandoned shed). The subrecipient informed LMDC that abatement is now 90% complete. The contractor received comments on the demolition permit applications which were submitted last quarter. The



comments were addressed and revised demolition permit applications were submitted. Approval of the permit applications is expected by early next quarter with demolition to begin immediately thereafter. Phase 1A continues to progress on schedule.

Phase 1B design work is ongoing and on schedule. The contractor is working on final design which is approximately 50% complete. Coordination meetings with the East Side Coastal Resiliency Project team continue to be held to identify any potential coordination issues between the two projects.

The remaining \$655,047 balance in this activity was used to process and pay reimbursement requests for Pier 42 work bringing this activity to a close.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$19,000,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	LM-0300-MEM
Activity Title:	World Trade Center Memorial & Museum

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

0300

Project Title:

Other World Trade Center Area Improvements

Projected Start Date:

01/01/2011

Projected End Date:

12/31/2020

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Slums and Blight

Responsible Organization:

The National September 11 Memorial & Museum at the

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$39,594,000.00
Total Budget	\$0.00	\$39,594,000.00
Total Obligated	\$0.00	\$39,594,000.00
Total Funds Drawdown	\$19,221.52	\$39,065,160.24
Program Funds Drawdown	\$19,221.52	\$39,065,160.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,305,488.38
Lower Manhattan Development Corporation	\$0.00	\$38,302,686.60
The National September 11 Memorial & Museum at the	\$0.00	\$2,801.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

WORLD TRADE CENTER MEMORIAL AND MEMORIAL MUSEUM—

This activity provides additional funding for planning, design, construction, and exhibitions for the National September 11 Memorial and Memorial Museum at the World Trade Center as described in activity W-MEM-0171 of LMDC grant B02DW360001.

Additional funds are allocated for the following six elements: (a) \$26 million for construction of the Memorial/Museum, (b) \$7.5 million for the Memorial Museum Pavilion, which serves as the entrance to the Museum, to cover costs of construction and fit-out, including expenses relating to security screening, information technology, auditorium, and special features in the area of the signature tridents from the original Twin Towers, (c) \$2.5 million to plan and manage safe public access to the Memorial starting with its opening in September 2011, including creation of temporary visitor orientation and screening facilities, pedestrian safety services, wayfinding signage, construction fencing, bus management, and interim communications systems, (d) \$2.5 million to pay for equipment, media production, and furnishings for multi-media installations at the National September 11 Memorial Museum, (e) \$394,000 for office and occupancy expenses, and (f) \$700,000 to help pay for the 2015 and 2016 productions of Tribute in Light whereby two beams of light rise from near the WTC Site into the sky to honor those lost on September 11 and to celebrate the spirit of New Yorkers who work to rebuild and renew New York City.

BENEFICIARIES

The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial and museum to honor their loved ones. Others immediately affected by the events, including survivors, area residents and workers, will equally benefit from the project. This project will also benefit the millions of visitors to the Memorial and Museum, which will allow them to honor those who were killed in the



attacks. The Memorial and Memorial Center will foster greater public awareness of the events of February 26, 1993 and September 11, 2001, and their impact on the victims' families, survivors, area residents, New York City, and beyond.

SCHEDULE

The Memorial opened on September 11, 2011 and the Memorial Museum opened in May 2014. The construction elements of this activity have concluded and various production elements are expected to be completed in 2017.

FEDERAL AND OTHER RESOURCES

The Memorial and Memorial Museum will be funded with a combination of private funds donated by public investment and individuals and groups to the National September 11th Memorial and Museum at the World Trade Center Foundation, Inc (NS11MM). The NS11MM uses its own resources to engage in fundraising for both public sector and private sector funds, and individual donations, to accomplish its mission.

TOTAL ESTIMATED COST

In Partial Action Plans 8, 11, 12, and the Final Action Plan, LMDC allocated funds for planning, design, construction, and exhibitions for the World Trade Center Memorial and Museum. This activity provides an additional \$39.594 million to what has been allocated in Grant 1.

Partial Action Plan amendments added \$4.594 million to the initial \$35 million allocation including amendments published on February 8, 2012, November 15, 2013, and April 29, 2016 to pay for equipment, media production, furnishings for multi-media installations at the National September 11 Memorial Museum, and additional Tribute in Light productions.

Location Description:

Project Area -- The Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

This activity was established in support of the overall World Trade Center Plan including the World Trade Center Memorial, Memorial Museum, and Cultural Program. Over the years LMDC had provided specific support to the National September 11 Memorial and Museum organization through a subrecipient agreement. Most recently LMDC has been focusing on the Performing Arts Center in furtherance of the overall World Trade Center Plan.

Approximately \$19,000 was spent from this activity for legal costs associated with World Trade Center site transactions including Performing Arts Center related matters. Other costs specifically related to the Performing Arts Center design are included in activities W ART 0171 in Grant 1 and LM 0300 PAC within Grant 2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$285,435,972.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	LM-0300-PAC
Activity Title:	WTC Performing Arts Center

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

0300

Projected Start Date:

01/01/2012

Benefit Type:

Direct (Person)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Other World Trade Center Area Improvements

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

Responsible Organization:

The WTC Performing Arts Center

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$100,000,000.00
Total Budget	\$0.00	\$100,000,000.00
Total Obligated	\$0.00	\$11,000,000.00
Total Funds Drawdown	\$604,890.80	\$7,317,008.20
Program Funds Drawdown	\$604,890.80	\$7,317,008.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,858,109.99
The National September 11 Memorial & Museum at the	\$0.00	\$1,147,022.81
The WTC Performing Arts Center	\$0.00	\$1,711,087.18
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMDC has already allocated \$60,004,000 for the planning and development of the World Trade Center Performing Arts Center (WTC PAC) in Grant 1. This allocation of \$100,000,000 for the WTC PAC will provide for construction costs and PAC-related strategic planning efforts. Approximately \$1 million would be used to support (i) the creation and administration of a non-profit entity dedicated to the PAC (PAC, Inc.) that would be governed by a Board of Directors and operate with some key staff, and (ii) strategic planning costs related to further study and development of the PAC. The bulk of the allocation, \$99 million, would be used for the future construction costs of the PAC, subject to successful achievement of strategic planning milestones before the end of calendar year 2011, which must include (i) the creation of the non-profit PAC, Inc., (ii) the constitution of a PAC, Inc. Board of no less than five members, and (iii) funding of at least \$25 million committed by those PAC, Inc. Board members. It is contemplated that the PAC, Inc. Board would later raise additional private funds to supplement the federal funds being committed by LMDC.

This proposed cultural building on the rebuilt WTC Site will provide a variety of important uses as part of the overall redevelopment plan. The PAC will help create a world class visitor destination that will contribute to the economic development of the site and the area, while improving the quality of life for those who live and work in Lower Manhattan. Programming will be broad and diverse, and will serve both businesses and residents. The Performing Arts Center is proposed to contain a 1,000 seat theater venue that under its current design will house the Joyce Theater as well as a 200+ seat second theater. Public spaces and activities that will be part of the Performing Arts Center could include educational programs for school groups and community workshops. The Performing Arts Center is also expected to house significant rehearsal space for both in house rehearsals as well as for the large arts community in New York and specifically in Lower Manhattan.



The work on the Performing Arts Center, which began in 2004, is continuing and includes activities such as planning, determination of subgrade requirements, and coordination with the Port Authority of New York and New Jersey on the WTC site.

Location Description:

PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

Activity Progress Narrative:

During the second quarter of 2018, three reimbursement requests totaling \$604,890.00 were paid to the World Trade Center Performing Arts Center (WTCPAC) from this activity for ongoing design work. One additional reimbursement request totaling approximately \$252,500 was received during this period and is under review. The WTCPAC continues to move forward with Design Development completed and construction documents underway. Above grade construction of the WTCPAC's flagship facility is anticipated to begin in the spring of 2019.

The Performing Arts Center (PAC) will be a public space, with an estimated 100,000 plus attendees for performances alone, each year. In addition to usage during its performing arts programming, The PAC will host and produce a full slate of other public activities. It will be a local resource for the large and growing downtown community, providing arts, education and programming for children and adults from the morning to late at night. Workers and residents of Lower Manhattan will attend classes and seminars at the PAC, have discussions with artists, and attend public music performances. It will be a social gathering location, a place where local businesses and community groups can hold meetings, where artists and visitors co-mingle, where New York and Downtown meets. Located at a transit hub and near one of the most visited and significant sites in New York City, The PAC will also serve the greater New York City area, with visitors for performances and other programming arriving from all parts of New York City, New Jersey, Long Island and around the world. This project is proceeding on schedule.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	1/1
# of public facilities	0	1/1
# of Non-business Organizations	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	34557/34557	148861/14886	265824/26582	69.00

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$60,004,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	LM-0300-TBD
Activity Title:	Other World Trade Center Area Improvements - TBD

Activity Category:

Planning

Project Number:

0300

Projected Start Date:

01/01/2011

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Other World Trade Center Area Improvements

Projected End Date:

07/06/2016

Completed Activity Actual End Date:

03/31/2018

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lower Manhattan Development Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Activity Description

Funds in this category will assist properties and businesses damaged by, and economic revitalization directly related to, the September 11 terrorist attacks on New York City. Funding for Other World Trade Center Area Improvements will fund activities and costs associated with World Trade Center Memorial and cultural facilities, and affordable housing, education, infrastructure, open space, quality of life, transportation, and economic development projects benefiting the area. Partial Action Plan amendments identifying these projects and funding levels were made available for public comment. This category was funded by a reallocation from the amounts allocated to but not needed to fund the approved claims under Categories 1 and 2 of the URIR program.

LMDC solicited community input regarding potential uses for these funds at a Public Forum in October 2010. Individuals, elected officials, and representatives of community organizations and other not-for-profit organizations provided oral and written testimony regarding the proposed reallocation of these funds.

Another Public Forum was held in September 2015 to solicit input on the allocation of these and other funds recovered through a litigation settlement. These funds have now been re-allocated towards other projects within this grant thus reducing this activity budget to zero.

Location Description:

Eligible projects will be located in Lower Manhattan.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	14/14

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 0900 / Administration

Grantee Activity Number: MOSAICS
Activity Title: City of New York DOT - MOSAICS

Activity Category:

Administration

Project Number:

0900

Projected Start Date:

08/15/2006

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

City of New York DOT



Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,000,000.00
Total Budget	\$0.00	\$4,000,000.00
Total Obligated	\$0.00	\$4,000,000.00
Total Funds Drawdown	\$0.00	\$3,662,049.32
Program Funds Drawdown	\$0.00	\$3,662,049.32
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,878,806.76
City of New York DOT	\$0.00	\$2,878,806.76
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NYC DOT will develop and implement a Permit Management System for Lower Manhattan. NYC DOT issues nearly 250,000 street work permits a year, 12,000 of which are for Lower Manhattan. These permits govern access to public streets and sidewalks by private entities, and are needed for various activities such as temporary closing a sidewalk or street lane for construction, installing new fiber optic lines, or repairing water mains.

In the 1980's, DOT's implemented a Management Oriented Street Attribute Information Control System (MOSAICS) to manage the complete life cycle of a street work permit. MOSAICS is now outmoded and its information concerning existing permits is not available to utilities and the public. NYC DOT will develop and implement a Permit Management System that will replace the MOSAICS system in Lower Manhattan. The benefits associated with the Lower Manhattan Permit Management System include the following (a) map-based system available on the Internet that displays street work to allow the public and those seeking permits to view all work underway and planned, (b) reduction in applicants' data entry errors during application process, (c) reduction in average permit approval time from three business days to one business day, (d) ability to monitor status of permits online, and (d) improved conflict resolution and coordination of planned street construction work

Location Description:

Lower Manhattan Streets and Sidewalks

Activity Progress Narrative:

The New York City Department of Transportation (DOT) has been engaged in Phase 2 of the project in which DOT is replacing the Management Oriented Street Attribute Information System (MOSAICS) with a web based, map integrated permit management system. The permit management system benefits government and private entities that need street and sidewalk permits to implement their Lower Manhattan programs and projects. The subrecipient agreement expired December 31, 2017. DOT is aware that the agreement has expired and that no time extension will be granted. LMDC is currently awaiting reimbursement requests for the remaining balance of the subrecipient agreement. LMDC anticipates receiving reimbursement requests during the third quarter of 2018. Once the reimbursement requests are paid, LMDC will commence action to close this activity as the project will be completed.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: PA

Activity Title: PA

Activity Category:

Administration

Project Number:

0900

Projected Start Date:

09/15/2003

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

12/31/2021

Completed Activity Actual End Date:

Responsible Organization:

Lower Manhattan Development Corporation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$17,357,063.00
Total Budget	\$0.00	\$17,357,063.00
Total Obligated	\$0.00	\$17,357,063.00
Total Funds Drawdown	\$197,344.19	\$13,199,652.98
Program Funds Drawdown	\$197,344.19	\$13,199,652.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,967,466.19
Lower Manhattan Development Corporation	\$0.00	\$12,967,466.19
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Partial Action Plan reserved \$17.5 million, or 2% of the total fund, for costs related to ESD/EDC administration of the program as well as LMDC's oversight. The Plan reserves \$3.5 million for program monitoring costs by LMDC and \$10 million to be administered by ESD and LMDC for program management costs. Program administration costs are anticipated for program publication, review of proposed infrastructure investments, environmental review clearance, financial evaluation and processing of funding requests, and auditing of disbursed funds.

The City of New York Department of Transportation system issued approximately 12,000 street work permits every year in Lower Manhattan. These permits are needed for various activities such as temporarily closing a sidewalk, installing new fiber optic lines, and repairing water mains. The Plan sets aside \$4 million to upgrade the City's permit and construction administration system known as the MOSAICS system, the system that is used to manage the complete life cycle of a street work permit. Upgrading the MOSAICS system will facilitate and improve permit administration, construction planning, and program audit functions for the level of work proposed by the Partial Action Plan.

The replacement for the MOSAICS system provides the following six benefits:

- (1) A map-based system available on the Internet that displays street work to allow the public and those seeking permits to view all work underway and planned
- (2) Reduction in applicants' data entry errors during application process
- (3) Reduction in average permit approval time from three business days to one business day
- (4) Ability to monitor status of permits, online
- (5) Electronic storage of all information regarding permits in one location
- (6) Improved conflict resolution and coordination of planned street construction work



Any unused funds from Program Administration may be reallocated to meet funding needs in other categories.

Location Description:

Lower Manhattan

Activity Progress Narrative:

LMDC continues to maintain a small staff and office space to carry out its planning and community development activities, including project oversight, environmental and regulatory compliance monitoring, project coordination, and payment processing. LMDC staff monitored the activities of approximately 50 subrecipients and consultants, executed a new consultant contract, amended five subrecipient agreements, and completed work on three subrecipient projects, while distributing approximately \$8 million in payments to subrecipients and consultants furthering the redevelopment of lower Manhattan.

Approximately \$197,000 in administrative costs was charged to this activity for the quarter covering personnel, office space, supplies and other operational costs. The total administrative spending continues to fall within our administrative budget, and on a cumulative basis, administrative costs continue to remain far less than the 5% allowable for administrative expenses.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 130L-S2-0171 / 130L-S2-0171

Grantee Activity Number: 130L-S2-0171
Activity Title: 130 Liberty Street



Activity Category:

Rehabilitation/reconstruction of public facilities

Project Number:

130L-S2-0171

Projected Start Date:

05/18/2004

Benefit Type:

Area ()

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

130L-S2-0171

Projected End Date:

12/31/2021

Completed Activity Actual End Date:**Responsible Organization:**

Lower Manhattan Development Corporation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$19,925,000.00
Total Budget	\$0.00	\$19,925,000.00
Total Obligated	\$0.00	\$19,925,000.00
Total Funds Drawdown	\$62,587.75	\$17,296,898.89
Program Funds Drawdown	\$62,587.75	\$17,296,898.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$17,411,051.75
Lower Manhattan Development Corporation	\$0.00	\$17,411,051.75
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The former Deutsche Bank Building at 130 Liberty Street was severely damaged on September 11, 2001 and was unoccupied for several years. LMDC acquired the 130 Liberty Site in 2004. Partial Action Plan 7 and its amendments provided funding for the acquisition of the property in August 2004 as well as subsequent costs to insure, manage, monitor, abate and deconstruct the building at the site. The costs associated with the abatement and deconstruction exceeded the amounts allocated in Partial Action Plan 7. The amended partial action plan S-2 initially allocated \$52,500,000 within HUD Grant B02DW360002 for the 130 Liberty Street deconstruction Program under this activity 130L-S2-0171. Subsequent amendments increased the allocation in this activity to \$59,925.

LMDC successfully obtained financial contributions from the prior insurers of the building in accordance with the Deconstruction Funding and Settlement Agreement and Deutsche Bank related to the cost of abatement of hazardous material that existed in the building before September 11, 2001. These contributions were applied to abatement and deconstruction costs incurred. In 2015 and 2016 LMDC successfully recovered costs totaling \$40,000,000 for the 130 Liberty Deconstruction Program from the general contractor through a litigation settlement agreement. These recovered costs have been reallocated towards other projects within this grant thus reducing this activity budget from \$59,925,000 to \$19,925,000.

Location Description:

The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded

by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).-- Specific parcels acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building is situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated (the Church Site), and (c) 140 Liberty Street. All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and the Milstein Site, are the subject of another partial action plan.

Activity Progress Narrative:

During the second quarter of 2018, slightly approximately \$62,500 was spent from this activity for 130 Liberty Street related costs covering property insurance, site maintenance, utilities and legal expenses associated with finalizing the settlement agreement reached in 2015 related to the 130 Liberty Street Litigation.

Part of the 130 Liberty Street site is being used by the Port Authority of New York and New Jersey while the southern-most portion serves as a public plaza on a temporary basis until more permanent plans are implemented. Tables, chairs, benches and various plantings have been placed on the plaza portion of the site for public use as we contemplate other programming that would further benefit residents, workers and visitors to the area.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$239,617,180.00
Proceeds from Dispute Settlement	\$106,156,152.00
Total Other Funding Sources	\$0.00



Project # / Title: 500 / Settlement Funds

Grantee Activity Number: SF-0500-BATT

Activity Title: Playscape at Battery Park

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

500

Project Title:

Settlement Funds

Projected Start Date:

01/01/2017

Projected End Date:

12/31/2021

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City Department of Parks and Recreation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$0.00
NYC P&R F/B/O The Battery Conservancy and The	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The New York City Department of Parks and Recreation will work with TheBattery Conservancy (TBC) a not-for-profit educational corporation created in 1994 for the purpose of rebuilding and revitalizing Battery Park, a 25-acre public park at the southern tip of Manhattan. Funding will support the construction of the new and expanded playground (the "PlayScape") at The Battery. The PlayScape will be located on the eastern side of the park, between State Street and South Street, which currently houses a playground built in the 1950s. The new design expands the playground footprint to 60,000 square feet (one of the largest below 42nd Street). The PlayScape will address the open space needs of thousands of students in Lower Manhattan, and is intended to serve as a model for the innovative integration of water management into flood zone playgrounds. This project is planned pending a contract execution.

Location Description:

The playscape will be on the eastern side of The Battery Parkbetween State Street and South Street.

Activity Progress Narrative:



During this quarter, LMDC continued to communicate with The Battery Conservancy and the City of New York Department of Parks and Recreation (DPR) with regards to the PlayScape at Battery Park grant. DPR and The Battery Conservancy completed final design and construction documents. The LMDC Board authorized LMDC to enter into a subrecipient agreement for up to \$6 million for the Battery PlayScape Project. LMDC also continues to work with our environmental consultant in order to update our environmental review record, obtain the necessary regulatory agency approval and eventually request the release of funds from HUD. LMDC plans to fund PlayScape construction. No funds have been spent from this activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	SF-0500-EREP42
Activity Title:	East River Waterfront Pier 42

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

500

Project Title:

Settlement Funds

Projected Start Date:

09/01/2017

Projected End Date:

12/31/2021

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

New York City - SBS / EDC

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$7,000,000.00
Total Budget	\$0.00	\$7,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City - SBS / EDC	\$0.00	\$0.00
New York City Department of Parks and Recreation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Pier 42 project is part of the East River Waterfront master plan, and aims to create public spaces in underutilized and inaccessible/abandoned areas on the waterfront that will complete the greenway around Lower Manhattan. \$16 million had previously been allocated for the Pier 42 project, \$2 million of which already exists in Grant 2 for planning and design work. The original \$14 million allocation is in Grant 1 for costs associated with design and construction, including the demolition and abatement of an existing shed which has been increased to \$19 million and supplemented by this \$7 million allocation. . The specific scope of this \$7 million allocation within Grant 2 will be dependent upon the outcome of Pier 42 planning and design work but will likely include improvements to the area such as landscaping, lighting, and the build out of a playground and comfort station area specified in the master plan.

This project is planned pending a contract execution.

Location Description:

Project proposes to revitalize Pier 42 and adjacent areas between the East River Esplanade to the south and the East River Esplanade to the north. (Near the Jackson Street and South Street intersection.)



Activity Progress Narrative:

No reimbursement requests were paid from this grant activity during the quarter. The funds allocated within this activity will most likely be made available to New York City Economic Development Corporation for construction once a design has been completed and approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$19,000,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number: SF-0500-FLEA

Activity Title: The Flea Theater

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

500

Projected Start Date:

02/01/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Settlement Funds

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

The Flea Theater

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$594,201.80	\$2,166,677.26
Program Funds Drawdown	\$594,201.80	\$2,166,677.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The Flea Theater	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Founded in 1996, The Flea Theater (The Flea) is one of the leading Off-Off Broadway theatres. The Flea's new three-theatre complex located at 20 Thomas Street will increase the Flea's capacity to support artists and draw audiences to its annual productions, and will enable the Flea to develop a new partnership initiative that will provide subsidized rental space to other performing arts and community organizations in Lower Manhattan. Funding will support the new theater construction project, scheduled to be completed in June 2017. The Flea has secured over \$7,500,000 in private funding and over \$10,000,000 from public sources including the City Council, the Borough President's Office, Assembly Members and the State Council on the Arts towards this \$20 million project.

Location Description:

20 Thomas Street, NY NY

Activity Progress Narrative:

During the second quarter of 2018, LMDC extended the time of performance of the subrecipient agreement with The Flea Theater (The Flea) to June 30, 2019. This extra time allows for The Flea to submit reimbursement requests for punch list items and final purchases of furniture, fixtures and equipment. This quarter The Flea began to welcome a series of their Anchor Partner rentals into their space (a program for small or emerging theater companies). New York Deaf Theater, The Art of the Early Keyboard and EPIC Players (a neuro-inclusionary theater



company) all produced work in Flea's building at 20 Thomas Street. We paid The Flea over \$379,000 in reimbursement requests this past quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	SF-0500-GLWD
Activity Title:	God's Love We Deliver

Activity Category:

Rehabilitation/reconstruction of other non-residential

Project Number:

500

Projected Start Date:

03/31/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Settlement Funds

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Gods Love We Deliver in the Michael Kors Building

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$500,000.00
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Gods Love We Deliver in the Michael Kors Building	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

God's Love We Deliver (GLWD) is a non-profit organization in New York City that cooks and delivers meals, individually tailored by a Registered Dietitian Nutritionist, to people living with severe illness. Funding from LMDC will help complete the construction of its new office space located in the Michael Kors Building in SoHo. GLWD raised over \$35 million towards the overall project budget from NYC and private sources, leaving a small balance to complete the project. LMDC funding would be designated towards various capital improvements necessary to complete the project that may include new technology infrastructure, kitchen equipment, and furniture.

Location Description:

166 Avenue of The Americas (Soho)
Serving individuals in need throughout Lower Manhattan

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: SF-0500-HRPT
Activity Title: Hudson River Park Trust

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

500

Projected Start Date:

09/01/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Settlement Funds

Projected End Date:

03/31/2021

Completed Activity Actual End Date:

Responsible Organization:

Hudson River Park Trust

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$10,000,000.00
Total Budget	\$0.00	\$10,000,000.00
Total Obligated	\$0.00	\$1,155,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Hudson River Park Trust	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Hudson River Park Trust (HRPT) was created in 1998 to design, build, and operate a public park along the Hudson River waterfront. Hudson River Park begins at Battery Place and extends north for five miles to 59th Street. LMDC had previously expended over \$72 million towards development of this park.

Funding is intended to complete Segment 3 of Hudson River Park, which runs from Chambers Street to West Houston Street and includes two public recreational piers (Piers 25 and 26), an ecological pier, and an adjacent upland park. This project will cost approximately \$30,000,000 to complete the unfinished areas of Pier 26, the platform between Piers 25 and 26, and the upland park area adding a new deck, landscaping and a new estuarium. The City of New York and Citigroup each plan to contribute \$10,000,000 to the project.

This project is planned pending a contract execution.

Location Description:

The west side of Lower Manhattan between Chambers Street and West Houston.

Activity Progress Narrative:

The Hudson River Park Trust (HRPT) continued to work on the design phase of the Pier 26 Project. The design development phase of the project is complete. During the quarter HRPT worked on the final design and construction documents which are now complete.



HRPT are preparing for the construction phase of the project scheduled to begin next quarter. LMDC and HRPT are also preparing to execute an amendment to the subrecipient agreement to provide approximately \$8.85 million toward construction activities on the project.

A reimbursement request for approximately \$370,000 was submitted this quarter and is under review. No payments have been made to date from this activity as HRPT has been using funding from other sources throughout the design phase.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMDC CDBG Grant Number B-02-DW-36-0001	\$72,600,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	SF-0500-JRM
Activity Title:	Jackie Robinson Museum

Activity Category: Acquisition, construction, reconstruction of public facilities	Activity Status: Planned
Project Number: 500	Project Title: Settlement Funds
Projected Start Date: 10/01/2016	Projected End Date: 12/31/2019
Benefit Type: ()	Completed Activity Actual End Date:
National Objective: Urgent Need	Responsible Organization: Jackie Robinson Foundation

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jackie Robinson Foundation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Jackie Robinson Foundation (JRF) was established in 1972 by Jackie Robinson’s wife, Rachel Robinson, to further Mr. Robinson’s legacy. JRF is requesting funding from LMDC to support the construction of a new museum in Lower Manhattan to serve as a permanent tribute to Jackie Robinson’s pioneering legacy and his role as a catalyst for the American Civil Rights movement. The 18,500 sq. ft. museum, planned for 75 Varick Street, will chronicle Mr. Robinson’s achievements placed within the context of United States history from Mr. Robinson’s birth in 1919 to the present. The City of New York has committed \$2,600,000 towards this \$25,000,000 project and over \$18,500,000 of private funding has been committed. This project is planned pending a contract execution.

Location Description:

75 Varick Street, NY NY

Activity Progress Narrative:

LMDC has allocated up to \$1 million for the Jackie Robinson Museum (JRM), however, no progress has been made regarding the execution of the subrecipient agreement. LMDC staff has requested a meeting with City of New York and Jackie Robinson Museum representatives to determine if this project and our grant will move forward.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	SF-0500-LMHQ
Activity Title:	Lower Manhattan Headquarters

Activity Category:

Public services

Project Number:

500

Projected Start Date:

07/01/2016

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Settlement Funds

Projected End Date:

03/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Alliance for Downtown New York

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$42,870.00	\$300,000.00
Program Funds Drawdown	\$42,870.00	\$300,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$128,565.00
Alliance for Downtown New York	\$0.00	\$128,565.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Lower Manhattan Headquarters (LMHQ) is a new 14,000 square foot office space located at 150 Broadway intending to serve as a central meeting place for members of the creative, tech, non-profit, civic and marketing communities in Lower Manhattan. Meeting space at the LMHQ is being made available to the public at below-market rates. LMHQ, which opened to the public in June 2015, will receive funding to reduce start-up costs in the form of a rent subsidy through March 2018.

Location Description:

150 Boradway, 20th Floor, NY NY

Activity Progress Narrative:

During the 2nd Quarter of 2018, Lower Manhattan Headquarters (LMHQ) hosted a variety of events focused on networking, leadership, and community. In April, LMHQ hosted a variety of business-centered events that engaged community members with greater understanding on how to increase profits, enhance customer engagement, and grow business strategies. In this quarter, LMHQ continued creating events focused on women’s empowerment and education. In June, LMHQ hosted its Women’s Speaker Network, an event that included representatives from the organizations Vox Media and Planned Parenthood. During this second quarter, LMHQ continued to increase its social media presence, newsletter subscribers, number



of rental events, and continued to see high attendance at events. LMHQ received over \$42,000 during this past quarter including its final reimbursement request of \$14,300 bringing this grant to a close. Funds have been fully expended, all program objectives have been met and the activity will be closed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: SF-0500-MANY

Activity Title: Manhattan Youth

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

500

Project Title:

Settlement Funds

Projected Start Date:

07/01/2016

Projected End Date:

03/01/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Manhattan Youth Recreation & Resources

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$38,113.22	\$478,922.03
Program Funds Drawdown	\$38,113.22	\$478,922.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Manhattan Youth Recreation & Resources	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Awaiting Contract Approval

Manhattan Youth Recreation and Resources, Inc. (Manhattan Youth) provides childcare and academic, recreational and cultural activities to individuals and families who live or work in Lower Manhattan, regardless of their income. Currently, Manhattan Youth runs seven downtown after-school programs that are either free or offered at affordable rates serving over 1,200 children daily. In addition, Manhattan Youth runs a senior program offering activities including free swim to 600 seniors in Lower Manhattan. LMDC funds will support up to two years of Manhattan Youth's afterschool and senior programs to keep those programs affordable and available to Downtown families and seniors.

This project is planned pending a contract execution.

Location Description:

120 Warren Street, NY NY

Activity Progress Narrative:

During the second quarter of 2018, enrollment for Manhattan Youth's elementary programs in six public Lower Manhattan schools reached an all-time high of 1,500 children. Every weekday from 3 to 6 pm, students were able to choose from nearly 400 classes across over 100 diverse activities taught by certified instructors for every age group, including sports, dance, filmmaking, video game design, and community service. In May, Manhattan Youth after school programs introduced new classes including a Glide Fit class that allows people of all skill level to



exercise in the pool.

This quarter, Manhattan Youth hosted multiple events including the Manhattan Youth Community Event: From Surviving to Thriving: Learn the 5 Activities Every Tween & Teen Need. The Center also hosted events in the Community Center including a Family Concert to those affected by the Hurricanes in Puerto Rico and Mexico.

Manhattan Youth also continued to implement its free Senior Swim Program, offering exclusive use of their swimming pool at the Downtown Community Center every Monday through Friday at noon for swimming lessons and bi-weekly aerobics classes. Manhattan Youth received over \$38,000 this quarter from LMDC in reimbursements for the continuation of these Lower Manhattan community programs. An additional \$21,000 is expected to be paid at the beginning of the third quarter. This payment will represent the final payment related to this grant as the grant period has ended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	SF-0500-SSSM
Activity Title:	South Street Seaport Museum

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
500

Projected Start Date:
10/01/2016

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Planned

Project Title:
Settlement Funds

Projected End Date:
12/31/2018

Completed Activity Actual End Date:

Responsible Organization:
NYC EDC South Street Seaport Museum

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$4,800,000.00
Total Budget	\$0.00	\$4,800,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
NYC EDC South Street Seaport Museum	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Founded in 1967, the South Street Seaport Museum (SSSM) is a non-profit cultural institution located in a 12 square-block historic district on the East River in Lower Manhattan. SSSM requests funds to support the development of an new 11,000-square foot Educational Community Center; an elevator installation; and new electrical, lighting, HVAC, fire safety, and security systems at the Thompson warehouse at 213-215 Water Street. The proposed new Center would help support the Museum's programs and exhibitions and provide flexible multi-use programmable community spaces to the Seaport and Lower Manhattan. SSSM has secured \$2,600,000 from FEMA and \$1,000,000 from the City of New York for this \$8,400,000 project. This project is planned pending a contract execution.

Location Description:

207-215 Water Street NY NY

Activity Progress Narrative:

LMDC has allocated \$4.8 million in grant funds for planning and related building improvements however, the overall project has stalled. Further details are being sought before any consideration will be given to moving forward with the execution of a subrecipient agreement or the reallocation of this grant.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	SF-0500-USS
Activity Title:	Universtity Settlement

Activitiy Category:
Rehabilitation/reconstruction of public facilities

Project Number:
500

Projected Start Date:
07/01/2016

Benefit Type:
()

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Settlement Funds

Projected End Date:
12/31/2019

Completed Activity Actual End Date:

Responsible Organization:
University Settlement Society of New York, Inc.

Overall	Apr 1 thru Jun 30, 2018	To Date
Total Projected Budget from All Sources	N/A	\$1,126,850.00
Total Budget	\$0.00	\$1,126,850.00
Total Obligated	\$0.00	\$1,126,850.00
Total Funds Drawdown	\$78,968.57	\$271,298.64
Program Funds Drawdown	\$78,968.57	\$271,298.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$63,048.59
University Settlement Society of New York, Inc.	\$0.00	\$63,048.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

University Settlement (US) is dedicated to improving the life circumstances of low-income people living on the Lower East Side. It serves a largely immigrant community by providing adult literacy classes, mental health counseling, child care, housing assistance, job training, after-school and summer camp programs, youth development, senior services, arts programs, and a credit union. Funding will support improvements to the Houston Street Center, a 42,000 sq. ft. community center that is co-owned and operated by US and the Chinatown YMCA, as well as improvements to the US headquarters at 184 Eldridge and the Speyer Hall Theater.
This project is planned pending a contract execution.

Location Description:

273 Bowery Street and 184 Eldridge Street NY, NY

Activity Progress Narrative:

During the second Quarter of 2018, University Settlement continued to grow their programming that benefits the low income and diverse populations of the Lower East Side. In addition to ongoing programming at the Eldridge Street headquarter location; University Settlements hosted City Stories Party, a cocktail reception in conjunction with The Bowery Ballroom to raise money for University Settlement programming. The non-profit also hosted a career fair and an event titled Visual Diaries: Seeing Beyond; a collaboration between University Settlement’s multiple senior centers.



In 2017, through LMDC funding; 184 Eldridge Street saw the complete upgrade to their performance center, Speyer Hall. Speyer Hall is used for many events and as the main space for a program known as The Performance Project: an arts program encompassing public performances, education, and community outreach. This past quarter, The Performance Project hosted "Share! LES History Month Edition" which celebrated the history and art of the Lower East Side during Lower East Side History Month. The mobile performance event included dance, music, and spoken word.

At the 273 Bowery location, the programming involves a wide variety of activities including fitness, swimming, dance art, and new media all tailored to adults ages 60 plus. This quarter, University Settlement hosted its second annual special needs resource fair and press-conference for Chinese families at this location.

Capital improvements in this quarter include the second Wifi upgrade at 273 Bowery, meant to provide faster service as the need for internet access at the location increases. This quarter also saw the continued construction of dividers that are used to maximize classroom space for programming. Over \$78,000 in reimbursement requests were paid in the beginning of the second quarter of 2018. Our subrecipient agreement with University Settlement was extended to June 2019 to coincide with the amended project schedule. No additional funding was provided and the scope of the project remained unchanged.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
