

**Grantee: Empire State Development Corporation (NYS)**

**Grant: B-02-DW-36-0001**

**April 1, 2014 thru June 30, 2014 Performance Report**

---



**Grant Number:**

B-02-DW-36-0001

**Obligation Date:**

06/07/2002

**Award Date:****Grantee Name:**

Empire State Development Corporation

**Contract End Date:****Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$2,000,000,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$2,000,000,000.00

**Estimated PI/RL Funds:**

\$12,142.44

**Total Budget:**

\$2,000,012,142.44

## Disasters:

### Declaration Number

FEMA-DR-1391-NY

## Narratives

### Disaster Damage:

The Lower Manhattan Development Corporation was created in the aftermath of September 11, 2001 by Governor Pataki and then-Mayor Giuliani to help plan and coordinate the rebuilding and revitalization of Lower Manhattan, defined as everything south of Houston Street. The LMDC is a joint State-City corporation governed by a 16-member Board of Directors, half appointed by the Governor of New York and half by the Mayor of New York. LMDC is charged with ensuring Lower Manhattan recovers from the attacks and emerges even better than it was before. The centerpiece of LMDCs efforts is the creation of a permanent memorial honoring those lost, while affirming the democratic values that came under attack on September 11. The United States Department of Housing and Urban Development appropriated \$2 billion to fund the Lower Manhattan Development Corporations initiatives.

### Recovery Needs:

The World Trade Center attacks resulted in a staggering loss of life and extensive physical destruction to Lower Manhattan. Approximately 30 million square feet of commercial space was damaged or eliminated, and seven buildings in the World Trade Center site were completely leveled. Critical transportation infrastructure was disrupted or obliterated, including the PATH station, the 1/9 subway line and sections of Route 9A and Church Street. Vehicular access to the area south of Canal Street was prohibited for seven days. As a result of the tragedy, residential occupancy rates in the immediate region dropped to 60%, over 100,000 jobs were displaced, and small and large businesses struggled to maintain viability.

### Overall

**Total Projected Budget from All Sources****This Report Period**

N/A

**To Date**

\$2,740,147,215.70

**Total Budget**

\$0.00

\$1,995,999,999.99

**Total Obligated**

\$74,722.13

\$1,938,807,960.12

**Total Funds Drawdown**

\$15,236,628.85

\$1,740,734,518.50

**Program Funds Drawdown**

\$15,236,628.85

\$1,740,722,376.06

**Program Income Drawdown**

\$0.00

\$12,142.44

**Program Income Received**

\$0.00

\$12,142.44

**Total Funds Expended**

\$15,236,628.85

\$1,740,520,156.06

**Match Contributed**

\$0.00

\$118,876,257.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		2.01%
Overall Benefit Percentage (Actual)		1.11%
Minimum Non-Federal Match	\$0.00	\$118,876,257.00
Limit on Public Services	\$0.00	\$75,446,033.99
Limit on Admin/Planning	\$0.00	\$96,798,102.31
Limit on State Admin	\$0.00	\$68,326,090.34

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

### Overall Progress Narrative:

Please see the individual narratives.

### Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0002, Business Recovery Program	\$0.00	\$218,946,000.00	\$218,750,393.42
0006, Job Creation & Attraction Program	(\$7,500.00)	\$143,000,000.00	\$106,651,901.14
0007, Small Firm Attraction & Retention	\$0.00	\$29,000,000.00	\$27,625,391.07
0101, Residential Grant Program	\$0.00	\$236,180,809.00	\$236,057,064.12
0102, Employment Training Assistance	\$0.00	\$346,000.00	\$337,771.00
0103, Interim Memorial	\$0.00	\$309,969.00	\$309,969.00
0121, Columbus Park Pavillion	\$0.00	\$998,571.00	\$767,406.31
0122, History & Heritage Marketing	\$0.00	\$4,612,619.00	\$4,612,619.00
0141, Downtown Alliance Streetscape	\$0.00	\$4,000,000.00	\$4,000,000.00
0142, NYSE Security Improvements	\$0.00	\$25,255,000.00	\$20,264,136.02
0143, Parks & Open Spaces	\$0.00	\$46,981,689.00	\$28,625,960.42
0144, Hudson River Park Improvement	\$0.00	\$72,600,000.00	\$72,600,000.00
0146, West Street Pedestrian Connection	\$0.00	\$22,955,811.00	\$21,492,152.23
0148, LM Communication Outreach	\$0.00	\$1,000,000.00	\$1,000,000.00
0149, Pace Green Roof Design	\$0.00	\$0.00	\$0.00



0151, Chinatown Tourism Marketing	\$0.00	\$1,160,000.00	\$1,159,835.00
0152, Lower Manhattan Info	\$36,000.00	\$2,570,000.00	\$2,548,555.98
0171, WTC Site	\$3,869,190.66	\$655,028,783.00	\$597,923,338.55
0172, Lower Manhattan Tourism Programs	\$0.00	\$3,950,000.00	\$3,950,000.00
0240, East River Waterfront	\$10,422.60	\$163,000,000.00	\$105,402,208.16
0241, Lower Manhattan Street Management	\$0.00	\$9,000,000.00	\$8,324,374.73
0243, East Side K-8 School	\$1,297.00	\$23,000,000.00	\$23,000,000.00
0244, Fitterman Hall	\$0.00	\$15,000,000.00	\$15,000,000.00
0245, Chinatown LDC	\$0.00	\$7,000,000.00	\$5,367,393.71
0246, Lower Manhattan Business Expansion	\$0.00	\$4,000,000.00	\$0.00
0600, Lower Manhattan Housing	\$3,282,095.30	\$54,000,000.00	\$33,482,095.19
0708, Lower Manhattan Public Service Programs	\$0.00	\$7,891,900.00	\$7,402,520.80
0901, Planning & Administration	\$393,678.70	\$97,747,005.00	\$93,731,512.43
1101, Community & Cultural Enhancements	\$904,248.94	\$87,855,844.00	\$69,540,020.06
1102, Drawing Center	\$0.00	\$2,000,000.00	\$2,000,000.00
1200, Fulton Corridor	\$6,557,195.65	\$35,000,000.00	\$20,550,238.20
1301, Economic Development	\$190,000.00	\$6,775,000.00	\$5,087,865.55
1302, Transportation Improvements	\$0.00	\$15,835,000.00	\$157,653.97
1343, Education - Other	\$0.00	\$3,000,000.00	\$3,000,000.00



## Activities

**Project # / Title:** 0002 / Business Recovery Program

**Grantee Activity Number:** BRG-7718

**Activity Title:** BRG-7718

**Activity Category:**

Payment for compensation for economic losses (WTC-only)

**Project Number:**

0002

**Projected Start Date:**

11/22/2002

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Business Recovery Program

**Projected End Date:**

12/31/2004

**Completed Activity Actual End Date:**

**Responsible Organization:**

Empire State Development Corporation (ESD)

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2014**

N/A

**To Date**

\$218,946,000.00

**Total Budget**

\$0.00

\$218,946,000.00

**Total Obligated**

\$0.00

\$218,946,000.00

**Total Funds Drawdown**

\$0.00

\$218,750,393.42

**Program Funds Drawdown**

\$0.00

\$218,750,393.42

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$218,750,393.82

Empire State Development Corporation (ESD)

\$0.00

\$218,750,393.82

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

BUSINESS RECOVERY GRANT PROGRAM --- This plan details LMDC's proposed expenditure of \$350 million to supplement three business recovery and economic revitalization programs initiated and administered by Empire State Development (ESD), New York State's economic development agency, in cooperation with the New York City Economic Development Corporation (EDC). ESD Action Plan History -- Business Recovery Programs Established by ESD -- Congress appropriated an initial \$700 million to New York State for economic recovery and revitalization efforts through HUD's Community Development Block Grant Program. This fund is managed by ESD in cooperation with EDC in accordance with a Final Action Plan and an Amended Action Plan accepted and approved by HUD. The Final Action Plan describes all of the business recovery and revitalization programs. The Amended Action Plan modifies three programs: (1) the Small Firm Attraction & Retention Grant Program, (2) the WTC Business Recovery Loan Fund, and (3) the Infrastructure Rebuilding Program. Both ESD's Final Action Plan and Amended Action Plan are available on the ESD web site: [www.empire.state.ny.us](http://www.empire.state.ny.us). --Additional Business Recovery Funding from LMDC -- Both ESD's Final Action Plan and Amended Action Plan recognized that more than \$700 million would be needed to fully fund the business recovery and revitalization programs as described. When an initial \$2 billion was appropriated to LMDC, Congress intended that some portion would be directed to the business recovery and revitalization effort administered by ESD. In fact, \$500 million of the initial appropriations (the \$700 million and the \$2.0 billion) is required to be made available to small



businesses, not-for-profit organizations, and individuals to compensate them for economic losses. -- LMDc is publishing this Partial Action Plan to allocate \$350 million of the \$2 billion fund to three business recovery programs administered by ESD as described in ESD's Final Action Plan and Amended Action Plan referred to above.--WTC Business Recovery Grant (BRG) Program -- \$150,000,000,(total program fund \$481,000,000) ---PROGRAM OVERVIEW---The WTC BRG program provides grants to businesses (including not-for-profit organizations) with fewer than 500 employees, located in Manhattan south of 14th Street, to compensate them for economic losses resulting from the disaster. Compensation is calculated based on days of lost gross revenue, with the maximum number of days and amounts determined by business location. ---PROGRAM OBJECTIVE---The program is intended to provide compensation for economic losses at affected firms, thereby assisting in the retention of 225,000 jobs at assisted businesses and up to an additional 150,000 jobs at businesses indirectly affected by the activities of assisted businesses. Note that businesses assisted by this program will also be eligible for assistance from other ESD programs. Consequently, job impacts across programs are not additive. --- Integration with Preexisting Programs. Benefits from the program will be integrated with the previously offered WTC Disaster Retail Recovery Grant Program. That program offered compensation equal to three days lost business revenue, capped at \$10,000, to retail and personal service firms with fewer than 500 employees located in Manhattan south of Houston Street on September 11, and continuing in business in New York City.--Benefits from the program will also be integrated with the previously offered Lower Manhattan Grant Program administered by the EDC. That program provided grants, capped at \$10,000, to small non-retail businesses located in the restricted area of Lower Manhattan, and grants to other non-retail businesses located south of Houston Street tied to application and approval of SBA loans.--eligibility Criteria and Maximum Award Levels. Applicants for assistance through the WTC BRG program must show a business lease, deed or permit that was in effect on September 11th. --RESULTS--The Business Recovery Grant Program (BRG) ended December 31, 2002. The program provided \$219 million in grants to 6,858 firms with 52,310 employees.

### Location Description:

Manhattan south of 14th Street

### Activity Progress Narrative:

There is no activity this quarter.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	8214/6858
# of Non-business Organizations	0	282/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Wage-Earners benefitting	0	0	0	31805/0	12632/0	44437/52310	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources****Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: 0006 / Job Creation & Attraction Program****Grantee Activity Number: JCRP-7720****Activity Title: Job Creation and Retention Program****Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Job Creation &amp; Attraction Program

**Projected Start Date:**

11/22/2002

**Projected End Date:**

12/31/2012

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

Empire State Development Corporation (ESD)

**Overall****Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2014**

N/A

**To Date**

\$143,000,000.00

**Total Budget**

\$0.00

\$143,000,000.00

**Total Obligated**

\$0.00

\$119,200,000.00

**Total Funds Drawdown**

(\$7,500.00)

\$106,651,901.14

**Program Funds Drawdown**

(\$7,500.00)

\$106,651,901.14

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

(\$7,500.00)

\$106,651,901.14

Empire State Development Corporation (ESD)

(\$7,500.00)

\$106,651,901.14

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

WTC JOB CREATION AND RETENTION PROGRAM --- The WTC Job Creation and Retention Program (JCRP) offers grants to assist firms with 200 or more employees that were displaced from their workspace for at least one month after 9/11, as well as other affected firms, and firms willing to create new jobs in the downtown area. JCRP is managed by ESD in cooperation with NYC EDC in accordance with a Final Action Plan and an Amended Action Plan accepted and approved by HUD. Assisted companies are required to maintain jobs in New York City for a minimum of ten years. Decisions as to whether to provide assistance and how much to offer are evaluated on an individual case basis based upon an assessment of the economic value of the project to New York City, risk, location, and size of workforce. In addition, there is assistance for projects for the adaptive reuse of available space to meet the needs of firms with specialized requirements in industries offering substantial job creation potential to the area south of Canal Street.

Empire State Development (ESD) has been drawing on LMDC's \$143 million sub-allocation since August 2003.





Econ. development or recovery activity that creates/retains jobs

Under Way

**Project Number:**

0007

**Project Title:**

Small Firm Attraction & Retention

**Projected Start Date:**

11/22/2002

**Projected End Date:**

09/30/2013

**Benefit Type:**

Direct ( Person )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Empire State Development Corporation (ESD)

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$29,000,000.00
<b>Total Budget</b>	\$0.00	\$29,000,000.00
<b>Total Obligated</b>	\$0.00	\$27,899,134.00
<b>Total Funds Drawdown</b>	\$0.00	\$27,625,391.07
<b>Program Funds Drawdown</b>	\$0.00	\$27,625,391.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,626,758.85
Empire State Development Corporation (ESD)	\$0.00	\$27,626,758.85
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

SMALL FIRM ATTRACTION AND RETENTION GRANT PROGRAM (SFARG) --- The Small Firm Attraction and Retention Grant Program (SFARG) was an initiative designed to assist businesses and not-for-profit organizations with 200 or fewer employees located south of Canal Street in Lower Manhattan. SFARG provided cash grants to eligible entities that committed to leasing space and employing people south of Canal Street for a minimum of five years. The program provided assistance ranging from \$3,500 to \$5,000 per employee. Businesses that were located south of Canal Street as of September 11, 2001 and committed to stay downtown at least 5 years could also qualify for the program.

The final application deadline was June 2005. Applications for initial SFARG disbursements are no longer being accepted. Partial Action Plan 2 as amended on September 27, 2006 reduced the funding for SFARG by \$21 million from \$50 million to \$29 million.

**Location Description:**

The area on the south side of the line beginning at the intersection of the Hudson River with the Holland Tunnel, and running thence east to Canal Street, then running along the centerline of Canal Street, to the intersection with Rutgers Street, and thence running along the Centerline of Rutgers Street to the East River.

**Activity Progress Narrative:**



Healy & Baillie, the last remaining SFARG project, was settled. However, we will not receive the last settlement payment from Healy until sometime in 2015 and as long as payments are outstanding, SFARG will remain active. No collections were made by ESDC over the QTR recouped from Sub-Recipients.

## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		492/1	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	2101/0	1665/0	9810/1	38.39

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 0121 / Columbus Park Pavillion

**Grantee Activity Number:** CoIPk-7721

**Activity Title:** CoIPk-7721

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0121

**Projected Start Date:**

07/01/2003

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Columbus Park Pavillion

**Projected End Date:**

12/31/2007

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Department of Parks and Recreation



Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$998,571.00
<b>Total Budget</b>	\$0.00	\$998,571.00
<b>Total Obligated</b>	\$0.00	\$998,571.00
<b>Total Funds Drawdown</b>	\$0.00	\$767,406.31
<b>Program Funds Drawdown</b>	\$0.00	\$767,406.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$767,406.31
New York City Department of Parks and Recreation	\$0.00	\$767,406.31
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

**PROGRAM BACKGROUND:** Columbus Park is a heavily used neighborhood park bounded by Baxter, Bayard, Mulberry, and Worth Streets. Bayard and Mulberry Streets are characterized by low-rise residential buildings with small-scale ground floor retail. Baxter and Worth Streets are dominated by Chatham Towers, a high-rise middle-income apartment complex, and the large institutional buildings of the City's Civic Center. The park is the main place for outdoor recreation for adults and children in Chinatown. A wide variety of community-based organizations program recreational activity in the park, including volleyball, basketball, Asian table games, and tai chi. The pavilion was fenced off five years ago when decay of the building infrastructure created safety hazards.

**PROGRAM DESCRIPTION:** LMDC allocated \$998,571 for the Renovation of the Pavilion in Columbus Park. The project includes rehabilitation to address the decay of the buildings infrastructure. The project expands on recent renovation efforts by the Parks Department and proposes the creation of new community space in the lower level of the pavilion and the refurbishment of the upper loggia for recreational programming. In addition, the project will eliminate barriers and promote accessibility for people with disabilities.

**PROPOSED BENEFICIARIES:** The renovation of the pavilion at Columbus Park has been deemed essential to maintain the overall quality of the park: (1) Rehabilitation of the pavilion will open a structure that has been closed for five years, free up scarce outdoor space for other activities, and rehabilitate a community eyesore. (2) There is a need for public space in Lower Manhattan to replace public space lost in the destruction of the World Trade Center complex. (3) Community District 3, where the park is located, has a population of 164,407 as of the 2000 Census. There is a scarcity of recreational space with only 0.73 acres of parkland per 1,000 people compared with the average of 1.7 acres per 1,000 people for Manhattan overall and the minimum ratio of 1.5 acres per 1,000 people prescribed by the Environmental Quality Review. (4) The only other Major Parks (defined by City Planning to be parks of 9 acres or more) on the east side of Lower Manhattan are City Hall Park and the East River Park. City Hall Park does not have community recreation space. The East River Park is difficult to access for residents in the Chinatown area.

**SELECTION OF BENEFICIARIES:** The renovation of Columbus Park will play a key role in the revitalization of Chinatown. (1) The park serves as an important entrance point to Chinatown linking the civic center with the retail and residential areas. (2) The park is located across the street from the main community building, which houses the only museum in Chinatown as well as one of the largest senior centers. (3) The park is located one block away from Mott Street, the main restaurant district in Chinatown. (4) The Parks Department estimates that the rehabilitation of the pavilion, the restoration of existing facilities for public use, and the establishment of new sheltered and indoor space will allow for an increase in park usage of 36,000 users, better serving the growing population of this neighborhood. Columbus Park predominantly serves low and moderate income households. The area immediately surrounding Columbus Park includes the zip codes 10002 and 10038. Per the U.S. Census Bureau, Census 2000, over 60% of the households in this area earn less than 80% of New York median income.

**ALLOCATIONS IN PAP:** In March 2003, PAP 3 allocated a total of \$428,571 for this project. It was then amended in September 2005 for an additional \$570,000 with a total of up to \$998,571.

### Location Description:

Columbus Park is bounded by Baxter, Bayard, Mulberry, and Worth Streets.

### Activity Progress Narrative:

This project has been completed. We are awaiting the final reimbursement request from the New York City Department of Parks and Recreation.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	3/1
# of Non-business Organizations	0	5/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
National Park Service's Urban Park and Recreation Recovery Program (UPARR)	\$1,000,000.00
Total Other Funding Sources	\$0.00

## Project # / Title: 0142 / NYSE Security Improvements

**Grantee Activity Number:** NYSE-7742

**Activity Title:** NYSE Area Security Improvements

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0142

**Projected Start Date:**

08/06/2003

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

NYSE Security Improvements

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Economic Development Corporation



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$25,255,000.00
<b>Total Budget</b>	\$0.00	\$25,255,000.00
<b>Total Obligated</b>	\$0.00	\$25,160,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$20,264,136.02
<b>Program Funds Drawdown</b>	\$0.00	\$20,264,136.02
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,066,082.50
New York City Economic Development Corporation	\$0.00	\$20,066,082.50
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

**PROGRAM DESCRIPTION:** In April 2010, the LMDC Board authorized an amendment to Partial Action Plan 4 to add \$95,000. The authorization brought the total amount of funding allocated to the New York Stock Exchange Security and Streetscape program to \$25,255,000, of which \$160,000 is for costs associated with environmental review and \$25,095,000 is to plan and oversee the construction of the Program. The amendment to Partial Action Plan 4 was approved by HUD on August 5, 2010. The Program includes the installation of security barriers and guard facilities; the repaving of the Broadway intersections at Wall Street and Exchange Place; the installation of Eurocobble along Broad Street between Wall Street and Exchange Place; and the placement of NoGo bollards. Phase One of the project also includes the installation of a set of turntables at the intersection of Broad and Beaver Streets and the addition of new and more attractive street furniture to facilitate pedestrian circulation and enjoyment of the Financial District. Phase Two of the project continues with the critical improvements begun in Phase One and focuses on the next step of improving the public realm. The improvements support and enhance the Financial District as a competitive location for businesses and residents. Phase Two improvement include a second set of turntables at the intersection of Wall and William Streets to replace the existing clamshell devices, expanded use of EuroCobble along Wall Street between New and Willam Streets and along Broad between Wall and Beaver Streets, the introduction of interpretive historical elements along Wall and Broad Streets, plaques and markers explaining the relevance of the historical interpretive elements, and a raised pedestrian zone at the corner of Exchange Place and Broad Street. Phase I and Phase II were substantially completed in the fourth quarter of 2009. The City of New York is planning the installation of two interpretative bollards in the area as part of this project.

**PROGRAM OBJECTIVE:** The objective of the New York Stock Exchange Area Security and Streetscape Program is to provide the utmost security for the Stock Exchange area, and to ensure that the environment is aesthetically conducive for the people that work and live in the Financial District. Securing the area has long been a priority for New York City and New York State. The proposed improvements will serve to make the Financial District a competitive location for businesses and an attractive place for residents.

**PROPOSED BENEFICIARIES:** This project would benefit residents, workers, businesses, not-for profits, and visitors to Lower Manhattan. This project would also serve to benefit the many visitors to the area by providing for aesthetic improvements to the public realm. The number of persons benefiting annually is based on a 2006 economic analysis report produced by The Louis Berger Group, which determined that there were approximately 39,451 residents in the New York Stock Exchange Area, 104,850 workers in the Area, and 2 million visitors annually to the Area.

**SELECTION OF BENEFICIARIES:** The Stock Exchange Area, much like the rest of Lower Manhattan is a neighborhood in flux, these improvements to the security and aesthetics of the streets will allow for a healthier growth and greater quality of life for both residents and employees of the areas businesses.

### Location Description:

**PROJECT AREA--** The project area for the New York Stock Exchange project is generally bounded by Broadway to the west, Pine Street to the north, William Street to the east, and Beaver Street to the south.

### Activity Progress Narrative:

In the Second quarter 2014, LMDC continued to work with New York City staff on processing the invoices that they submitted for reimbursement. This project was substantially completed in 2009.



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 0143 / Parks & Open Spaces

**Grantee Activity Number:** Parks-7743

**Activity Title:** Parks-7743

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0143

**Projected Start Date:**

08/06/2003

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Parks & Open Spaces

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Department of Parks and Recreation

### Overall

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2014**

N/A

**To Date**

\$46,981,689.00

**Total Budget**

\$0.00

\$46,981,689.00

**Total Obligated**

\$0.00

\$46,981,689.00

**Total Funds Drawdown**

\$0.00

\$28,625,960.42

**Program Funds Drawdown**

\$0.00

\$28,625,960.42



<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28,625,959.42
New York City Department of Parks and Recreation	\$0.00	\$28,625,959.42
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

PROJECT DESCRIPTION: LMDC has allocated \$49,981,689 for the Neighborhood Parks And Open Spaces program in Lower Manhattan. The first phase of the Open Spaces program began in 2003 and includes improvements at Wall Street Triangle, Coenties Slip, Old Slip, Washington Market Park, Tribeca Park, Battery Park Bosque, Drumgoole Plaza, Brooklyn Bridge Plaza, Columbus Park, Sara D. Roosevelt Park, Bowling Green, Al Smith Playground, and the East River Park ball fields. New Parks and Significant Enhancements - Wall Street Triangle has been significantly greened with planting beds, flowering trees, and an expanded sidewalk. The Coenties Slip project created a permanent public space from an unused roadbed. The Battery Bosque is a newly designed portion of an existing park that now includes an ornamental garden, evening lighting, and a fountain. The Bosque complements other improvements in Battery Park such as the renovation of historic Castle Clinton. The Brooklyn Bridge Plaza and Drumgoole Plaza projects removed parking spaces and replaced traffic barriers to expand and improve the public space. Major Rehabilitations - The Central Lawn of Washington Market Park, a major destination in a heavily residential neighborhood, was reconstructed with new turf and an irrigation system. Bowling Green, America's first park was completely refurbished. Portions of Columbus Park have been reconstructed and new amenities in this heavily used Chinatown park include benches, game and picnic tables, drinking fountains, and lighting. The East River Park project reconstructed ball fields. --The second phase of parks capital improvements began in 2006 and include: Washington Market Park Comfort Station, Collect Pond Park, Sara D. Roosevelt Phase 2, Allen and Pike Street Malls, James Madison Park, Battery Park, and Canal Varick Lighthouse Park. PROJECT SUPPORT AND OUTREACH: Community Board 1 contributed insight into residents' needs for the area at meetings and through written correspondence. Input was solicited and received from organizations such as the Alliance for Downtown New York, the Real Estate Board of New York, and the Association for a Better New York, the Partnership for New York City, Wall Street Rising, and the American Institute of Architects. Major area firms and property owners were also consulted to determine specific needs and ways to facilitate and sustain economic growth. The City of New York Mayor's Office compiled input from a number of sources and a range of constituencies, determining areas of overlap and greatest need. PROPOSED BENEFICIARIES: The creation of open spaces and neighborhood parks will provide public facilities that add to the quality of life for all communities in lower Manhattan and draw residents and visitors to the area, which will also contribute to the rehabilitation of Lower Manhattan. These projects will provide immediate relief to Lower Manhattan residents, businesses, workers, students, and visitors by improving accessibility in and around Lower Manhattan and enhancing the quality-of-life in Lower Manhattan, making this a more attractive place to live, work, and visit. Community Board 1 and 3 comprise the proposed Lower Manhattan project area. Community Board 1 has the highest population growth rate of the city's 59 community boards, with increases of 100%, 59%, and 35%, over the last three decades respectively. According to the 2000 Census, the population is 34,420 residents, with over 6,791 families. A dire need for additional parks has repeatedly been identified by Community Board 1 in its annual Statement of Needs, particularly on the district's east side where virtually no park space is available. In addition to its growing residential population, the area hosts hundreds of thousands of tourists annually, making improved public spaces essential to the sustainability of the area. In contrast, further east, Community Board 3 consists of predominantly low- and moderate-income households and has the third lowest median income in Manhattan. Community Board 3 has a long tradition of ethnic, economic, and cultural diversity and with a population of 164,407 according to the 2000 Census is one of the City's most densely populated areas. The need for additional parkland and the rehabilitation of existing parks has been identified as a high priority of the Community Board. Enhanced parks and new green spaces across the residential communities throughout Lower Manhattan will serve as a catalyst for the redevelopment of Lower Manhattan by providing public facilities for local workers, a draw for businesses, and an improvement in the quality of life for downtown's growing residential population. They will also provide a significant destination for visitors by capitalizing on downtown's magnificent waterfront setting, unique architectural character, and important historical context.

### Location Description:

Wall Street Triangle- Wall Street, Pearl and Water streets; Coenties Slip- Coenties Slip, Pearl and Water streets; Tribeca Park- Beach Street, 6th Ave, and Ericsson Place; East River Park Ballfields- Montgomery-Houston Street and FDR drive; Drumgoole Plaza- Frankfort and Gold Streets; Brooklyn Bridge Plaza- Avenue of the Finest, Frankfort St, and Park Row. Improvement will be made up to Chatham Square; Sara D. Roosevelt Park- Forsyth, Canal, Chrystie, and E. Houston; Bowling Green- Broadway and Whitehall Street; Al Smith Playground- Catherine, Madison, to Oliver Street; Washington Market Park- Greenwich and Chambers Streets; Old Slip- Old Slip, Water, and FDR; Louise Nevelson Plaza - Maiden Lane, Liberty St, William St. PHASE 2: Lower Manhattan, bounded by West Street to the west, the East River to the east, and generally between the Brooklyn and Manhattan Bridges. The Allen and Pike Street Malls extend from the East River, up along Pike Street to Canal Street, where they become the Allen Street Malls and extend northward to Houston Street.



### Activity Progress Narrative:

All work has been completed for the Canal Varick Laight Park, Washington Market Park, and the Sara D. Roosevelt/Hester Street Playground reconstruction project. Punch list work on the James Madison Plaza is ongoing. All Allen Street/Pike Street reconstruction contract work has been completed but signal and lighting work still needs to be finished along with punch list items on Collect Pond Park reconstruction which is open to the public.

The contractor installed concrete footings for light poles for the Battery Carousel and rough grading of site and flashing was completed except for Oculus which was damaged and needs replacement. The surveyor is scheduled for plaza and planting bed layouts. The contractor committed to provide continual photographic documentation and an accurate production schedule of progress of new fish figures and related site progress.

No invoices were received or paid this quarter. The estimated date of completion was extended to July 31st 2014.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	28/14
# of Non-business Organizations	0	6/1
# of Linear feet of Public Improvement	0	0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 0146 / West Street Pedestrian Connection**

**Grantee Activity Number: West-7746**  
**Activity Title: West-7746**

**Activity Category:**  
Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
Under Way



**Project Number:**

0146

**Projected Start Date:**

08/06/2003

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Project Title:**

West Street Pedestrian Connection

**Projected End Date:**

08/31/2012

**Completed Activity Actual End Date:****Responsible Organization:**

New York State Department of Transportation; Port

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$22,955,811.00
<b>Total Budget</b>	\$0.00	\$22,955,811.00
<b>Total Obligated</b>	\$0.00	\$22,292,761.00
<b>Total Funds Drawdown</b>	\$0.00	\$21,492,152.23
<b>Program Funds Drawdown</b>	\$0.00	\$21,492,152.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$21,492,151.23
New York State Department of Transportation; Port Authority	\$0.00	\$21,492,151.23
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

--WEST STREET PEDESTRIAN CONNECTIONS-- This project constructed a temporary pedestrian bridge near the intersection of Vesey and West Streets and provide enhancements to the current bridge and walkway at Liberty Street. This improvement fostered safe pedestrian flows across West Street, as well as handled the expected high volumes of pedestrians that use this crossing daily since PATH service were restored in December of 2003. The former North Bridge, which connected the World Trade Center site to the World Financial Center, was entirely destroyed by the terrorist attacks on September 11, 2001. This bridge was a major connection between the World Trade Center PATH Terminal (which served an estimated 67,000 in-bound PATH riders daily before it was destroyed on September 11, 2001) and the heavily utilized offices at the World Financial Center. During peak hours, 6,000 people per hour utilized the pedestrian bridge prior to September 11th. Since the attacks, the number of pedestrians crossing West Street at the Vesey Street intersection has steadily recovered from levels immediately after the attacks, and it is expected that as the area around the World Trade Center recovers, these numbers will continue to rise. As PATH riders arrive at the World Trade Center and cross West Street to reach the World Financial Center, a replacement for the destroyed bridge was needed in order to safely and efficiently serve the estimated 6,500 pedestrians that would utilize the West Street-Vesey Street intersection hourly. This project benefited businesses, workers, residents, and visitors in Lower Manhattan. In 2010, an amendment to Partial Action Plan 4 expanded the scope of the West Street Pedestrian Connections project to include pedestrian management services in order to mitigate the impact of construction on and around West Street including World Trade Center construction.

--ALLOCATIONS IN PARTIAL ACTION PLAN--The estimated cost included in Partial Action Plan 4 is up to \$ 22,955,811.

**Location Description:**

Liberty Street at West Street and Vesey Street at West Street in Manhattan.

### Activity Progress Narrative:

The Battery Park City Authority has completed its pedestrian managers program along West Street. A new pedestrian tunnel is now open under Route 9A that connects the World Trade Center PATH station with the World Financial Center. No payments were made during the quarter but all invoices were received and are being processed. This program will conclude upon payment of these invoices.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2365
# of Multifamily Units	0	0/15
# of Singlefamily Units	0	0/2350

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 0152 / Lower Manhattan Info**

**Grantee Activity Number: LMINFO-152**

**Activity Title: LMINFO-152**

**Activity Category:**

Public services

**Project Number:**

0152

**Projected Start Date:**

01/28/2004

**Benefit Type:**

Direct ( Person )

**Activity Status:**

Under Way

**Project Title:**

Lower Manhattan Info

**Projected End Date:**

12/31/2005

**Completed Activity Actual End Date:**



**National Objective:**

Urgent Need

**Responsible Organization:**

City of New York DOT

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$2,570,000.00
<b>Total Budget</b>	\$0.00	\$2,570,000.00
<b>Total Obligated</b>	\$0.00	\$2,570,000.00
<b>Total Funds Drawdown</b>	\$36,000.00	\$2,548,555.98
<b>Program Funds Drawdown</b>	\$36,000.00	\$2,548,555.98
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$36,000.00	\$252,524.93
City of New York DOT	\$36,000.00	\$252,524.93
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LOWER MANHATTAN INFORMATION PROGRAM--LMDC proposes to allocate \$1,270,000 for the Lower Manhattan Information Program (LowerManhattan.info) for an additional year of funding from 2004 through 2005. In Partial Action Plan 5 LMDC allocated \$1,300,000 for the LowerManhattan.info, bringing agregage amount allocated to \$2,570,000. LowerManhattan.info provides people who live in, work in, and visit Lower Manhattan with a single source of essential news and information about the area and its recovery. It is led by the City of New York in partnership with the LMDC, New York State, and the federal government in conjunction with partner agencies and organizations at the local, state, and federal level. In the months following the attacks of September 11th, information about the area's recovery was widely available; however, many of Lower Manhattan's residents and workers did not feel that it was reliable. Moreover, there was no one place where people could turn for a comprehensive overview of available information. LowerManhattan.info was created in response to a significant demand for a credible, "one-stop" source of information regarding Lower Manhattan's recovery from the terrorist attacks of September 11th. In its first year, LowerManhattan.info was funded by the Federal Emergency Management Agency (FEMA), LMDC subsequently allocated funds to support this project in Partial Action Plan 5 during its second year. In this Partial Action Plan, LMDC proposes to allocate funds for an additional year. While Lower Manhattan continues to undergo its redevelopment, revitalization, and transformation into a 21st Century central business district and 24/7 mixed-use community, there is a continuing demand for constant and consistent communications outreach. LowerManhattan.info's aim remains to serve all those who live in, work in, and visit Lower Manhattan, below Houston Street. These communities are distinct and large, including neighborhoods stretching from Tribeca to Chinatown and Battery Park City to SoHo, as well as businesses ranging from Fortune 500 companies to small technology start ups to owner run corner delis. Moreover, LowerManhattan.info also aims to serve Lower Manhattan's culturally diverse populations by its availability in English, Chinese and Spanish. As a government agency, LMDC has its own website [www.renewnyc.com](http://www.renewnyc.com) that communicates the day-to-day activities of the rebuilding efforts as they relate LMDC activities. This includes all public documents relating to the Environmental Review Process, Board Meetings, outreach to family members and a general archive of past and present initiatives and public meetings. However, unlike LMDC's website, LowerManhattan.info focuses on how redevelopment projects affect Lower Manhattan residents and employees as well as puts forth a comprehensive newsletter and website involving all aspects of living and working in Lower Manhattan, not just LMDC initiatives. Program Objectives LowerManhattan.info is an integrated campaign designed to deliver information on the rebuilding of Lower Manhattan. The centerpiece of the program is a comprehensive website, [www.LowerManhattan.info](http://www.LowerManhattan.info), which offers regularly updated news and information for area residents, workers, and visitors. Topics include rebuilding plans and progress; transportation and transit; health, safety, and security; downtown business; community involvement opportunities; things to do; and Lower Manhattan history. The site receives approximately 4,000 visitors daily, with 130,000 visitors reported in September 2004 alone. LowerManhattan.info also integrates construction information into its website. Other information vehicles issued through the public information program include a quarterly color newsletter (increasing production to 250,000 from 200,000 per issue) which is distributed directly to more than 400 Lower Manhattan businesses, community organizations, schools, city agencies, and cultural institutions, along

**Location Description:**

Manhattan south of Houston Street.



### Activity Progress Narrative:

During the 2nd Quarter of 2014 no reimbursement requests were submitted and no payments were made. This project has been completed and LMDC awaits further information from the City of New York as to whether or not additional invoices will be presented for review.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		18927/18927	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	2987368/54000	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / Title: 0171 / WTC Site

**Grantee Activity Number:** 130L-0171  
**Activity Title:** 130 Liberty Street

**Activity Category:**  
 Rehabilitation/reconstruction of public facilities

**Project Number:**  
 0171

**Projected Start Date:**  
 05/18/2004

**Benefit Type:**  
 Area ( )

**National Objective:**

**Activity Status:**  
 Under Way

**Project Title:**  
 WTC Site

**Projected End Date:**  
 03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$239,617,180.00
<b>Total Budget</b>	\$0.00	\$239,617,180.00
<b>Total Obligated</b>	\$0.00	\$239,617,180.00
<b>Total Funds Drawdown</b>	\$0.00	\$239,617,180.00
<b>Program Funds Drawdown</b>	\$0.00	\$239,617,180.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$238,618,296.95
Lower Manhattan Development Corporation	\$0.00	\$238,618,296.95
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

WTC MEMORIAL AND CULTURAL PROGRAM/130 LIBERTY--LMDC, a subsidiary of the Empire State Development Corporation (a political subdivision and public benefit corporation of the State of New York), undertook, pursuant to the New York State Urban Development Corporation Act (UDC Act) and in cooperation with the HUD and the Port Authority, the World Trade Center Memorial and Cultural Program (the Memorial Program) as part of the implementation of the WTCMR Plan. LMDC will implement the Memorial Program which includes the planning, selection, coordination and construction of a memorial, memorial center, and the planning and possible construction of memorial-related improvements, and museum and cultural uses on the WTC Site and adjacent areas to complement the redevelopment of commercial office space, retail space, conference center and hotel facilities, open space areas, and certain infrastructure improvements by the Port Authority, the owner of the WTC Site. The planning process includes other appropriate public and private entities.--LMDC and Port Authority Roles--LMDC will be responsible for overseeing the implementation of the memorial, memorial Center, interpretive museum, and cultural uses that comprise the Memorial Program, while the Port Authority will be responsible for the commercial, retail, conference center and hotel facilities, open space areas, and infrastructure components of the WTCMR Plan to be located at the WTC Site. LMDC and the Port Authority will cooperate in developing a plan for implementation of the components of the WTCMR Plan to be located outside the WTC Site. LMDC is responsible for conducting coordinated environmental reviews of the combined WTCMR Plan.--In carrying out the Memorial Program, LMDC conducted an international competition for the selection of the memorial design. LMDC provided initial funding for the design, development, and construction of the memorial, planned for memorial-related improvements and museum and cultural facilities and uses, and will oversee the overall implementation of the memorial as well as the museum and cultural programming and possibly, elements of the WTCMR Plan, including all required coordination with HUD, the Port Authority, the State of New York, the City of New York and other public and private entities. LMDC will also be involved in the coordination of the Memorial Program with the plans and implementation schedule for the WTCMR Plan.--PROJECT AREA--The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).--Specific parcels potentially to be acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building is situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated (the Church Site), and (c) 140 Liberty Street, (the Milstein Site). All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and the Milstein Site, are the subject of a subsequent partial action plan. -- ACQUISITION AND ASSOCIATED COSTS--The Deutsche Bank building at 130 Liberty Street was severely damaged on September 11, 2001 and remained unoccupied afterward. Consistent with Partial Action Plan 7, LMDC acquired the Building from Deutsche Bank on August 31, 2004, and undertook its deconstruction. -- LMDC acquired the 130 Liberty Site pursuant to a mediated settlement agreement among Deutsche Bank, two of Deutsche Bank's insurers of the building (Prior Insurers), and LMDC. Under the agreement, LMDC initially paid \$90 million to Deutsche Bank for title to the 130 Liberty Site and LMDC was responsible for certain costs associated with the remediation and deconstruction of the Deutsche Bank building, up to \$45 million. LMDC initially projected approximately \$25-\$29 million in additional costs in connection with the remediation and deconstruction of the Deutsche Bank building. These additional costs related to, among other things, the procurement of pollution liability insurance, the retention of an entity to serve as LMDC's representative in the day-to-day management of the remediation and deconstruction process, the undertaking of additional environmental review, testing, and

monitoring during the deconstruction process, and legal and other transaction fees and expenses. Other expenditures included consultant fees and costs associated with the required public notices and public outreach for the acquisition of property and continuation of the environmental review process. Accordingly, LMDC initially expected to pay an aggregate of \$164 million for all costs associated with acquiring title to 130 Liberty Street and the remediation and deconstruction of the Deutsche Bank building, which together would create a parcel ready for redevelopment. ---AMENDMENT TO PROJECTED COSTS ASSOCIATED WITH PROPERTY ACQUISITION ---Following the approval of the Partial Action Plan 7 and consistent with the mediated settlement, LMDC entered into agreements with the Prior Insurers and with Deutsche Bank that realized the transactions and provided for a \$45 million cap on LMDC's cost of deconstruction, demolition, and related cleaning and disposal (subject to certain exceptions). Specifically, a Demolition Cap Agreement provided, among other things, that the Prior Insurers shall pay all incremental costs above the \$45 million cap, to the extent those incremental costs are necessary to comply with the legal requirements applicable to the cleaning and removal of hazardous materials related to September 11, 2001. In addition, after acquiring the building on August 31, 2004, LMDC entered into a contract with Gilbane Building Company to clean and deconstruct the building. LMDC engaged environmental consultants to conduct independent environmental testing and characterization of the Building. The testing and characterization initial results were released on September 14, 2004. On December 13, 2004, LMDC and Gilbane Building Company issued a Draft Phase 1 Deconstruction Plan. The Plan was released publicly and submitted to the appropriate regulatory agencies for comment. This initial draft Deconstruction Plan was prepared in response to the Initial Building Characterization, and with direction from the New York State Department of Labor. Based on comments provided by regulatory agencies, including specific comments delivered on January 31, 2005, a revised deconstruction plan to the regulators. After the revised Deconstruction Plan was approved by the regulators, gross cleaning and deconstruction commenced. The projected increase in project costs reflects anticipated changes to the scope of the cleaning and deconstruction resulting from environmental testing, comments received from regulatory agencies, and revised projected costs provided by the contractor. --Based on the additional information regarding the characterization of material in the building and the related legal requirements, additional cleaning and deconstruction work, resources, and services were needed, including added remediation and mitigation measures, additional construction management, additional legal services, additional environmental consulting services, and enhanced integrity monitoring. --Although the amended allocation is intended to cover costs associated with the additional work and resources, LMDC will seek to recover all such incremental deconstruction costs attributable to the application of legal requirements applicable to the cleaning and removal of hazardous materials. This recovery effort necessitates the assistance and representation of environmental, real estate, and litigation counsel in order to ensure the comprehensive and aggressive pursuit of contractual and legal avenues available to LMDC. The increased allocation will allow work to proceed on the deconstruction while LMDC pursues recovery of the funds. Therefore, LMDC anticipates that these funds will be used only to fund the work during this interim period and that the increased expenditures that are the result of legal requirements will be substantially recovered.--PROJECT OBJECTIVES--The rebuilding of the Project Area as a mixed-use center of commerce, public spaces, and culture, with the memorial at its heart, will advance the goals of the UDC Act, the objectives developed by LMDC and the goals articulated by the Governor of the State of New York and the Mayor of the City of New York to remember and honor the victims of the September 11, 2001 and February 26, 1993 terrorist attacks while revitalizing Lower Manhattan. The acquisition of real property that is blighted and deteriorated is essential to the realization of the redevelopment of the Project Area.--The memorial will ensure that future generations never forget the thousands of people who died on September 11, 2001 in New York, in Shanksville, Pennsylvania and at the Pentagon in Virginia, as well as those who died in the terrorist bombing of the World Trade Center on February 26, 1993. The memorial will be set in a context that bustles with the activity of Lower Manhattan, yet provides a quiet and respectful setting for remembrance and contemplation. Family members of victims and visitors from around the world will come to the Project Area to learn about the events of September 11, 2001 and February 26, 1993 and to remember those who died and those whose lives were changed forever. --Revitalizing Lower Manhattan--The initial conditions of the Project Area were substandard and unsanitary under the UDC Act and impaired the sound growth and development of Lower Manhattan. In addition, there is a need for the development of cultural, recreational, community and other civic facilities in Lower Manhattan.--Restoring the Project Area as a functioning part of Lower Manhattan is a priority objective for this project. This project is intended to eliminate the blighting effects resulting from the events of September 11, 2001, and to re-establish the Project Area as a locus of commerce, civic space and amenities, including appropriate commercial and retail uses, as well as supporting facilities, utilities and infrastructure, for the downtown area. While Lower Manhattan is a center of world finance and a major economic engine for the entire region, it has also become the fastest growing residential neighborhood in New York City and a major destination of regional, national and international travelers. For these reasons, revitalization of Lower Manhattan should include cultural and other amenities that help make the area a lively environment all day, every day.--The long-term presence of an essentially empty, excavated space in the heart of New York's financial district would become a blight that makes the area less attractive for businesses, residents and visitors. It is important to the economy of New York City that, as business leases in Lower Manhattan come up for renewal, businesses will have confidence that the Project Area will be redeveloped as quickly as possible to reduce its blighting effect on the immediate area.--BENEFICIARIES--The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial to their loved ones. Others immediately affected by the events, including survivors, area residents and workers, will equally benefit from the project. This project will also benefit businesses, workers, residents, and visitors throughout Lower Manhattan.--SCHEDULE--Activities related to the acquisition and deconstruction of property would occur in 2004 and 2005. The full implementation of the Memorial



Program would begin in 2004 and extend through 2015. --FEDERAL AND OTHER RESOURCES-- The total estimated cost for this portion of the World Trade Center Memorial and Cultural Program was \$164 million in the initial Partial Action Plan 7. Amendments to Partial Action Plan 7 provided for an additional \$75,539,780.00, increasing the allocation to \$239,617,180.00. in Partial Action Plan 7. Amendments to Partial Action Plan S-2 provided for an additional \$52,500,000, bringing the total HUD CDBG allocation to this project to \$292,117,180. A settlement agreement with the Prior Insurers resulted in a contribution of \$102,356,152 to the project and a settlement agreement with Deutsche Bank resulted in a contribution of \$3,800,000 to the project. LMDC is seeking further recovery of project costs from the general contractor that performed the deconstruction, Bovis Lend Lease.

### Location Description:

The Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super-block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) the adjacent two city blocks south of the WTC Site, one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets, and a portion of Liberty Street between those parcels and the WTC Site (collectively, the Southern Site).-- Specific parcels acquired consist of (a) 130 Liberty Street, on which the Deutsche Bank building is situated (the 130 Liberty Site), (b) 155 Cedar Street, on which the St. Nicholas Church was situated (the Church Site), and (c) 140 Liberty Street. All of the structures situated on these parcels were destroyed or severely damaged on September 11, 2001. The acquisition of the Church Site and the Milstein Site, are the subject of another partial action plan.

### Activity Progress Narrative:

During the second quarter of 2014, Summary Judgment motion oppositions and replies were submitted. During the next quarter there will be oral arguments on the Summary Judgment motions.

“The Port Authority of New York and New Jersey continues to use the northern portion of the site to conclude their work on the construction of the below grade Vehicular Security Center and elevated Liberty Park which are vital components of the World Trade Center site. The National September 11 Memorial and Museum’s use of the southern portion of the site to assist with pedestrian access to the Memorial concluded. Now that the Memorial Museum is open to the public and access to the site has been permitted there is no longer the need for the Memorial Access queuing area.

The National September 11 Memorial and Museum staff spent the latter part of the quarter clearing off the site in order to turn it back over to LMDC. LMDC has been working with the Community to determine other possible temporary uses of the site.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**



**Other Funding Sources**

**Amount**

LMDC CDBG Grant Number B-02-DW-36-0002	\$52,500,000.00
Other Private Funds - various	\$106,156,152.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** SSite-0171  
**Activity Title:** Southern Site Remainder

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

0171

**Projected Start Date:**

01/01/2004

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

WTC Site

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

WTC Memorial Foundation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$60,500,000.00
<b>Total Budget</b>	\$0.00	\$60,500,000.00
<b>Total Obligated</b>	\$0.00	\$60,500,000.00
<b>Total Funds Drawdown</b>	\$96,707.68	\$60,371,068.45
<b>Program Funds Drawdown</b>	\$96,707.68	\$60,371,068.45
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$96,707.68	\$60,371,069.69
WTC Memorial Foundation	\$96,707.68	\$60,371,069.69
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION--LMDC plans to acquire certain real property immediately south of the World Trade Center in order to implement the World Trade Center Memorial and Cultural Program. In addition to the World Trade Center Site, the Project Site for the approved World Trade Center Memorial and Redevelopment Plan comprises several parcels of land just south of the World Trade Center Site, collectively referred to as the Southern Site. LMDC acquired one of the parcels (130 Liberty Street) in August 2004 through funds from Partial Action Plan 7, acquired another parcel (140 Liberty Street) in February 2006 through funds from Partial Action Plan 9, and plans to acquire two other parcels, along with the underground portions of adjacent streets necessary for infrastructure: (1) 155 Cedar Street, the location of the St. Nicholas Greek Orthodox Church prior to September 11th; and (2) the portion of Washington Street between Cedar and Liberty Street, a public New York City street that has been closed since September 11th. These parcels along with 140 Liberty Street form the western portion or "remainder" of the Southern Site. This area will serve as open space at grade, space for a new St. Nicholas Greek Orthodox Church, and allow critical infrastructure to be built and connected to the WTC Site below grade.--The costs include all costs associated with acquisition of the property necessary for the implementation of the WTC Plan, particularly the construction of the Memorial and Cultural Program. Allowing for the integration of the Southern Site into the WTC Plan will permit construction of new open space, subgrade truck security, and underground bus parking as well as reduction of density on the WTC Site that will permit reservation of sufficient space for the proposed memorial and cultural facilities on the WTC Site itself. Projected costs include services of legal and other consultants to examine the property, hold hearings, issue notices, make findings, obtain insurance, and prepare documents as may be appropriate. -- The activities relating to the Memorial Program, as outlined in this Partial Action Plan, may involve condemnation of one or more parcels on the Southern Site, requiring a prior public hearing under New York State Eminent Domain Procedure Law where public input will be solicited. LMDC's Board of Directors shall review and consider the record of such hearing, together with any documents or written comments submitted in connection with the proposed condemnation. After Board review of such documents, LMDC would



proceed to condemn the property if, and only if, the Board then authorizes such condemnation proceedings. AMENDMENTS TO ACQUISITION OF REMAINDER OF SOUTHERN SITE--Partial Action Plan 9 as amended was approved by HUD on October 6, 2005. LMDC proposed the allocation of an additional \$20,000,000 for costs relating to the acquisition of real property for the Southern Site in order to implement the World Trade Center Memorial and Cultural Program, increasing the total allocation for this activity from to \$64,500,000. These additional costs result from (1) increases in the valuation of the land at 155 Cedar Street, at 140 Liberty Street, and Washington Street between Cedar and Liberty Streets, and (2) the addition of interests in below-grade portions of Cedar and Liberty Streets adjacent to the privately-owned land. Otherwise, the categories of costs remain the same: acquisition of real property; real estate appraisal services; legal services; public hearings, notices and advertisements; insurance. BENEFICIARIES--The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial to their loved ones. Others immediately affected by the events, including survivors, area resident and workers, will equally benefit from the project. This project will also benefit businesses, workers, residents, and visitors throughout Lower Manhattan. ESTIMATED COST--The total estimated cost for this portion of the Memorial Program is not to exceed \$63,000,000, as outlined in the approved amendments to Partial Action Plan 9.

### Location Description:

LOCATION--(1) 155 Cedar Street where the St Nicholas Greek Orthodox Church was located prior to September 11th; (2) 140 Liberty Street where an outdoor parking lot was located prior to September 11th; and (3) the portion of Washington Street between Cedar and Liberty Street, which is a public New York City street. These three parcels form the western portion or remainder of the Southern Site.

### Activity Progress Narrative:

During the second quarter 2014 LMDC continued steps to effectuate the transfer to the Port Authority of certain of the World Trade Center Site properties, including portions of the 130 and 140 Liberty Street parcels which are part of what is known as the "Southern Site" and include a below grade Vehicle Security Center, an elevated public park (Liberty Park), and a site for the St. Nicholas Greek Orthodox Church (together the "VSC Parcels"). LMDC proposed draft closing documents in furtherance of the transfer and is waiting for comments from the Port Authority. During quarter 3 of 2014, LMDC anticipates that it will complete the transfer of the "VSC Parcels" to the Port Authority.

Any and all WTC Site property transfers will be conducted in accordance with LMDC's General Project Plan for the World Trade Center Memorial and Cultural Program dated June 2, 2004, and most recently amended on February 14, 2007, and in compliance with the New York State Public Authorities Accountability Act, the UDC Act, and with all necessary Public Authorities Control Board approvals.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** W-ART-0171

**Activity Title:** WTC Performing Arts Center

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Activity Status:**

Under Way

**Project Number:**

0171

**Project Title:**

WTC Site

**Projected Start Date:**

01/01/2002

**Projected End Date:**

12/31/2019

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Slums and Blight

**Responsible Organization:**

New York City Economic Development Corporation.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,004,000.00
<b>Total Budget</b>	\$0.00	\$60,004,000.00
<b>Total Obligated</b>	\$0.00	\$60,004,000.00
<b>Total Funds Drawdown</b>	\$10,748.54	\$12,472,238.70
<b>Program Funds Drawdown</b>	\$10,748.54	\$12,472,238.70
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,748.54	\$12,472,239.86
New York City Economic Development Corporation.	\$10,748.54	\$12,472,239.86
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMDC allocated \$60,004,000 for the planning and development of the World Trade Center Performing Arts Center. This proposed cultural building on the rebuilt WTC Site will provide a variety of important uses as part of the overall redevelopment plan. The Performing Arts Center will help create a world class visitor destination that will contribute to the economic development of the site and the area, while improving the quality of life for those who live and work in Lower Manhattan. Programming will be broad and diverse, and will serve both businesses and residents. The Performing Arts Center is proposed to contain a 1,000 seat theater venue that under its current design will house the Joyce Theater as well as a 200+ seat second theater. Public spaces and activities that will be part of the Performing Arts Center could include educational programs for school groups and community workshops. The Performing Arts Center is also expected to house significant rehearsal space for both in house rehearsals as well as for the large arts community in New York and specifically in Lower Manhattan. The work on the Performing Arts Center, which began in 2004, is continuing and includes activities such as planning, determination of subgrade requirements, and coordination with the Port Authority of New York and New Jersey on the WTC site.

In November 2010, the LMDC Board allocated an additional \$100 million in Grant #2 for PAC construction costs and PAC-related strategic planning efforts in the near future. Approximately \$1 million would be used to support (i) the creation and administration of a non-profit entity dedicated to the PAC (PAC, Inc.) that would be governed by a Board of Directors and operate with some key staff, and (ii) strategic planning costs related to further study and development of the PAC. The bulk of the allocation, \$99 million, would be used for the future construction costs of the PAC, subject to successful achievement of strategic planning milestones before the end of calendar year 2011, which must include (i) the creation of the non-profit PAC, Inc., (ii) the constitution of a PAC, Inc. Board of no less than five members, and (iii) funding of at least \$25 million committed by those PAC, Inc. Board members. It is contemplated that the PAC, Inc. Board would later raise additional private funds to supplement the federal funds being committed by LMDC.



## Location Description:

PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

## Activity Progress Narrative:

The subrecipient NYC Economic Development Corporation has been supporting review and coordination of the below grade Port Authority of New York and New Jersey Structures to Grade (STG) group design so that the STG documents include the provisions for the future PAC program. This work has included regular bi-weekly meetings with the STG team, internal discussions, document reviews, and preparation of design sketches. In the coming months, Faithful & Gould, PAC, and STG groups will continue to meet on a bi-weekly basis for design coordination.

On 04/09/2014 contract was amended to extend tentative date of completion to 12/31/2014. To date, \$4,615,925 of reimbursement requests have been received from the sub-recipient and \$3,908,824 of the amount requested has been paid.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/2

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

<b>Grantee Activity Number:</b>	<b>W-MEM-0171</b>
<b>Activity Title:</b>	<b>WTC Memorial and Memorial Center</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

0171

**Projected Start Date:**

01/01/2002

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Under Way

**Project Title:**

WTC Site

**Projected End Date:**

12/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The National September 11 Memorial & Museum at the

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$285,435,972.00
<b>Total Budget</b>	\$0.00	\$285,435,972.00
<b>Total Obligated</b>	\$810,000.00	\$285,435,972.00
<b>Total Funds Drawdown</b>	\$3,761,734.44	\$275,991,220.40
<b>Program Funds Drawdown</b>	\$3,761,734.44	\$275,991,220.40
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,761,734.44	\$275,610,079.69
The National September 11 Memorial & Museum at the	\$3,761,734.44	\$275,610,079.69
<b>Match Contributed</b>	\$0.00	\$119,000,000.00

**Activity Description:**

--WORLD TRADE CENTER MEMORIAL AND MEMORIAL MUSEUM-- This project is part of the World Trade Center Memorial and Cultural Program, which also includes the Memorial Museum (W-MUS-0171), 130 Liberty Street (130L-0171), Southern Site (SSite-0171) and the Performing Arts Center (W-ART-0171). LMDC is committed to the development of an appropriate memorial and museum to commemorate the events of September 11. This program includes the planning and construction of a Memorial and Memorial Museum, and the planning and possible construction of memorial-related improvements and cultural uses at the Site. LMDC conducted an international competition on a Memorial design, and in January 2004 announced the selection of Reflecting Absence by Michael Arad and Peter Walker, two reflective pools set in the footprints of the WTC and surrounded by an open plaza of trees. LMDC and the National September 11th Memorial and Museum at the World Trade Center (Foundation) are engaged in a broad spectrum of activities contributing to the planning, design, and implementation of the Memorial and Memorial Museum. The funding provided by LMDC and its partners will be used for planning, design and construction of the Memorial and Memorial Museum. In addition, funding also provides for multimedia exhibitions, and three annual productions of Tribute in Light in 2012, 2013, and 2014. In the Tribute in Light production two beams of light rise from a site near the WTC site into the night sky to honor those lost on September 11th and to celebrate the spirit of all the New Yorkers who have worked to rebuild and renew New York City.

**ALLOCATIONS IN PARTIAL ACTION PLAN FOR THE MEMORIAL AND MEMORIAL MUSEUM--**

LMDC has allocated a total of upto \$323,231,972 for the National September 11th Memorial and Museum at the World Trade Center.

The allocation includes the following: Partial Action Plan 8 (\$64,921,972), Partial Action Plan 11 (\$75,000,000), Partial Action Plan 12 (\$100,000,000), Final Action Plan (\$45,810,000), and Partial Action Plan S-2 (\$37,500,000).

--BENEFICIARIES--The thousands of relatives and friends of the nearly 3,000 victims of September 11, 2001 and February 26, 1993 will benefit from the memorial and museum to honor their loved ones. Others immediately affected by the events,



including survivors, area residents and workers, will equally benefit from the project. This project will also benefit the thousands of visitors to the memorial and museum, which will allow them to honor those who were killed in the attacks. The memorial and museum will foster greater public awareness of the events of February 26, 1993 and September 11, 2001, and their impact on the victims' families, survivors, area residents, New York City, and beyond.

--SCHEDULE The Memorial opened on September 11, 2011. The Memorial and Cultural Program began in 2004 and extends through 2012, including the planning, design, and development of the cultural institutions on the site.

--FEDERAL AND OTHER RESOURCES--The Memorial and Memorial Museum are funded with a combination of public investment and private funds donated by individuals and groups to the National September 11th Memorial and Museum at the World Trade Center Foundation, Inc. (NS11MM). The NS11MM uses its own resources to engage in fundraising for both public sector and private sector funds, and individual donations, to accomplish its mission.

--TOTAL ESTIMATED COST--The total estimated LMDC cost for this activity, including funds provided in Partial Action Plans 8, 11,12, S-2andthe Final Action Plan for ongoing design, construction, program planning,multimedia exhibitions, and Tribute in Light Productionsis up to\$323,231,972.

### Location Description:

--PROJECT AREA--The WTC Plan Project Area is located in Lower Manhattan on two sites: (i) the WTC Site, an approximately 16 acre super block, bounded by West, Vesey, Church, and Liberty Streets; and (ii) two adjacent city blocks south of the WTC Site (one bounded by Liberty, Washington, Albany and Greenwich Streets, and the other bounded by Liberty, West, Cedar and Washington Streets), Washington Street between Liberty and Cedar Streets, and subsurface portions of Liberty Street and other streets in and around those blocks (collectively, the "Southern Site").

### Activity Progress Narrative:

On May 15th2014, President Barack Obama led the dedication ceremony that marked the opening of The National September 11 Memorial and Museum. The Memorial which was already open to the public remembers and honors the 2,983 people who were killed in the horrific attacks of September 11, 2001 and February 26, 1993. The design, created by Michael Arad and Peter Walker, consists of two reflecting pools formed in the footprints of the original Twin Towers and a plaza of trees. The Museum displays monumental artifacts linked to the events of 9/11, while presenting intimate stories of loss, compassion, reckoning and recovery that are central to telling the story of the 2001 and 1993 attacks and the aftermath. During this period, approximately \$3.7 million in reimbursement requests were paid. Other reimbursement requests in excess of \$3.6 million have been received and are under review.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/2

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>W-MUS-0171</b>
<b>Activity Title:</b>	<b>WTC Museum Complex</b>

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

0171

**Projected Start Date:**

01/01/2002

**Benefit Type:**

Area ( )

**National Objective:**

Slums and Blight

**Activity Status:**

Completed

**Project Title:**

WTC Site

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

WTC Memorial Foundation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$9,471,631.00
<b>Total Budget</b>	\$0.00	\$9,471,631.00
<b>Total Obligated</b>	\$0.00	\$9,471,631.00
<b>Total Funds Drawdown</b>	\$0.00	\$9,471,631.00
<b>Program Funds Drawdown</b>	\$0.00	\$9,471,631.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$9,471,631.00
WTC Memorial Foundation	\$0.00	\$9,471,631.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

--MUSEUM PAVILION (FORMLY KNOWN AS THE VISITOR ORIENTATION AND EDUCATION CENTER)-- This project is part of the World Trade Center Memorial and Cultural Program, which includes the Memorial (W-MEM-0171), 130 Liberty Street (130L-0171), Southern Site (SSite-0171) and the Performing Arts Center (W-ART-0171). This program includes the planning and construction of a Memorial and Memorial Museum, and the planning and possible construction of memorial-related improvements and cultural uses at the Site. The Pavilion will welcome visitors to the WTC site and serve as a transition from the surrounding city to the Memorial and Memorial Plaza. Programming in the Pavilion will complement the Memorial and Memorial Museum, and will serve as the entry to the Museum, with Snohetta serving as the project architect for the building. The northeast corner of the Memorial Plaza is being designed by Peter Walker Partners Landscape Architects. --ALLOCATION IN PARTIAL ACTION PLAN-- The Pavilion was originally funded in PAP 8 as the WTC Cultural Complex, a significantly larger building. The PAP was amended and the project scaled back to its current form. In 2006, The State of New York allocated \$80,000,000 to the project. That enabled LMDC to reduce its funding allocation from \$33,460,000 to \$9,521,000 for the planning and design of the Pavilion. --BENEFICIARIES--Those immediately affected by the events, including family members of victims, survivors, area residents and workers, will equally benefit from the project. This project will also contribute to the overall economic recovery of Lower Manhattan and New York City. --SCHEDULE--The Memorial and Cultural Program began in 2004. FEDERAL AND OTHER RESOURCES--The memorial and cultural institutions will be funded with a combination of private funds donated by individuals and groups to the World Trade Center Memorial Foundation, Inc., public investment, and investment that will be made by the cultural institutions that are selected to locate on the site. --TOTAL ESTIMATED COST-- The total estimated cost for this activity has been decreased from \$33,460.00 to \$9,521,000. 00

**Location Description:**



--PROJECT AREA--The VOEC is located in the northeast corner of the Memorial Plaza, bounded by Church, Fulton and Greenwich Streets.

**Activity Progress Narrative:**

On May 15th 2014, President Barack Obama led the dedication ceremony that marked the opening of The National September 11 Memorial and Museum. The Memorial which was already open to the public remembers and honors the 2,983 people who were killed in the horrific attacks of September 11, 2001 and February 26, 1993. The design, created by Michael Arad and Peter Walker, consists of two reflecting pools formed in the footprints of the original Twin Towers and a plaza of trees. The Museum displays monumental artifacts linked to the events of 9/11, while presenting intimate stories of loss, compassion, reckoning and recovery that are central to telling the story of the 2001 and 1993 attacks and the aftermath. During this period, approximately \$3.7 million in reimbursement requests were paid. Other reimbursement requests in excess of \$3.6 million have been received and are under review.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1
# of Public Facilities	0	0/1
# of Non-business Organizations	0	2/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 0240 / East River Waterfront**

**Grantee Activity Number:** ERA-0240  
**Activity Title:** East River Waterfront Access

**Activity Category:** Rehabilitation/reconstruction of public facilities  
**Activity Status:** Under Way

**Project Number:**

0240

**Projected Start Date:**

12/01/2005

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Project Title:**

East River Waterfront

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:****Responsible Organization:**

New York City Department of Planning, New York City

**Overall****Total Projected Budget from All Sources****Apr 1 thru Jun 30, 2014**

N/A

**To Date**

\$9,420,000.00

**Total Budget**

\$0.00

\$9,420,000.00

**Total Obligated**

\$0.00

\$9,420,000.00

**Total Funds Drawdown**

\$0.00

\$597,209.78

**Program Funds Drawdown**

\$0.00

\$597,209.78

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$597,209.58

New York City Department of Planning, New York City

\$0.00

\$597,209.58

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

PROGRAM DESCRIPTION: LMDC originally allocated \$10,420,000 and later reduced the authorization to \$9,420,000 to the East River Waterfront Access Program. The goal of the project is to connect the East River Waterfront to its closest Lower Manhattan neighborhoods of South Street Seaport, Chinatown, the Lower East Side, and East River Park. The program is critical to improving public access to and utilization of the waterfront area. The project would improve the east-west connection to the Waterfront by enhancing the historic slips of Catherine, Peck, Montgomery and Rutgers that were once an integral part of the working waterfront and today function only as city streets and roadbeds. Once a place to berth ships for repairs and maintenance, the slips have been filled in and leave a wide corridor between City blocks. The East River Waterfront Access project will redesign Catherine Slip, Rutgers Slip, and Montgomery Slips as median open spaces with unifying elements such as seating, paving, and plantings. Peck Slips historic character will be reinforced by a new vibrant passive open space plaza with a similar planting vocabulary and punctuated by a water feature, recalling the days when the East River actually flowed into the slips. The project improves the existing conditions on these slips by providing multiple easy and attractive pedestrian access points from the waterfront to the interior of Lower Manhattan.

PROPOSED BENEFICIARIES: This project will benefit residents, workers, and visitors to Lower Manhattan with its enhanced open space. The neighborhoods directly adjacent to the project are the South Street Seaport, Chinatown and the Lower East Side, all of which would benefit from the project.

SCHEDULE: Activities related to this project began in 2006 and will continue through 2014.

ALLOCATIONS IN PARTIAL ACTION PLAN: In September 2005, \$10,420,000 was allocated in PAP 10 for this activity. In June 2009, the authorization was reduced by \$1M to \$9,420,000.

**Location Description:**

PROJECT AREA--The project proposes east-west access improvements and enhancements to existing open spaces at Peck Slip in the South Street Seaport area; Catherine Slip and Montgomery Slip in Chinatown and Rutgers Slip in Lower East Side. North-south access improvements are made south of East River Park to the upland portion of Pier 42.

**Activity Progress Narrative:**

Construction work for Montgomery Slip, Rutgers Slip, and Catherine Slip is complete. Design of Peck Slip is ongoing and is expected to be finalized and submitted for bidding this fall for construction to begin spring 2015. No invoices were submitted.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	3/4
# of Non-business Organizations	0	0/2

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** EREP-0240

**Activity Title:** East River Waterfront Esplanade and Piers

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0240

**Projected Start Date:**

01/01/2006

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

East River Waterfront

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Economic Development Corporation.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$139,580,000.00
<b>Total Budget</b>	\$0.00	\$139,580,000.00
<b>Total Obligated</b>	\$0.00	\$139,580,000.00
<b>Total Funds Drawdown</b>	\$10,422.60	\$104,804,998.38
<b>Program Funds Drawdown</b>	\$10,422.60	\$104,804,998.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,422.60	\$104,804,998.42
New York City Economic Development Corporation.	\$10,422.60	\$104,804,998.42
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMDC has allocated \$154,580,000 for the East River Waterfront Esplanade and Piers Project, \$139,580,000 in Grant 1 and \$15,000,000 in Grant 2. The project involves the redevelopment of the East River Waterfront Esplanade and Piers, north of Battery Park and south of East River Park, and would revitalize Lower Manhattan communities and the East River Waterfront. The project will solve a number of issues in the area that hinder the realization of the East River Waterfronts full potential. Such issues include under-utilized spaces (parking lots below the FDR and vacant piers, the absence of sidewalks, and the lack of amenities which dramatically decreases potential visitation to the site.) The project will also fill in the missing esplanade in the Lower Manhattan Greenway between Old Slip and Peter Minuet Plaza. Once constructed, the revitalized waterfront would be an approximately two-mile esplanade that includes a mix of open space, cultural and recreational uses, providing a link between the Financial District, Chinatown and the Lower East Side to the waterfront. As a result of this project, the waters edge will be experienced in new ways along the East River. Improvements to the esplanade are meant to harmonize traditional waterfront uses with new commercial, cultural and community programming and invigorate the area with a fresh, innovative design approach. The Plan provides amenities for passive recreation. The existing bike and pedestrian paths will be improved, expanded, and realigned to provide for unencumbered movement without infringing upon other uses along the esplanade. New pavilions are planned underneath the FDR Viaduct and may accommodate a variety of retail, cultural and/or community uses to complement the public open space experience. The Plan calls for improvements to the FDR Viaduct by cladding the elevated roadway to reduce vehicular traffic noise from above and enhance the ambient lighting below. Several piers on the East River will be transformed into recreational spaces, where active water-related uses would be encouraged alongside passive recreational uses.



## Location Description:

The project proposes revitalization of the area running along the East River Waterfront from Battery Park to the south, Pier 36 to the north, and South Street/FDR Drive to the east in Lower Manhattan.

## Activity Progress Narrative:

During the quarter the design team focused on contract administration for the projects in construction which are Package 3 and Pier 35. The team continued to attend management meetings, work sessions and task team meetings.

The contractor focused on completing portions of the esplanade to open the public for Memorial Day. The contractor also completed installation of the esplanade railing, basketball fencing, basketball court, and exercise surface material. The electricians continued to install electrical works for FDR Drive Under-deck and Girder Lighting throughout the site. The contractor also worked on progressing shop drawings for the Pier 35 screen wall.

To date, \$113,367,160 in reimbursement requests have been submitted and \$106,366,301 of those have been paid. Also, reimbursement requests in the amount of \$7,000,859.59 are currently being processed and a significant amount of these reimbursement requests are expected to be paid in the next quarter.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/6
# of Non-business Organizations	0	0/1

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title: 0241 / Lower Manhattan Street Management**

**Grantee Activity Number: LMSMP-0241**  
**Activity Title: Street Management Phase II**



**Activity Category:**

Public services

**Project Number:**

0241

**Projected Start Date:**

01/01/2006

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Lower Manhattan Street Management

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:****Responsible Organization:**

New York City Department of Transportation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$4,800,000.00
<b>Total Budget</b>	\$0.00	\$4,800,000.00
<b>Total Obligated</b>	\$0.00	\$4,800,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,140,067.55
<b>Program Funds Drawdown</b>	\$0.00	\$4,140,067.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,140,067.55
New York City Department of Transportation	\$0.00	\$4,140,067.55
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LOWER MANHATTAN STREET MANAGAEMENT PROGRAM--LMDC has allocated up to \$4,800,000 for a Street Management Program. Lower Manhattan is home to a street system designed to serve the needs of the 17th Century, with narrow roadways and sidewalks and limited cross town access. This system must now serve the nation's third largest business district, a growing residential community, and the thousands of visitors to Lower Manhattan. With so many competing demands, the street system is overtaxed and must be analyzed as to how to best serve essential street users, such as pedestrians, transit, emergency vehicles and deliveries vital to businesses. To address these competing needs, a dynamic and innovative street management program has been identified, which will include traffic modeling, analysis of delivery options, parking and security design, real time data collection system. It will also develop a series of pilot programs to test various scenarios identified through intensive analysis in a previous phase.--PROGRAM OBJECTIVES--Enhancing Lower Manhattan's street management capability has been identified as a priority by members of the Lower Manhattan community. The objective of this funding would be to further analyze, identify, and implement solutions to the various street management and traffic flow issues impacting pedestrians, transit, emergency vehicles and deliveries vital to businesses. LMDC funds would be used for projects that include, but are not limited to the following: (1)Traffic Model and Construction Coordination: Enhance the existing traffic model to incorporate pedestrian movements; (2) Delivery Options, Parking and Security Design: Investigate opportunities to address Lower Manhattan security needs, develop plan for delivery operations, and investigate new curbside management strategies; (3) Real Time Data Collection System: Assess real time data to monitor traffic and address traffic concerns as they develop; and (4) Implementation of Pilot Programs: Develop pilot programs based on the street management framework to measure their effectiveness in addressing a targeted problem --FEDERAL AND OTHER RESOURCES--LMDC proposes to allocate up to \$4,800,000 for a Lower Manhattan Street Management Program.--TOTAL ESTIMATED COST--The total estimated cost for this activity is up to \$4,800,000.

### Location Description:

PROJECT AREA--The Street Management Program would target the area south of Canal/Rutgers Streets, from Hudson River to East River.

### Activity Progress Narrative:

All engineering services work was completed in the 4thquarter of 2012. LMDC continued to work with New York City staff in processing their reimbursement requests of \$697K in aggregate. This project was substantially completed in 2012.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Non-business Organizations	0		0/0	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/65592	0/91934	0/406383	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title: 0243 / East Side K-8 School**

**Grantee Activity Number: ESK8-0243**

**Activity Title: East Side K to 8 School**

#### Activity Category:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

0243

#### Projected Start Date:

01/01/2006

#### Benefit Type:

#### Activity Status:

Under Way

#### Project Title:

East Side K-8 School

#### Projected End Date:

12/31/2011

#### Completed Activity Actual End Date:



**National Objective:**

Urgent Need

**Responsible Organization:**

New York City School Construction Authority, New York

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$23,000,000.00
<b>Total Budget</b>	\$0.00	\$23,000,000.00
<b>Total Obligated</b>	\$0.00	\$23,000,000.00
<b>Total Funds Drawdown</b>	\$1,297.00	\$23,000,000.00
<b>Program Funds Drawdown</b>	\$1,297.00	\$23,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,297.00	\$23,000,000.00
New York City School Construction Authority, New York City	\$1,297.00	\$23,000,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION: LMDC has allocated \$23,000,000 for the design and fit out of an East Side K-8 School.. The need for an East Side K-8 public school has long been advocated by the downtown community. This project would create a K-8 public school consisting of approximately 97,000 gross square feet. The K-8 public school would be constructed in portions of the ground through fifth floors of a mixed-use development project, which would include residential condominium, rental apartments, an ambulatory care facility for NYU Downtown Hospital, and retail space, on Beekman Street adjacent to NYU Downtown Hospital and Pace University. The site is bounded by Spruce Street to the north, Beekman Street to the south, and William Street to the east. PROJECT OBJECTIVE: The objective of this activity is to benefit Lower Manhattan area residents through the creation of a much-needed public K-8 school on the East Side of Lower Manhattan, south of Chambers Street. This project would serve the diverse Lower Manhattan community at-large, including low and moderate income persons. The Department of Education (DOE) Five-Year Capital Plan for 2005-2009, which provides funding for this project, was developed based on the analysis of area demographics and utilization studies that identified the need for a 600 + seat school in Lower Manhattan. Lower Manhattan is one of the fastest growing neighborhoods in New York City and the burgeoning residential population necessitates building and enhancing community amenities such as schools. In September 2011 the NYC Department of Education opened the 630-seat primary and intermediate public school facility known as P.S. 397M. PROPOSED BENEFICIARIES: The thousands of families living in the immediate downtown area will benefit from an additional elementary/middle school to serve Lower Manhattan children. There is currently severe overcrowding of Lower Manhattan schools. SCHEDULE: The site was acquired by the SCA in 2006. Core and shell work on the building began in 2007. It is expected that the school fit out portion of the project will begin in 2009 and be complete by the 2010/2011 school year. ALLOCATIONS IN PARTIAL ACTION PLAN: PAP 10 allocated up to \$20,000,000 for costs associated with the school portion of the project and any necessary environmental review, which may include, but is not limited to, planning, design, and construction costs. This project has been a major priority of the Lower Manhattan community, in particular Community Board 1, in addition to various elected officials representing Lower Manhattan. The Final Action Plan provided an additional \$3,000,000 for the East Side K-8 school, to be used for planning, design, and construction costs. TOTAL ESTIMATED COST--The estimated cost for the K-8 school portion of the development is up to \$78,000,000. LMDC proposes to allocate up to \$23,000,000 for costs incurred in connection with planning, design and construction. The remaining funds for this project have been outlined in the Department of Education's Five Year Capital Budget for 2005 to 2009.

**Location Description:**

PROJECT AREA--The project area is currently a parking lot located East of Broadway between Beekman and Spruce Streets, adjacent to NYU Downtown Hospital and Pace University, in Lower Manhattan. The site is bounded by Spruce Street to the north, Beekman Street to the south, William Street to the east and by the lot lines of the existing structures to the west.

**Activity Progress Narrative:**

With the payment of this final amount this activity is complete.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/2

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
City Council Secured Funds	\$45,000,000.00
Total Other Funding Sources	\$0.00

## Project # / Title: 0244 / Fitterman Hall

**Grantee Activity Number:** FH-0244  
**Activity Title:** FH-0244

### Activity Category:

Acquisition, construction, reconstruction of public facilities

### Project Number:

0244

### Projected Start Date:

01/01/2006

### Benefit Type:

Area ( )

### National Objective:

Slums and Blight

### Activity Status:

Under Way

### Project Title:

Fitterman Hall

### Projected End Date:

07/31/2013

### Completed Activity Actual End Date:

### Responsible Organization:

City University of New York



Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$15,000,000.00
<b>Total Budget</b>	\$0.00	\$15,000,000.00
<b>Total Obligated</b>	\$0.00	\$15,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$15,000,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$15,000,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,000,000.00
City University of New York	\$0.00	\$15,000,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

**PROGRAM BACKGROUND:** Fiterman Hall, a 15-story Borough of Manhattan Community College (BMCC) building located at 30 West Broadway, was ostensibly destroyed when 7 World Trade Center caught fire and collapsed on the afternoon of the September 11, 2001 attacks. At that time, a portion of the buildings southern façade was ripped away, and the building required decontamination and deconstruction. Decontamination of the original Fiterman Hall building was completed in the fourth quarter 2009 and construction for the rebuild began in December 2009. The new Fiterman Hall will be a 15-story building to be used by BMCC for classrooms, computer laboratories, offices, library, public space, and other spaces to accommodate the colleges programs. The new building is expected to be completed in spring 2013.

**PROGRAM DESCRIPTION:** LMDC has allocated \$15,000,000 to costs for the planning, design and fit-out related to public spaces in the new Fiterman Hall building.

**PROGRAM OBJECTIVES:** The objective of the LMDC project is to replace the damaged building and construct a new facility within the community that will house classrooms, computer laboratories, offices, library, assembly and meeting rooms and other spaces to accommodate college programs for BMCC as well as allow for various community uses and spaces. The Fiterman Hall reconstruction is intended to address or prevent blight, and meet needs resulting from September 11, 2001.

**PROPOSED BENEFICIARIES:** Fiterman Halls reconstruction will benefit the Lower Manhattan community at large, including residents and workers. These groups will benefit from the removal of the damaged building. The students of BMCC will also benefit from having access to the rebuilt facility that was originally renovated as part of the campus improvements of 1994 meant to alleviate congestion at the 100 Chambers Street location. Additionally, the presence of an active community college, with faculty, students, and staff, will support the continued revitalization of Lower Manhattan and provide a resource to the community.

. The numbers of expected persons benefiting annually assumes that every BMCC student will benefit from the space expansion and were provided by The City University of New York in January 2010.

**SELECTION OF BENEFICIARIES:** The Fiterman Hall reconstruction will create a new facility just off the World Trade Center Site and provide a new place of employment, education and community use in Lower Manhattan.

**FEDERAL AND OTHER RESOURCES:** Additional sources of funding include funds from the City and State of New York, as well as funds obtained from an insurance settlement following the damage of the Fiterman Hall building.

### Location Description:

**PROJECT AREA--**Fiterman Hall is being rebuilt as a 15-story Borough of Manhattan Community College building located at 30 West Broadway.

### Activity Progress Narrative:

This LMDC funded portion of this project has been completed. During the period ending March 31, 2014, the final invoice in the amount of \$625K was processed and paid. The completion of the new Fiterman Hall will not only eases overcrowding but provides for the future instructional needs as well. It increases BMCC's classroom capacity by one-third; 80 smart classrooms are provided as well as computer laboratories, offices, library spaces, student/faculty services and music ensemble rooms. It is also a valuable resource to the greater community of Lower Manhattan. In addition to the academic facilities it includes an art gallery, a café as well as premiere conference facilities on the upper floors for the community's use.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of buildings (non-residential)	0	0/1
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$187,000,000.00
Total Other Funding Sources	\$0.00

## Project # / Title: 0245 / Chinatown LDC

<b>Grantee Activity Number:</b>	<b>CTLDC-0245</b>
<b>Activity Title:</b>	<b>Chinatown Local Development Corporation</b>

### Activity Category:

Public services

### Project Number:

0245

### Projected Start Date:

01/01/2006

### Benefit Type:

Direct ( Person )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Chinatown LDC

### Projected End Date:

12/31/2013

### Completed Activity Actual End Date:

### Responsible Organization:

Chinatown Local Development Corporation and the New



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,000,000.00
<b>Total Budget</b>	\$0.00	\$7,000,000.00
<b>Total Obligated</b>	\$0.00	\$7,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,367,393.71
<b>Program Funds Drawdown</b>	\$0.00	\$5,367,393.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,099,544.27
Chinatown Local Development Corporation and the New	\$0.00	\$5,099,544.27
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

CHINATOWN LOCAL DEVELOPMENT CORPORATION--LMDC allocated up to \$7,000,000 to fund the Chinatown Partnership Local Development Corporation (LDC) that would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning. The creation of the Chinatown Partnership LDC a community-based, not-for-profit organization that has brought together major civic organizations, cultural institutions, and businesses in the community marks a significant milestone for the neighborhood. The Chinatown Partnership LDC was formed in 2004 as a result of the Rebuild Chinatown Initiative (RCI) a comprehensive community assessment and planning initiative that was conducted by Asian Americans for Equality (AAFE) to address the needs of Chinatown in the aftermath of September 11, 2001. Additionally, the City of New York expressed its support to LMDC for the creation of a comprehensive sanitation pilot program for Chinatown. A sanitation program would be funded initially through public investment, with the long-term goal of the community adopting and sustaining the initiative. LMDC proposes to allocate funds for the Chinatown Partnership LDC, in partnership with the September 11th Fund, as it has for the Explore Chinatown campaign over the past two years.--CHINATOWN CLEAN STREETS PROGRAM--The Chinatown Partnership LDC, in conjunction with the New York City Department of Small Business Services (SBS), will implement and oversee a comprehensive, multi-year Clean Streets program. One of the issues consistently identified in post-September 11, 2001, studies and reports on Chinatown has been sanitation. Chinatown, because of its unique neighborhood characteristics including its dense population, many restaurants, and fresh food markets, requires a comprehensive Clean Streets program to address stated community concerns, including build-up of garbage, sidewalk cleanliness, and odor issues.-- The Clean Streets program will serve as a pilot, and will allow the community to see first-hand the benefits of this program. The community will have the option of taking over the program upon completion of public funding. The program will include manual and mechanical sweeping of the sidewalks, curbs and gutters, frequent removal of bagged litter from street corners, pressure cleaning of sidewalks, graffiti removal, and additional maintenance. The initiative will also provide for the necessary public outreach and community relations work to ensure that the community understands the benefits of the pilot program and begins to take ownership of the services over time. The program will not replace any existing services provided by the City's Department of Sanitation, nor will it affect any type of decrease in garbage service in the geographic area that the program will cover. The SBS has developed expertise in overseeing and implementing such programs throughout the City with Business Improvement Districts and LDCs, and will work jointly with the Chinatown Partnership LDC.--The Clean Streets program would receive initial funding through public investment for a number of years, with the objective of the community taking over the program, and possibly becoming an official Business Improvement District (BID), or similar program, under which the community sustains the level of service over time.The LMDC funded portion of the clean streets program ended in June 2011. The ongoing sanitation program in Chinatown will now be funded privately through a an official BID which was be signed into legislation in September 2011. CHINATOWN SHORT-TERM PROJECTS AND LONG-TERM PLANNING-- In addition to the Clean Streets program, the Chinatown Partnership LDC will spearhead many community enhancement projects and initiatives that emerged through the RCI recommendations, including short-term capital projects and long-term planning for additional projects to meet the community's needs over time. LMDC funding will also be allocated to Chinatown projects including, but not limited to, way finding, lighting improvements, time-of-day street closures, public outreach and marketing, and others, many of which will occur over a two year period beginning in 2006. PROJECT OBJECTIVES--To date, no single organization in Chinatown has comprehensively tackled these types of short-term improvements and long-term planning. As mentioned above, Chinatown Partnership LDC would spearhead community improvements in Chinatown, engage in a combination of short-term projects and long-term planning The Chinatown Partnership LDC is composed of a diverse Board of Directors, which represents a wide variety of civic, business, and cultural interests in the neighborhood. The organization received start-up funds from the September 11th Fund, and was recently awarded a Red Cross grant. The Chinatown Partnership LDC is anticipated to assume oversight of the two year Explore Chinatown initiative, launched by the LMDC and the September 11th Fund, beginning next year. --The RCI process, which initially proposed the development of the Chinatown Partnership LDC, was spearheaded by AAFE, with the involvement of a broad-based Steering Committee comprised of Chinatown area stakeholders. Moreover, the community at large was consulted throughout the RCI process through numerous workshops and visioning sessions. BENEFICIARIES--The proposed activities would benefit the



thousands of Chinatown residents, as well as local restaurants, retailers, vendors, other businesses, and workers. This activity will also benefit the visitors to the Chinatown community.--SCHEDULE-- Activities related to the Chinatown Partnership LDC will begin in 2005 and continue through 2010.&mdashFEDERAL AND OTHER RESOURCES--LMDC proposes to allocate up to \$7,000,000 for the four-year budget for the Chinatown Partnership LDC, of which \$5,400,000 will be allocated to the Department of Small Business Services to implement, in conjunction with the LDC, the four-year Clean Streets program; \$1,600,000 will be allocated for short-term community development projects, marketing, and public outreach efforts that will be undertaken by the LDC. The remainder of the LDC budget, not including the Clean Streets Initiative, will be funded jointly by the September 11th Fund, LDC Board contributions, and other fundraising efforts. &mdashTOTAL ESTIMATED COST--The total project cost for the activities outlined in this Partial Action Plan for four years is approximately \$12,000,000. The total cost for LMDC funding for this activity is up to \$7,000,000.

### Location Description:

PROJECT AREA--The Chinatown Partnership LDC, in conjunction with the Department of Small Business Services, will implement and oversee a comprehensive, multi-year Clean Streets initiative for the area generally bounded by Grand Street to the north, Allen and Pike Streets to the east, Worth and Madison Streets to the south, and Broadway to the West.

### Activity Progress Narrative:

New York City Department of Transportation (NYC DOT) has completed installing 17 wayfinding signs in Chinatown. LMDC is awaiting monthly progress reports from the subrecipient. Upon receipt of the reports, we will process the reimbursement requests totaling up to \$800,000.00.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	6655/2655
# of Non-business Organizations	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	20478/16427	27965/22433	144174/64173	33.60

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$4,000,000.00
Total Other Funding Sources	\$0.00



**Project # / Title: 0246 / Lower Manhattan Business Expansion**

**Grantee Activity Number: LMBEC - 0246**

**Activity Title: Lower Manhattan Business Expansion**

**Activity Category:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0246

**Projected Start Date:**

07/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

Lower Manhattan Business Expansion

**Projected End Date:**

06/30/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Department of Small Business Services

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,000,000.00
<b>Total Budget</b>	\$0.00	\$4,000,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
New York City Department of Small Business Services	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

The LMBEC will provide funding for a competitive grant program to entice start-up businesses to Lower Manhattan or support the expansion of established companies in Lower Manhattan with office space and funding opportunities. The \$4 million allocation is to provide grants ranging from \$20,000 to \$750,000 over three years, resulting in support for approximately 18 start-up companies and the estimated creation or preservation of 320 jobs.

**Location Description:**

Lower Manhattan South of Houston Street

**Activity Progress Narrative:**

During the 2ndQuarter of 2014 Lower Manhattan Business Expansion program received \$190,000 in reimbursements and submitted invoices totaling \$440,000.00. \$250,000.00 of this total represents payment to a finalist award winner. Finalist interviewed with Take the HELM Selection committee participated in two days of programming in Lower Manhattan and attended Take the HELM Award Ceremony.



## Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	0		0/18	

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/320	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** 0600 / Lower Manhattan Housing

**Grantee Activity Number:** CTLES-0600

**Activity Title:** Chinatown Lower East Side Acquisition

**Activity Category:**

Acquisition - general

**Project Number:**

0600

**Projected Start Date:**

12/01/2005

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Lower Manhattan Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

The New York City Department of Housing Preservation



<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$16,000,000.00
<b>Total Budget</b>	\$0.00	\$16,000,000.00
<b>Total Obligated</b>	\$0.00	\$16,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$15,200,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$15,200,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15,200,000.00
The New York City Department of Housing Preservation and	\$0.00	\$15,200,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Project description: LMDC allocated \$16 million for the preservation and rehabilitation of 160 or more units through the Chinatown/Lower East Side Acquisition and Preservation Program (Chinatown/LES Program). The new HPD administered program would be created with an objective of facilitating the acquisition and rehabilitation of privately owned properties in Chinatown and the Lower East Side. This program will establish housing that is permanently affordable under rent stabilization. The program focuses on the acquisition of mid-size buildings (15-40 units) that currently have all or a portion of the units under rent stabilization, where average rents are under \$1,000. Eligible borrowers for this program would be non-profit residential property managers and developers, who would agree to keep units under rent stabilization for a term of 30 years. Additionally, upon vacancy, non-stabilized units must be lowered to the average stabilized rent and returned to rent stabilization. The Chinatown/LES Program aims to benefit households up to 80% of AMI. HPD will use the \$16 million to create a loan pool to assist in acquiring and rehabilitating at least 160 units, a maximum of up to \$125,000 per dwelling unit in acquisition funding, including LMDC program funding of up to \$100,000 per dwelling unit and additional [HPD] funding of up to \$25,000 per dwelling unit, is available to fill the gap between private debt supportable by the project and the acquisition cost over the next two to four years. Proposed beneficiaries: In response to community concerns regarding the availability and quality of affordable housing, this preservation and rehabilitation program will increase the availability of affordable housing for current residents. The Chinatown/LES Program will create and preserve affordable housing for 160 or more low-to-moderate-income households throughout Chinatown and the Lower East Side. This program aims to benefit 160 or more household at or below 80% of AMI. Selection process: Income verification will not apply for current tenants of rent-stabilized units. However, all new tenants will be subject to income verification upon re-rental of vacant units. To date, HPD has approved four acquisition projects: 112 Eldridge Street (16 units), 58-60 Hester Street (38 units), 28-30 Henry Street (36 units), and 191 Madison Street (24 units), and 81 Baxter Street (18 units).

### Location Description:

The project area for the Chinatown/LES Program will be target the Chinatown and Lower East Side communities, South of Houston Street.

### Activity Progress Narrative:

Through the Chinatown/Lower East Side Acquisition Program, 152 affordable units in lower Manhattan have been preserved. This quarter, there have been no new invoices for the remaining \$800,000 in the grant. LMDC is working with the NYC Housing, Preservation and Development department to determine how to most effectively utilize the remaining funds to preserve affordable housing in the Chinatown and Lower East Side neighborhoods.

### Accomplishments Performance Measures

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	204/160



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	134/160	70/0	204/160	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** HSNB-0600

**Activity Title:** Affordable Housing

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0600

**Projected Start Date:**

12/31/2006

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Lower Manhattan Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Department of Housing and Preservation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$12,000,000.00
<b>Total Budget</b>	\$0.00	\$12,000,000.00
<b>Total Obligated</b>	\$0.00	\$11,880,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
New York City Department of Housing and Preservation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION: LMDC has allocated 12,000,000 to the New York City Housing Preservation Department to identify and administer projects that (1) provide affordable housing for low, moderate and middle income residents through the preservation of Mitchell Lama or other affordable housing complexes, acquisition of new land or properties for affordable housing or the creation of incentives for the private sector to develop affordable housing; (2) are located in Lower Manhattan; (3) spend no more than \$100,000 per dwelling unit preserved or created; and (4) are consistent with the goals and principles outlined in HPDs The New Housing Marketplace: Creating Housing for the Next Generation. SCHEDULE: Projects to be funded by the Affordable Housing Program are expected to be identified by December 31, 2010 and completed by December 31, 2012. PROGRAM OBJECTIVE: The creation of affordable housing is as a key component of a strong and vibrant Lower Manhattan community. As stated in LMDCs Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan expanding the residential population [would] create a strong sense of community throughout Lower Manhattan, and this housing must be for a wide variety of income levels. The Affordable Housing Program would help achieve that outcome. BENEFICIARIES: The Affordable Housing Program will benefit moderate and low income residents of Lower Manhattan. TOTAL ESTIMATED COST: This Final Action Plan allocates \$12,000,000 of federal funds for affordable housing. Other government and/or private resources may supplement these funds.

**Location Description:**

The project area for the Affordable Housing Program is defined as Manhattan, south of Houston Street.

**Activity Progress Narrative:**



During the second quarter of 2014, LMDC has requested from staff at the New York City Department of Housing Preservation and Development to create a plan and propose potential projects for the \$11,880,000 Affordable Housing Program.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/120	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	60/60	60/60	120/120	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** KV-0600

**Activity Title:** Knickerbocker Village Affordable Housing

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0600

**Projected Start Date:**

12/31/2005

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Lower Manhattan Housing

**Projected End Date:**

06/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

The New York City Department of Housing Preservation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$3,282,095.30	\$3,282,095.30
<b>Program Funds Drawdown</b>	\$3,282,095.30	\$3,282,095.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,282,095.30	\$3,282,095.30
The New York City Department of Housing Preservation and	\$3,282,095.30	\$3,282,095.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION: LMDC has allocated \$5,000,000 for capital improvements at Knickerbocker Village, a 1,584-unit development built in 1934, which consists primarily of low and moderate income tenants. Located on the Lower East Side, Knickerbocker Village is operated by a Limited Dividend Housing Company (Housing Company) under Article IV of the New York State Private Housing Finance Law (Article IV), and supervised by the New York State Division of Housing and Community Renewal (DHCR). The funds would serve to benefit the primarily low and moderate income residents by providing for necessary capital improvements that would otherwise result in assessments and related rent increases. Such improvements include repair or replacement of the elevator systems and parapet replacement or reconstruction throughout Knickerbocker Village.

PROPOSED BENEFICIARIES: The capital improvements at the development would benefit the tenants of Knickerbocker Village. Based on numbers provided by HPD in January 2008, 59% of total units are low-income households, and 17% of total units are moderate-income households.

SELECTION OF BENEFICIARIES: Knickerbocker Village was identified by the LMDC and the City of New York as a means to preserve affordable housing units. The LMDC grant will preserve affordability of the development to its tenants and perform needed improvements without transferring costs to the tenants.

**Location Description:**

Knickerbocker Village is located within the LMDC catchment area south of Houston Street on Monroe Street, bound by Catherine, Cherry, and Market Streets.



### Activity Progress Narrative:

There have been two invoices submitted to LMDC for the work at Knickerbocker Village for parapet and elevator repair. This quarter LMDC reimbursed \$3,282,095.30 out of the \$5,000,000.00 total grant. When LMDC receives the missing documentation, the balance of \$1,717,903.80 will be paid. LMDC is working with the New York City Department of Housing Preservation and Development staff to obtain the remaining supporting documentation.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1584	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/935	0/269	0/1584	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** MT-0600

**Activity Title:** Masaryk Towers Affordable Housing

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0600

**Projected Start Date:**

12/01/2005

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Planned

**Project Title:**

Lower Manhattan Housing

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

The New York City Department of Housing Preservation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,000,000.00
<b>Total Budget</b>	\$0.00	\$6,000,000.00
<b>Total Obligated</b>	\$0.00	\$6,000,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
The New York City Department of Housing Preservation and	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION: LMDC has allocated \$6 million for the rehabilitation of Masaryk Towers, a 1,110-unit Mitchell-Lama development located on Columbia Street on the Lower East Side. This cooperative development primarily consists of low-income tenants. Masaryk Towers was built in the 1960's and many of its systems have outlived their useful life. Replacing these systems would force a significant rent increase. Although Masaryk Towers has raised carrying charges and imposed a capital assessment, an estimated \$6 million in capital work is still needed. LMDC would provide \$6 million to Masaryk Towers as a grant, since shareholders cannot afford additional debt service to address these issues. These funds would have a tremendous impact on preserving the affordability of the development. In addition, this investment would preserve the units for the foreseeable future, as HPD will implement a 15-year agreement that will assure that Masaryk Towers will not opt-out of the Mitchell-Lama program following capital repairs. The City of New York has worked to preserve Masaryk Towers by restructuring their mortgage in order to lower the debt service, and has also made attempts to limit carrying charge increases to 27%, phased in over three years. LMDC funds for this project would allow the City to preserve the existing affordable units in a building that would otherwise continue to deteriorate, and would also assist in the City's efforts to limit the increase in carrying charges to the 27% as previously approved.

PROPOSED BENEFICIARIES: The proposed beneficiaries for this project include low- and moderate-income households. The Masaryk Towers cooperative development primarily consists of low-income tenants, where more than half of the shareholders qualify for Section 8 vouchers. Based upon an analysis performed in 2000, 45% of the unit total are low-income households, and 65% of the unit total are moderate-income households.

SELECTION OF BENEFICIARIES: Masaryk Towers was selected in order to preserve affordability of the development to its tenants, and to perform needed improvements without transferring costs to the tenants. These improvements also caused the City to sign an agreement that Masaryk Towers would remain in the Mitchell-Lama program 15-years after work was completed.



## Location Description:

Masaryk Towers is located south of Houston Street, on Columbia Street, bound by Pitt, Stanton and Delancey Streets.

## Activity Progress Narrative:

During the second quarter of 2014, rehabilitation work continued at Masaryk Towers. Masaryk Towers is a 6 building Mitchell-Lama affordable housing development in lower Manhattan that has 1,109 units. LMDC currently has an invoice of 1.2 million for work already completed, but cannot process payment until support documentation from New York City Department of Housing Preservation and Development is provided.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1110

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/721	0/389	0/1110	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Project # / Title: 0708 / Lower Manhattan Public Service Programs**

**Grantee Activity Number: LMEM-0708**

**Activity Title: Living Memorial**

### Activity Category:

Public services

### Activity Status:

Under Way

### Project Number:

0708

### Project Title:

Lower Manhattan Public Service Programs

### Projected Start Date:

### Projected End Date:



09/01/2004

09/30/2005

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

WTC Memorial Foundation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$296,900.00
<b>Total Budget</b>	\$0.00	\$296,900.00
<b>Total Obligated</b>	\$0.00	\$296,900.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
WTC Memorial Foundation	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LIVING MEMORIAL--The Living Memorial project is an Internet-based information tool that seeks to centrally archive, and make accessible, information related to those lost on September 11, 2001 and February 26, 1993. September's Mission Foundation is working in partnership with Pace University, the New York State Museum, New York State Archives, and the NY Historical Society on the Living Memorial Project. September's Mission is a not-for-profit organization to support the development of a memorial at the World Trade Center site. Through this project, family members, friends and children can provide material about their loved ones including photos, videos, letters, newspaper clippings chronicling the victim's life, letters, artwork, poetry, etc. In addition, the public will be invited to provide material regarding the events of September 11, 2001 and the 1993 bombing. Over time, this collection of information will serve as a living memorial and a lasting repository documenting for all time the lives lost on these tragic days. To ensure privacy, the Living Memorial project will allow family members to restrict access to their loved one's library. The Living Memorial project is a response to requests from several family groups for a means to tell the complete stories of their loved ones and of the events of September 11, 2001 to create connections among families, children and the public to promote learning and healing until a permanent memorial is built. As it is Internet-based, it will serve family members, survivors, and others who may not be physically able to visit the World Trade Center site. It will ensure the preservation of the memory of those lost and the historic circumstances surrounding the events. On September 8th, 2004, Living Memorial began its internet based operations, and received overwhelming public support through electronic correspondence. Funding for this project will include, but is not limited to, professional and technical services required to oversee and execute this project, public outreach and participation events, business requirements analysis, technical architecture design, story boards that illustrate how the site will work, and initial interface design and build-out, testing, refining, and implementation of the interactive website for public use. --PROJECT OBJECTIVES--The WTC Site is currently visited by people from all over the world. Visitors and families of victims have expressed a need for opportunities to reflect, remember, and communicate in a structured environment before the completion of the permanent memorial at the World Trade Center site. This project is a means to involve victims' families and the public in communicating by collecting, preserving, and telling the complete stories of their loved ones and of the events. It will work to create connections among families, children and the public to promote learning and healing until a permanent memorial is built. This project will provide a valuable public service, as it is not only essential to the healing process, but vital to curators, historians, academics and others that will be charged in the future with interpreting the events of these attacks. It also speaks to a greater public need to know more about the lives lost so tragically. Future use of the Living Memorial Project could include incorporation into the Memorial Center as part of the permanent World Trade Center Memorial. It will serve as interim memorials through which family members, survivors, residents, and others affected by the events of September 11, 2001 can share their stories, grieve, and heal, until the permanent memorial is built. It will also provide the public-at-large with a deeper understanding of the impact of the attacks until the permanent memorial is built. --AMENDMENT TO ACTIVITY -- In December 2006 HUD approved an amendment to PAP 8 that changes the recipient of funds from September's Mission to the WTC Memorial Foundation. --BENEFICIARIES--The thousands of victims' families and visitors from around the region, the U.S., and the world will benefit from the Living Memorial project for a period of time before the completion of the permanent memorial. It will give family members, first responders,



survivors, residents, and others who were affected by September 11, 2001 a chance to share their stories, and it will provide a deeper understanding of the loss of life and the impact of the attacks for the public at large. --SCHEDULE--Development and implementation will begin in 2004. The funding for the project will extend for a one year period. --FEDERAL AND OTHER RESOURCES--September's Mission will seek, at a minimum, a one-for-one match, in actual dollars, for every dollar LMDC dedicates to this proposal to allow Phase II to launch immediately upon successful completion of Phase I. Matching grants are anticipated to equal \$296,900. In addition, it is anticipated that in-kind donations that can be quantified in value such as technology equipment, services and software, a site administrator, dedicated space for housing, etc. will result in a total match that is closer to three to one, with the in-kind donation portion totaling approximately \$593,800. Therefore, total income projections are \$890,700. --TOTAL ESTIMATED COST--The total estimated cost for the Living Memorial project is nearly \$1.2 million. The total estimated cost for the LMDC portion of the funding is up to \$296,900.

### Location Description:

--PROJECT AREA--The Living Memorial is internet based and will provide an opportunity for family members and others around the world to access information about the victims. The internet portals will be near the World Trade Center site and will serve family members, survivors, others affected by the September 11th attacks, and the thousands of visitors to the site.

### Activity Progress Narrative:

The grant is still active and a final determination of the funds will be sometime in the future.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	0/1

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Foundations and corporate and private fundraising	\$1,187,600.00
Total Other Funding Sources	\$0.00

**Project # / Title: 0901 / Planning & Administration**

**Grantee Activity Number: Admin-7700**



**Activity Title: Admin-7700****Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

0901

**Project Title:**

Planning &amp; Administration

**Projected Start Date:**

02/01/2002

**Projected End Date:**

03/31/2012

**Benefit Type:**

( )

**Completed Activity Actual End Date:****National Objective:**

N/A

**Responsible Organization:**

Lower Manhattan Development Corporation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$69,843,470.55
<b>Total Budget</b>	\$585,277.87	\$69,843,470.55
<b>Total Obligated</b>	\$0.00	\$69,258,192.68
<b>Total Funds Drawdown</b>	\$393,678.70	\$66,471,521.81
<b>Program Funds Drawdown</b>	\$393,678.70	\$66,460,375.37
<b>Program Income Drawdown</b>	\$0.00	\$11,146.44
<b>Program Income Received</b>	\$0.00	\$11,146.44
<b>Total Funds Expended</b>	\$393,678.70	\$66,473,705.14
Lower Manhattan Development Corporation	\$393,678.70	\$66,473,705.14
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMDC GENERAL ADMINISTRATION --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street.---LMDCs administration activities include extensive public information and coordination activities relating to its LMDC planning work. As part of its coordination activities, LMDC serves as a facilitator of outreach and discussions between affected communities as well as the public at large and government agencies and officials. LMDCs public information work includes: large scale public meetings and hearings; periodic printed newsletters and reports; an up-to-date, comprehensive, and interactive web site ([www.RenewNYC.com](http://www.RenewNYC.com)); extensive electronic communications; and other public outreach and participation efforts. In addition, LMDC maintains its network of community contacts through its advisory councils.---LMDC's administration activities also include all functions necessary to administer the Community Development Block Grants including financial operations, legal services, monitoring, auditing, investigations, and general administrative and office functions.---HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants.

**Location Description:**

General administrative activities are centralized in LMDC's office at: One Liberty Plaza, 20th floor, New York, NY, 10006, and cover activities within Lower Manhattan.

**Activity Progress Narrative:**

LMDC maintains a small staff and office space to carry out its planning and community development activities, including project oversight, environmental and regulatory compliance monitoring, project coordination, and grant payment processing. During the



second quarter of 2014, staff monitored the activities of over 90 subrecipients and consultants, extended 5 contracts, and completed three subrecipient projects, while distributing over \$15 million in payments to subrecipients and consultants to further the redevelopment of lower Manhattan. The administrative costs for the quarter were less than 3% of what was paid out. LMDC continues to operate on a budget of far less than the 5% allowable for administrative expenses.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>P-Eco-7709</b>
<b>Activity Title:</b>	<b>Economic Development Planning</b>

**Activity Category:**

Planning

**Project Number:**

0901

**Projected Start Date:**

02/01/2002

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning & Administration

**Projected End Date:**

03/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lower Manhattan Transportation Planning

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$650,000.00
<b>Total Budget</b>	\$0.00	\$650,000.00
<b>Total Obligated</b>	\$0.00	\$650,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$492,191.00
<b>Program Funds Drawdown</b>	\$0.00	\$492,191.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$492,191.00
Lower Manhattan Transportation Planning	\$0.00	\$492,191.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMDC PLANNING - ECONOMIC ANALYSIS --- LMDC engages in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street. LMDC planning activities include the site planning for the World Trade Center site and the areas immediately surrounding the site. The agency's planning activities also include the other neighborhoods in Lower Manhattan that have been affected by September 11th and its aftermath. Specifically, LMDC planning activities include expansive analyses of Lower Manhattan's transportation, traffic, housing and related amenities, open space, retail development, and economic development capacity, needs, and potential. Based on these analyses, LMDC will develop and propose concept plans for specific areas and projects in Lower Manhattan. LMDC planning activities focus on the administration of the competition and planning for the memorial. As part of the planning process, LMDC engages in economic analysis activities focusing on the economic impact and financial assessment of proposed development projects and programs for Lower Manhattan. HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants. The end date for this activity encompasses anticipated programmatic and/or financial activity.

**Location Description:**

The office of the Lower Manhattan Development Corporation is located at One Liberty Plaza, 20th floor, New York, NY 10006.

**Activity Progress Narrative:**



There has been no economic development planning activity performed this past quarter.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** P-Env-7708

**Activity Title:** P-Env-7708

**Activity Category:**

Planning

**Project Number:**

0901

**Projected Start Date:**

02/01/2002

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Completed

**Project Title:**

Planning & Administration

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lower Manhattan Development Corporation -

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,656,627.36
<b>Total Budget</b>	(\$585,277.87)	\$5,656,627.36
<b>Total Obligated</b>	(\$585,277.87)	\$5,656,627.36
<b>Total Funds Drawdown</b>	\$0.00	\$5,656,627.36
<b>Program Funds Drawdown</b>	\$0.00	\$5,656,627.36
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,493,230.13
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LMDC PLANNING - ENVIRONMENTAL --- LMDC has engaged in broad planning and administration activities relating to the recovery, remembrance, and rebuilding efforts in Lower Manhattan, defined by LMDC as the entire area of Manhattan south of Houston Street, in the aftermath of the events of September 11th. LMDC's planning activities have included the general project plan for the redevelopment of the World Trade Center Site and areas immediately surrounding the site, including the selection of a design for the World Trade Center Memorial. LMDC's planning activities have also included the other neighborhoods in Lower Manhattan as well as expansive analyses of Lower Manhattan's transportation, traffic, housing and related amenities, open space, and retail and economic development capacity, needs, and potential. Based on these analyses, LMDC has developed concept plans for specific areas and projects in Lower Manhattan. Further development of the general and conceptual plans then takes place as part of a specific project activity. This planning activity provides for environmental consulting and reviews in connection with conceptual projects proposed for Lower Manhattan. HUD has authorized the use of up to 5% of the total grant to LMDC for costs associated with planning and administration activities, including costs for overhead, personnel, and consultants.

**Location Description:**

The office of the Lower Manhattan Development Corporation is located at One Liberty Plaza, 20th floor, New York, NY 10006.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures found.

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / Title: 1101 / Community & Cultural Enhancements

**Grantee Activity Number:** CCE-1101

**Activity Title:** Community and Cultural Enhancements

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

12/31/2006

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

The City of New York

### Overall

**Total Projected Budget from All Sources**

**Total Budget**

### Apr 1 thru Jun 30, 2014

N/A

\$150,000.00

### To Date

\$41,846,765.00

\$41,846,765.00



<b>Total Obligated</b>	\$0.00	\$30,880,000.00
<b>Total Funds Drawdown</b>	\$302,426.04	\$29,873,715.47
<b>Program Funds Drawdown</b>	\$302,426.04	\$29,873,715.47
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$302,426.04	\$30,651,188.64
The City of New York	\$302,426.04	\$30,651,188.64
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

The initial Final Action Plan allocated \$60,950,849 for the Lower Manhattan Community Enhancement Fund and the Lower Manhattan Cultural Enhancement Fund as well as the Drawing Center (collectively, Community and Cultural Enhancement Program). As certain specific projects have been identified, funds have specifically allocated to those projects reducing this allocation to \$50,871,765. The Community and Cultural Enhancement Program will address a range of community and cultural needs by providing grants, through a competitive selection process, to not-for-profit and government organizations for projects and programs that demonstrate the ability to spur long-term Lower Manhattan revitalization, benefiting area residents, workers, businesses, and visitors. --Community Enhancement Funds were allocated by LMDC to not-for-profit organizations whose projects support community facilities or programs that (a) provide education, employment, and health care services, and/or (b) recreational or community gathering needs. Also eligible are capital projects to acquire, enhance access to, improve, or rehabilitate existing community facilities. LMDC issued an RFP and proposals were due on November 10, 2006. LMDC reviewed applications and convened an advisory panel to help select appropriate programs. This portion of Cultural Enhancement Funds prioritize projects that received planning grants in the first round of cultural funding (see CEF reports) as well as new proposals that have the potential to contribute to the development of clusters or corridors of cultural activity in revitalization zones, including the World Trade Center area, Fulton and Greenwich Streets and the waterfronts. On November 8, 2007 thirty-five grants were approved, totaling \$37,387,000. LMDC has executed 35 Subrecipient agreements. Community and Cultural Enhancement Program funds were allocated by LMDC to not-for-profit and government organizations who support cultural or community programs or projects that benefit the residents, workers, and communities of Lower Manhattan. LMDC issued an RFP and proposals were due on November 5, 2010. On September 7th, 2011 thirty-eight grants were approved totaling \$17 million. PROGRAM OBJECTIVES-- Providing amenities and services necessary to support the residential and business community have emerged as important Lower Manhattan redevelopment objectives. These amenities are expected to serve as a catalyst for increased residential, commercial, retail, and other neighborhood activities. In realizing this objective, the Community and Cultural Enhancement Funds are intended for projects in Lower Manhattan that would meet the needs resulting from the events of September 11, 2001, address or prevent blight, and benefit low-and-moderate-income communities. Funded projects would have the capacity to spur the revitalization of Lower Manhattan and successfully benefit area businesses, residents, and/or visitors. BENEFICIARIES--The Lower Manhattan Community and Cultural Enhancement Funds would benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations. The Fund is intended to benefit low-and moderate-income people, address or prevent blight, and meet needs resulting from September 11, 2001.



### Location Description:

The project area is Lower Manhattan, south of Houston Street.

### Activity Progress Narrative:

Five Community Enhancement Fund grants remain open. The Society of the Educational Arts project has been completed with only a small reimbursement request submitted during the quarter which is under review. Additional payments may be processed in the next quarter after we examine the information expected to be provided to us for reimbursement consideration. During this past quarter, we reimbursed The Alliance for Downtown New York just over \$268,000 towards their construction mitigation program leaving nearly \$165,000 available to cover costs to complete the program which is now expected between December 2014 and March 2015.

If the other three projects are to move forward, contract amendments extending their terms will be required. Preliminary talks have begun with New York City Health and Hospitals Corporation on amending their agreement and proceeding with their project. LMDC Staff is working with each these grant recipients to further their projects and process and process outstanding payment requisitions.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Non-business Organizations	0	30/0

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Persons	0	0	0	0/65592	0/91934	0/176797	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-AAE</b>
<b>Activity Title:</b>	<b>Asian Americans for Equality</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

10/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

09/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Asian Americans for Equality

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$0.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$103,621.14	\$172,779.13
<b>Program Funds Drawdown</b>	\$103,621.14	\$172,779.13
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$103,621.14	\$172,779.13
Asian Americans for Equality	\$103,621.14	\$172,779.13
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, Asian Americans for Equality (AAFE) will focus their efforts on targeted displacement prevention through its Lower Manhattan Affordable Housing Preservation and Anti-Displacement Initiative. AAFE will provide housing-related education, outreach and legal services to tenants, and will also provide technical experts to support tenants that are under threat of displacement because of building conditions.

**Location Description:**

111 Division St, New York, NY 10002

**Activity Progress Narrative:**

During this quarter, AAFE was reimbursed \$78,067 for their program whereby they provided services to low income residents in Lower Manhattan which have resulted in more residents obtaining tenant legal representation, elderly aid and tenant rights education than in the past. Due to AAFE’s progress this quarter, they have come close to doubling or have doubled the amount of target beneficiaries in these categories (obtaining tenant legal representation, elderly aid and tenant rights education). AAFE has submitted an invoice to LMDC for \$25,000 that is currently being processed for payment.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-ABC

**Activity Title:** ABC No Rio Inc.

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

1101

**Projected Start Date:**

01/01/2013

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

03/31/2016

**Completed Activity Actual End Date:**

**Responsible Organization:**

ABC No Rio, Inc.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$275,000.00
<b>Total Budget</b>	\$0.00	\$275,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
ABC No Rio, Inc.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC's Community and Cultural Enhancement Program, ABC No Rio will engage the services of contractors to construct a new 7,600 sq. ft. 4-story building, located at 156 Rivington Street. Construction includes; doubling capacity for public events programming through the extension of the first floor and cellar spaces; creating spaces specifically designed for workshops and programming; providing more efficient insulation and soundproofing; installing an elevator and making the building wheelchair accessible; installing new energy- and water-efficient building-wide systems; and increasing capacity for alternative energy use.

**Location Description:**

156 Rivington St, New York, NY 10002

**Activity Progress Narrative:**

Given some of the unique aspects of this project, staff at the New York City (NYC) Department of Cultural Affairs advised ABC No Rio that NYC Economic Development Corporation (EDC) is a better "fit" as project consultants than NYC Department of Design Construction at this time. In April, ABC No Rio staff met with EDC and the construction management firm RC Dolnar to discuss the project scope of work. Subsequently, a cost estimate was prepared by RC Dolnar and submitted to EDC for review. Since bids came in higher than the available funding, ABC No Rio submitted a request for additional capital funding from the City's 2014/15 budget to Manhattan Borough President, the City Council, and the Department of Cultural Affairs. ABC No Rio has stated that in July they will learn how much additional City funding, if any, may be secured, and subsequently how much needs to be raised from private and non-City sources to meet the budget shortfall.



This project will remain on hold until the funding issues are resolved.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>CCE-1101-AWC</b>
<b>Activity Title:</b>	<b>New York Asian Women's Center</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

10/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

09/30/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York Asian Women's Center

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$0.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$14,304.01
<b>Program Funds Drawdown</b>	\$0.00	\$14,304.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$14,304.01
New York Asian Women's Center	\$0.00	\$14,304.01
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC's Community and Cultural Enhancement Program, New York Asian's Women Center will provide all the necessary services in connection with outreach, counseling and advocacy of domestic violence victims in Lower Manhattan at the Manhattan Family Justice Center. Located at 80 Centre Street and is scheduled to be opened in Fall 2013.

**Location Description:**

32 Broadway, 10thFlr, New York, NY 10004

**Activity Progress Narrative:**

During the 2ndquarter of 2014, New York Asian Women's Center staff stepped up their outreach to the Lower Manhattan Asian community advertising the services provided by the Manhattan Family Justice Center because it is now open with two counselors available to assist the community. The New York Asian Women's Center has submitted reimbursement requests for \$29,614 but still need to submit required information in support of the invoices to enable LMDC staff to process payments.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-BDC  
**Activity Title:** Battery Dance Company

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

09/13/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

09/12/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Battery Dance Company

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total Budget</b>	\$0.00	\$125,000.00
<b>Total Obligated</b>	\$0.00	\$125,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,583.08
<b>Program Funds Drawdown</b>	\$0.00	\$4,583.08
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4,583.08
Battery Dance Company	\$0.00	\$4,583.08
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of Grantee’s Community and Cultural Enhancement Program, Grantee will fund expenses for the overall project design, installation of an electrical riser from the basement to the 5th floor, new overhead lights, a cooling system, and studio renovations to its rehearsal facility and office space at 380 Broadway in Tribeca.

**Location Description:**

380 Broadway, New York, NY 10005

**Activity Progress Narrative:**

As part of the Community and Cultural Enhancement Program, LMDC will fund expenses for the overall project design, installation of an electrical riser from the basement to the 5th floor, new overhead lights, a cooling system, and studio renovations to its rehearsal facility and office space at 380 Broadway in Tribeca.

This quarter two contractors were approved, additional funding was secured, and construction work began. The project is expected to be complete and fully reimbursed by the end of the next quarter



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>CCE-1101-CMA</b>
<b>Activity Title:</b>	<b>Childrens Museum of the Arts</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

07/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Children's Museum of the Arts

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$38,109.42	\$179,093.71
<b>Program Funds Drawdown</b>	\$38,109.42	\$179,093.71
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$38,109.42	\$179,093.71
Children's Museum of the Arts	\$38,109.42	\$179,093.71
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC's Community and Cultural Enhancement Program, Children's Museum of the Arts (CMA) will offer free, out-of-school, arts programming in their new studios for adolescents, age 10-15, under its new Young Artists Collective program. CMA will also support an initiative to provide low-income teenagers with free access to its existing fee-for-services after school arts programs.

**Location Description:**

103 Charlton St, New York, NY 10014

**Activity Progress Narrative:**

As part of LMDC's Community and Cultural Enhancement Program, LMDC will support the Children's Museum of the Arts' Young Artist Collective program at their new facility located at 103 Charlton Street. The YAK will offer free, out-of-school, arts programming in their new studios for adolescents, ages 10-15. LMDC will support an initiative to provide low-income teenagers with free access to the existing fee-for-service after school arts programs.

This quarter the YAK students worked on a YAK zine with collections of the artwork they produced during the program. In April, there was a photo portraiture workshop, "Seen and Unseen" that inspired the kids to get more involved with photography, and there was an Art Slam in May featuring the work of GirlStories. \$64,664.62 was paid this quarter. \$22,192.52 is expected to be paid in the next quarter upon approval. At this point, \$227,841.43 will have been disbursed of the \$250,000 grant amount.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-COMMON</b>
<b>Activity Title:</b>	<b>Common Ground Community II HDFC</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
1101

**Projected Start Date:**  
04/05/2012

**Benefit Type:**  
( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Community & Cultural Enhancements

**Projected End Date:**  
07/01/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Common Ground Community II HDFC

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Common Ground Community II HDFC	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, Common Ground will undergo security and safety upgrades at The Lee. The Lee provides affordable, supportive, safe, permanent housing to 263 low-income and formally homeless adults and young adults. The safety and security upgrades will ensure added protection for tenants and staff in the building as well as the building itself. Security and safety upgrades include; installing additional closed circuit cameras as required to effectively monitor the building and its occupants, installing an iron fence along the perimeter of the roof that allows it to be used as a roof deck in accordance with NYC building codes and with remaining funds, upgrade the locks to the entry doors for apartments and common area.

**Location Description:**

The Lee, 133 Pitt Street, New York, NY 10002

**Activity Progress Narrative:**

During the quarter, Common Ground carefully monitored the progress of their subcontractors in charge of installing security cameras in the space and protective fencing on the perimeter of the roof at their building. Common Ground made a payment of \$40,000 to Jaura Construction for the fabrication work of the fence and paid Worldwide Security \$20,000 for the materials and equipment needed for the security cameras installation. Common Ground has submitted an invoice to LMDC for reimbursement which is currently being processed for payment.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-CPF  
**Activity Title:** City Parks Foundation

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

City Parks Foundation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$26,494.23
<b>Program Funds Drawdown</b>	\$0.00	\$26,494.23
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$26,494.23
City Parks Foundation	\$0.00	\$26,494.23
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, the City Parks Foundation will support free arts, sports, education and community building programs in Lower Manhattan parks maintained by New York City Department of Parks and Recreation. Specifically, LMDC funds will support artists, instructors, equipment, and supplies associated with arts, sports, education and community programming in nine Lower Manhattan parks.

**Location Description:**

Lower Manhattan Parks

**Activity Progress Narrative:**

LMDC grant funding will support artists, instructors, equipment and supplies associated with arts, sports, education and community programming in nine Lower Manhattan Parks.

While all activities have been completed, invoicing is continuing. This quarter further documentation for invoices was supplied, and due to increased communication, it is expected that invoices submitted will be reimbursed within the next quarter.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>CCE-1101-CSV</b>
<b>Activity Title:</b>	<b>Clemente Soto Velez</b>

**Activity Category:**

Planning

**Project Number:**

1101

**Projected Start Date:**

06/27/2012

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Clemente Soto Velez

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$24,720.00	\$36,720.00
<b>Program Funds Drawdown</b>	\$24,720.00	\$36,720.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$24,720.00	\$36,720.00
Clemente Soto Velez	\$24,720.00	\$36,720.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, Clemente Soto Velez will engage the services of consultants to design and plan the interior renovation project, at 107 Suffolk Street. The renovation will ensure the ADA compliance of the basement and first floor of the Center, provide access to and safe egress from all areas on the first floor and basement, and upgrade such elements as plumbing, lighting, signage, security, and internal building communications.

**Location Description:**

107 Suffolk St, New York, NY 10002

**Activity Progress Narrative:**

During this quarter, the subrecipient’s subcontractor Sage & Coombe completed the schematic design with respect to the interior renovation of the basement and 1st floor of the space at 107 Suffolk Street. Sage & Coombe expects approval from the Public Design Commission on the design development and construction phases of the project in July 2014. Clemente has received invoices from Sage & Coombe and plans on submitting the requisitions for payment to LMDC in the near future.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-FFDC</b>
<b>Activity Title:</b>	<b>Friends of The NYC Fire Dept Collection</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

07/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Friends of The New York City Fire Department Collection

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$217.45	\$1,438.92
<b>Program Funds Drawdown</b>	\$217.45	\$1,438.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$217.45	\$1,438.92
Friends of The New York City Fire Department Collection	\$217.45	\$1,438.92
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of its Community and Cultural Enhancement Program, LMDC will support the continuation of the Friends of the New York City Fire Department Collection’s cataloguing and artifact conservation project. Specifically, funds will be used for the purchase of new archival equipment including a computer, museum database software, and archival storage materials. LMDC will also reimburse costs associated with consultants engaged for historical restoration, preservation and data entry as well as the staff costs of the Collection Manager to oversee the program. The Program will allow the Museum to better serve its diverse visitor base. Beneficiaries of the Program include, but are not limited to, teachers and students from local schools as well as those located further afield, area residents, domestic and international tourists, and members of the FDNY and their families. Founded in 1981, Friends of the New York City Fire Department Collection, Inc. instituted and operates the New York City Fire Museum where it preserves and presents the history and heritage of fire fighting in New York City while educating the public in fire safety and prevention.

**Location Description:**

278 Spring Street, New York City, NY 10013

**Activity Progress Narrative:**

During the 2ndquarter of 2014, the NYC Fire Museum submitted to LMDC a formal request to extend the time of performance for this grant. The Museum’s request is due to project delays caused by limitations of their in-house equipment and recent computer failure. New equipment has been ordered and a contract extension amendment with a revised budget is



currently being processed.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-HHC</b>
<b>Activity Title:</b>	<b>Gouverneur Healthcare Services</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

02/01/2013

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

06/30/2014

**Responsible Organization:**

New York City Health and Hospitals Corporation

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$820,000.00
<b>Total Budget</b>	\$0.00	\$820,000.00
<b>Total Obligated</b>	\$0.00	\$820,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$820,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$820,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$820,000.00
New York City Health and Hospitals Corporation	\$0.00	\$820,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, LMDC will fund expenses for associated with the purchase and installation of a CT scanner that would enable Gouverneur physicians to diagnose more patients on-site and reduce the necessity of transferring patients to an emergency room or imaging center for CT scans and evaluation.

**Location Description:**

125 Worth Street, New York, NY 10002

**Activity Progress Narrative:**

In 2013, the CT Scan machine was purchased and installed at the facility located at 227 Madison Street, New York, NY. A reimbursement request for the full amount of the agreement was received, reviewed and paid in full on the last day of the first quarter of 2014. The CT scanner has been in use having produced several thousand scans in its first year of which over 90% were for low income patients as estimated by the Health and Hospitals Corporation. This activity is now closed.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-HMH</b>
<b>Activity Title:</b>	<b>Hamilton Madison House</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hamilton Madison House

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$200,000.00
<b>Total Budget</b>	\$0.00	\$200,000.00
<b>Total Obligated</b>	\$0.00	\$200,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$151,644.84
<b>Program Funds Drawdown</b>	\$0.00	\$151,644.84
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$151,644.84
Hamilton Madison House	\$0.00	\$151,644.84
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, Hamilton Madison House will expand its services offered at the Chinatown Resource Center to include job development, job coaching and placement for unemployed or under employed Lower Manhattan residents.

**Location Description:**

50 Madison St, New York, NY 10038

**Activity Progress Narrative:**

The Time of Performance for this grant concluded on December 31, 2013. During the 2nd quarter of 2014, the Hamilton-Madison House Chinatown Resource Center (HMH) submitted certain documents in support of their final reimbursement request in the amount of \$28,988.51; however, additional materials need to be furnished for their reimbursement request to be processed. Upon receipt of the required material, every effort will be made to reimburse the Subrecipient and complete this project.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-HTD  
**Activity Title:** H.T. Dance Company

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

04/01/2013

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

09/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

H.T. Dance

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total Budget</b>	\$0.00	\$125,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
H.T. Dance	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, LMDC’s Grant will enable H.T. Dance/Chen Dance Center to renovate their second floor offices and restore the public lobby and grand staircase, ground to second floor, of its flagship location at 70 Mulberry Street, New York City to its original, historic beauty. Specifically, LMDC will fund costs associated with labor, equipment, fixtures and related supplies pertaining to the Program. Founded in 1978, H.T. Dance is a non-profit performing arts organization based in Chinatown dedicated to providing moving experiences in Asian American expression and contemporary dance through artistic creation, arts education, and presentation. H.T. Dance’s Chen Dance Center is among the very few small dance theaters and rehearsal facilities in Chinatown providing program opportunities and performances to the local community. Other tenants at 70 Mulberry Street include: a Chinatown Senior Citizens center; Museum of Chinese in the Americas; the United East Athletic Association and the Chinatown Manpower Project (an organization providing vocational training for adults and Chinese language programs for community youth). Beneficiaries of the Program include H.T. Dance audiences, visitors, artists, students, and guests as well as the other 70 Mulberry Street tenants and their constituents, a majority of whom are low and moderate income families, who will enjoy a safer and more comfortable environment as a result of this project.

**Location Description:**

70 Mulberry Street, New York, NY 10013

**Activity Progress Narrative:**

The H.T. Dance/Chen Dance Center’s educational outreach programs were attended by many families from the Lower



East Side. The renovations delighted both the community and the press. There were four performances in April at Chen Dance Center that were covered on two stations: the SinoVision TV and US Qiao Bao as well as in several Chinese publications. H.T. Dance management and their subcontractor are addressing requests for additional documentation related to the \$116,287.00 reimbursement request that was submitted. They are also preparing the documents for the final invoices related to this project.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

<b>Grantee Activity Number:</b>	<b>CCE-1101-LEST</b>
<b>Activity Title:</b>	<b>Lower East Side Tenement Museum</b>

**Activity Category:**

Planning

**Project Number:**

1101

**Projected Start Date:**

01/26/2012

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Lower East Side Tenement Museum

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$400,000.00
<b>Total Budget</b>	\$0.00	\$400,000.00
<b>Total Obligated</b>	\$0.00	\$400,000.00
<b>Total Funds Drawdown</b>	\$42,934.64	\$327,368.59
<b>Program Funds Drawdown</b>	\$42,934.64	\$327,368.59
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$42,934.64	\$327,368.59
Lower East Side Tenement Museum	\$42,934.64	\$327,368.59
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, Lower East Side Tenement will research and plan for three new historic apartment exhibitions. These apartments will present the accounts of families who lived at 103 Orchard Street after 1945 by describing the stories of Jewish Holocaust survivors admitted under the Refugee Act of 1948; Chinese tenants who immigrated under the Hart-Cellar Immigration and Nationality Act of 1965; and Puerto Rican migrants who were recruited for garment industry jobs in the 1950s.

**Location Description:**

103 Orchard St, New York, NY 10002

**Activity Progress Narrative:**

During the 2nd quarter of 2014, Lower East Side Tenement Museum was paid \$42,934 and submitted two invoices totaling \$31, 629 which are still being reviewed. Oral History translators still continues to conduct interviews with Chinese and Latino families who called 103 Orchard Street home during the 1970s and 1980s. The team continues community outreach to senior centers as a means to capture the stories of longtime residents who stories date to the 1950s and 1960s. The project team continues to work with web and multimedia designer on both the virtual, web based exhibit and the inclusion of media in the final exhibit.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-MAF</b>
<b>Activity Title:</b>	<b>Museum of American Finance</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
1101

**Projected Start Date:**  
06/01/2012

**Benefit Type:**  
( )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Community & Cultural Enhancements

**Projected End Date:**  
03/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Museum of American Finance

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$33,500.00	\$70,000.00
<b>Program Funds Drawdown</b>	\$33,500.00	\$70,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$33,500.00	\$70,000.00
Museum of American Finance	\$33,500.00	\$70,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, LMDC will support a new cooling system to cool the 1,000 square foot special exhibit gallery, located on the upper floor of the Subrecipients public facility located at 48 Wall Street.

**Location Description:**

48 Wall Street, New York, NY 10005

**Activity Progress Narrative:**

As part of the Community and Cultural Enhancement Program, LMDC supported a new cooling system to cool the 1000 square foot special exhibit gallery, located on the upper floor of the Subrecipient’s public facility located at 48 Wall Street.

With the climate controlled gallery completed, the Museum can put on view historic documents and artifacts both from the Museum’s own collection and from various public and private lenders. There is an upcoming exhibit in the new space which will focus on gold. This exhibit would not have been possible without the new cooling system, and is expected to double the museum’s typical viewership. The museum has begun offering free admission on Saturdays, and in the summer, admission will be free for all students. This quarter, the final request for \$29,500 was received and paid, and the grant has been moved to the inactive status.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-MFY

**Activity Title:** MFY Legal Services

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

MFY Legal Services Inc.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$333,334.00
<b>Program Funds Drawdown</b>	\$0.00	\$333,334.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$333,334.00
MFY Legal Services Inc.	\$0.00	\$333,334.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, MFY shall continue to administer their Lower Manhattan Justice Project which provides free legal services to underserved communities in Lower Manhattan, with a specific focus on communities located in Chinatown and the Lower East Side. Founded in 1963 and based in Lower Manhattan, the mission of MFY Legal Services is to ensure equal access to justice for those who cannot afford representation. The overarching goal of the Lower Manhattan Justice Project is to promote economic and cultural diversity in Lower Manhattan by increasing access to justice for low- and moderate-income residents. Legal services consist of advice, counsel, referrals and representation, as needed, and will be provided in connection with housing and tenants' rights, consumer issues, health and disability and employment/workplace issues.

**Location Description:**

299 Broadway, 4thFloor, New York, NY 10007

**Activity Progress Narrative:**

MFY Legal Services continues to offer free personal legal support and legal clinics to residents of lower Manhattan through the LMDC funded Lower Manhattan Justice Project. During the second quarter of 2014 MFY Legal services continues to provide weekly free legal clinics to low income residents of lower Manhattan regarding housing, consumer, or employment concerns. To date, MFY Legal Services Lower Manhattan Justice Project has served 1,630 residents of lower Manhattan. During the second quarter of 2014, MFY Legal Services submitted monthly reimbursement requests for a total of \$48,640.21, these invoices are under review.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-MYR</b>
<b>Activity Title:</b>	<b>Manhattan Youth Resources</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

1101

**Project Title:**

Community & Cultural Enhancements

**Projected Start Date:**

09/12/2011

**Projected End Date:**

02/28/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Manhattan Youth Recreation & Resources

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$228,190.04
<b>Program Funds Drawdown</b>	\$0.00	\$228,190.04
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$228,190.04
Manhattan Youth Recreation & Resources	\$0.00	\$228,190.04
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of Grantee’s Community and Cultural Enhancement Program, Grantee will operate after- school programs at six public schools in Lower Manhattan: (1) PS 150, (2) PS 234, (3) PS 276, (4) IS 276, (5) PS 397, and (6) PS 89).

**Location Description:**

120 Warren Street, New York, NY 10005

**Activity Progress Narrative:**

Manhattan Youth’s grant agreement with LMDC ended in the first quarter of 2014. During the funding period, enrollment in Manhattan Youth After-School Program increased 35 percent (from the end of the 2010-2011 academic year to the end of the 2012-2013 academic year). After-School enrollment in the four newest lower Manhattan public schools increased more than 100 percent, from 415 students to 846 students. Last quarter, Manhattan Youth submitted their final three invoices for LMDC funded programming from September 2012 to September 2013, totaling \$276,416.08. These invoices were under review this quarter, and are expected to be fully reimbursed at the beginning of next quarter.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-NAM</b>
<b>Activity Title:</b>	<b>New Amsterdam Public Market Association</b>

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

1101

**Project Title:**

Community & Cultural Enhancements

**Projected Start Date:**

04/05/2012

**Projected End Date:**

12/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

New Amsterdam Public Market Association, Inc.

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$84,907.63	\$228,797.87
<b>Program Funds Drawdown</b>	\$84,907.63	\$228,797.87
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$84,907.63	\$228,797.87
New Amsterdam Public Market Association, Inc.	\$84,907.63	\$228,797.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, New Amsterdam Market will work to attract new vendors, pilot and implement a new wholesale program, expand marketing efforts, and increase the markets customer base for market year 2012 and 2013. With the implementation of a new wholesale program, the market hours will increase from 5 hours to 6 hours. The expansion of the Market will serve and attract Lower Manhattan workers, residents, tourists, as well as residents from the surrounding boroughs.

**Location Description:**

New Amsterdam Market, on South Street between Beekman Street & Peck Slip

**Activity Progress Narrative:**

As part of LMDC’s Community and Cultural Enhancement Program, LMDC funded expenses related to attracting new vendors, the implementation of new wholesale market services, the marketing of the New Amsterdam Market to expand the customer base, and to provide free cooking, nutritional, and other educational programming.

The LMDC grant allowed New Amsterdam Market to hire two staff dedicated to seeking, cultivating, and nurturing new and existing vendors while promoting the markets through advertising that otherwise would have been unaffordable to the organization. This grant helped the organization grow the market and its attendance. Over the course of the grant, the average market attendance increased from 1,500 to 2,100, vendors grew from 49 to 90, the number of wholesale vendors increased from 9 to 24, and market events almost tripled, growing from 6 to 23 annually. The final invoice for \$84,907.63 was approved



and paid this quarter. While there are funds remaining in the grant, the scope and activities have been fulfilled, and the grant has been moved to the inactive status.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** CCE-1101-NEW

**Activity Title:** New Museum

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

04/30/2014

**Responsible Organization:**

New Museum

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$100,000.00
<b>Total Budget</b>	\$0.00	\$100,000.00
<b>Total Obligated</b>	\$0.00	\$100,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$100,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$100,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$100,000.00
New Museum	\$0.00	\$100,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, The New Museum will produce Ideas City Festival in 2013. IDEAS CITY is a biennial Festival in New York City of conferences, workshops, an innovative StreetFest around the Bowery, and more than one hundred independent projects and public events that brings together New York cultural, educational, and community organizations as well as artists, architects, urban planners, and creative thinkers to address issues confronting municipalities in times of transformation and change. Beneficiaries of the Program will include Lower Manhattan residents and workers who attend the Festival, as well as, artists, area schools and businesses who benefit from the enhanced activity in Lower Manhattan. Founded in 1977, New Museum is a non-profit organization devoted exclusively to contemporary art in Manhattan and is guided by the conviction that contemporary art is a vital social force that extends beyond the art world and into the broader culture.

**Location Description:**

235 Bowery, New York, NY 10002

**Activity Progress Narrative:**

This activity is closed.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-NPR  
**Activity Title:** New York Public Radio

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

08/01/2013

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York Public Radio

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$200,000.00
<b>Total Budget</b>	\$0.00	\$200,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
New York Public Radio	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

: As part of LMDC’s Community and Cultural Enhancement Program, LMDC funds will enable New York Public Radio (NYPR) to make improvements to The Jerome L. Greene Performance Space (“The Greene Space”), NYPR’s 5,300 square foot public performance and studio space in their Lower Manhattan headquarters at 160 Varick Street. Specifically, LMDC will support modifications and enhancements to the Control Room and the purchase of equipment related to Control Room enhancement. Beneficiaries of the Program will include the more than 20,000 people who come to The Greene Space facility each year to experience live broadcasts of signature WNYC shows, WQXR live concerts, and lectures, many of whom come to Lower Manhattan to visit The Greene Space. The Greene Space Programming also reaches hundreds of thousands of people via live broadcasts, audio and visual streaming and recorded programming. New York Public Radio is an independent non-profit organization comprised of 7 radio stations, including WNYC (93.9 FM, AM 820), WQXR (105.9 FM), and The Jerome L. Greene Performance Space. Their radio stations are the most listened-to public stations in the country, reaching 2 million listeners locally each week, and an additional national radio and digital audience of 8.5 million. The mission of NYPR is “to make the mind more curious, the heart more tolerant, and the spirit more joyful by producing programs that reflect the values, vitality, diversity, and aspirations of listeners wherever they may be.” The amount of this LMDC grant is \$200,000.

**Location Description:**

160 Varick Street, 9thFloor, New York, NY 10013

**Activity Progress Narrative:**



During the 2ndquarter of 2014, New York Public Radio (NYPR) refined the equipment list and drawings for their request for proposals (RFP), and conducted preliminary outreach to possible contractors. NYPR's project team met with the project manager to review the specifications and drawings that have been developed by the organization's engineers. During this meeting, NYPR staff and the project manager reviewed the project plans, analyzed the logistics of executing the project, and developed a timeline for implementation. In creating a schedule for procurement and execution of the project, NYPR took into consideration the applicable LMDC and HUD rules and regulations. NYPR's project manager continued to develop the RFP to account for the updates to the project's equipment list and the detailed drawings. In addition, NYPR's Chief Technology Officer conducted outreach to potential bidders, sending them details of the project, the planned timeline for implementation, and an outline of the reporting and compliance requirements. The RFP was publicized on June 30th, 2014.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** CCE-1101-PAF

**Activity Title:** Public Art Fund

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/26/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Public Art Fund

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$103,490.39
<b>Program Funds Drawdown</b>	\$0.00	\$103,490.39
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$103,490.39
Public Art Fund	\$0.00	\$103,490.39
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, Public Art Fund will present temporary exhibits in City Hall Park in 2012 and 2013. The temporary displays will use City Hall Park as a site for free rotating museum-quality exhibitions to draw audiences from all over New York City and beyond. Public Art Fund will continue its strategy in presenting work from emerging artists, established masters, single-artist exhibitions, and group shows with the goal of maintaining interest and engagement in the site and drawing audiences consisting of Lower Manhattan residents, workers, and visitors to the downtown area as a venue for contemporary art.

**Location Description:**

City Hall Park, Downtown Manhattan

**Activity Progress Narrative:**

The project has concluded and reimbursements are under review. During this quarter, The Public Art Fund submitted reimbursement requests totaling \$124,021.46 which are currently under review.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-PTDF</b>
<b>Activity Title:</b>	<b>Paul Taylor Dance Foundation</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

05/01/2011

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

02/28/2014

**Completed Activity Actual End Date:**

04/30/2014

**Responsible Organization:**

Paul Taylor Dance Foundation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$250,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$250,000.00
Paul Taylor Dance Foundation	\$0.00	\$250,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of Grantee’s Community and Cultural Enhancement Program, Grantee will support costs associated with the purchase and installation of equipment and furniture, as well as the upgrade and fit out of the main dance studio into a multi-purpose black box performance space.

**Location Description:**

551 Grand Street, New York, NY 10002

**Activity Progress Narrative:**

This activity is closed.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-PU  
**Activity Title:** Pace University

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

12/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

05/31/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pace university

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$1,000,000.00
<b>Total Budget</b>	\$0.00	\$1,000,000.00
<b>Total Obligated</b>	\$0.00	\$1,000,000.00
<b>Total Funds Drawdown</b>	\$167,760.00	\$888,810.00
<b>Program Funds Drawdown</b>	\$167,760.00	\$888,810.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$167,760.00	\$888,810.00
Asian Americans for Equality	\$0.00	\$0.00
Pace university	\$167,760.00	\$888,810.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC’s Community and Cultural Enhancement Program, LMDC will fund expenses for the portion of the monthly lease representing any square footage to be used for dance rehearsal and performance space. Dance rehearsal and performance spaces will be located on the Ground Level (GL)and 4thfloor.

**Location Description:**

One Pace Plaza, New York, NY 10038

**Activity Progress Narrative:**

As part of LMDC’s Community and Cultural Enhancement Program, LMDC is funding expenses for the portion of the monthly lease representing any square footage to be used for dance rehearsal and performance space. Dance rehearsal and performance spaces are located on the Ground Level (GL)and 4thfloor.

This quarter Pace was reimbursed \$167,760 and the space has been used by over 700 students and performers. Pace continues to have regular programming scheduled for the space. This grant has allowed Pace to solidify the University’s new Performing Arts Center as a cultural hub and resource for local residents. Over 5,600 members of the Pace and local communities have used or visited the Pace Performing Arts Center at 140 William St. during the course of this grant. The final invoice for \$111,190 was submitted at the end of this quarter, and is expected to be paid at the beginning of the 3rdquarter.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-RTR14

**Activity Title:** River to River 2014

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

10/01/2011

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

08/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

River to River Festival 2014

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$700,000.00
<b>Total Budget</b>	\$0.00	\$700,000.00
<b>Total Obligated</b>	\$0.00	\$700,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$233,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$233,500.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$233,500.00
River to River Festival	\$0.00	\$233,500.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDC's Community and Cultural Enhancement Program, LMDC funds will support the Lower Manhattan Cultural Council's (LMCC) production of the 2012, 2013, and 2014 River to River Festivals. Specifically, LMCC will implement a three-year marketing strategy to expand the overall vision and evolution of the Festival and extend its reach over the three-year timeframe.

**Location Description:**

125 Maiden Lane, 2ndFl., New York, NY 10038

**Activity Progress Narrative:**

During the second quarter of 2014, the Lower Manhattan Cultural Council presented their 2014 River to River Festival. The event took place from June 19 through June 29, 2014. This is the final River to River Festival being supported through LMDC's CCEP grant. LMCC staff are currently compiling the materials in order to submit their final invoice for this grant. During the 2ndquarter of 2014, LMDC approved the \$233,500.00 invoice for LMCC's 2013 River to River Festival and payment is currently pending.



### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCE-1101-RTR15</b>
<b>Activity Title:</b>	<b>Marketing for the Arts Training Program</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

02/01/2013

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

River to River Festival

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
River to River Festival	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

: As part of LMDC’s Community and Cultural Enhancement Program, LMDC funds will enable the Lower Manhattan Cultural Council (LMCC) to implement a Marketing for the Arts program (“MFA”). The LMCC MFA is a marketing and communications training program, which will benefit seven specific, pre-selected lower Manhattan cultural institutions. Goals of the program include: increasing the capacity of the seven downtown cultural organizations to develop and implement strategic marketing and communications plans; to encourage and enable collaboration among the organizations to build community; and to engage in peer-to-peer learning opportunities as the basis for an ongoing network of mutual support. The seven preselected and approved organizations which were all found to be in need of marketing and communication enrichment are: Chen Dance Center/H.T. Dance; CityLore on behalf of the CATCH consortium (Center for Art, Tradition, and Cultural Heritage); Clemente Soto Velez Center; HERE Arts Center; Museum of American Finance; Museum of Chinese in the Americas; and Poets House. Specifically, LMDC will fund costs associated with LMCC staff, marketing and communication consultants, and guest speakers related to the design and implementation of the program. In addition, LMDC will provide the funds for LMCC to re-grant up to \$25,000 to each of the seven cultural institutions which have been selected to be a part of this program for the implementation of their marketing plan. Beneficiaries of the Program will be Lower Manhattan residents and workers who work on, visit or attend exhibitions or events that the selected cultural institutions execute, as well as, artists and area businesses which will benefit from the expanded and enhanced activity in Lower Manhattan generated by these institutions through the successful implementation of their newly engineered marketing campaigns. The amount of this LMDC grant is \$500,000.

**Location Description:**

125 Maiden Lane, 2ndFl., New York, NY 10038



### Activity Progress Narrative:

During the 2nd quarter of 2014, Lower Manhattan Cultural Council's Departments of Finance & Operations and Grants & Services met internally and had preliminary discussions with LMDC staff to identify the contract structure for which the Marketing for the Arts's seven participating organizations each to receive allocations up to \$25,000 that will support their strategic marketing plans.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

#### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** CCE-1101-TEA  
**Activity Title:** The Educational Alliance

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Planned

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2015

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Eductaional Alliance

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$300,000.00
<b>Total Budget</b>	\$0.00	\$300,000.00
<b>Total Obligated</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$75,408.82
<b>Program Funds Drawdown</b>	\$0.00	\$75,408.82
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$75,408.82
The Eductaional Alliance	\$0.00	\$75,408.82
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of Grantee’s Community and Cultural Enhancement Program, Grantee will support Subrecipient’s College Access and Success Program (CAASP) which prepares parents of children who are enrolled in Subrecipient’s Head Start program for college by providing ESL, GED and college prep classes.

**Location Description:**

197 East Broadway, New York, NY 10002

**Activity Progress Narrative:**

The Educational Alliance continues to run the College Access and Success Program in lower Manhattan. During the second quarter of 2014, the College Access and Success Program began their spring semester which included a new higher level English for Speakers of another Language 4 class. Over one hundred adults participated in a series of seven financial education classes. At the end of the quarter, the program concluded its weekly conversation classes with volunteers from New York Cares. Thirty-eight students participated in a one-on-one session and/or small group two-hour conversation groups with native English speakers. The program also helped parents who have children in public school with enrollment in the Alliance’s summer camps. In addition, the first parent that the College Access and Success Program helped to apply and enroll in college, graduated from the City University of New York’s Borough of Manhattan Community College. To date, 21 students have applied to college. An invoice for 2013 work, was recently resubmitted in the amount of \$100,000 and is under review. An invoice for \$24,891



submitted in May is currently being processed.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-TFT

**Activity Title:** The Flea Theater

**Activity Category:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

1101

**Projected Start Date:**

05/15/2012

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

09/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Flea Theater

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$500,000.00
<b>Total Budget</b>	\$0.00	\$500,000.00
<b>Total Obligated</b>	\$0.00	\$500,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$362,234.77
<b>Program Funds Drawdown</b>	\$0.00	\$362,234.77
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$362,234.77
The Flea Theater	\$0.00	\$362,234.77
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Subrecipient will rehabilitate an existing commercial building, at 20 Thomas Street to create a performing arts center with theaters, administrative offices and other related spaces. LMDC funding will also support expenses related to architectural consulting and project management.

**Location Description:**

41 White Street, New York, NY

**Activity Progress Narrative:**

The Flea Theater is working towards the rehabilitation of an existing commercial building, at 20 Thomas Street to create a performing arts center with theaters, administrative offices and other related spaces. LMDC funding will. This will enable The Flea to enhance its ability to provide more opportunities for artists, increase audience attendance, and to maintain and develop new and long-term partnerships with other theater groups.

After delays in construction due to unforeseen weather and high bids, there was an unexpected personal issue with the Project Manager, forcing additional delays. The Flea Theater expects to commence the rehabilitation in July of this year. No new invoices have been received.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** CCE-1101-TWG

**Activity Title:** The Wooster Group

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

07/01/2012

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

The Wooster Group

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$76,873.62	\$132,116.03
<b>Program Funds Drawdown</b>	\$76,873.62	\$132,116.03
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$76,873.62	\$132,116.03
The Wooster Group	\$76,873.62	\$132,116.03
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of LMDCs Community and Cultural Enhancement Program, The Wooster Group will create and expand public programming at, and make improvements to, their home-base, The Performing Garage, located at 33 Wooster Street, New York City. LMDC funding will enable The Wooster Group to employ technical, custodial, and producing staff to create two seasons of public programming which will include work by The Wooster Group, resident visiting artists and youth from the Groups art education programs. In addition to the staffing, LMDC funding will support the rehabilitation of The Wooster Groups theater space, The Performing Garage, as an improved presenting venue by allowing the Wooster Group to purchase lighting, audio and video equipment as well as augment The Performing Garage's sound baffling and rebuild its risers to accommodate an expanded audience.

**Location Description:**

33 Wooster Street, New York, NY 10013

**Activity Progress Narrative:**

The goal of LMDC's CCEP grant to The Wooster Group for the reactivation of their performance space, The Performing Garage, has been very successful as illustrated by all the activity that occurred during the second quarter. From April 1 through April 30, The Wooster Group (TWG) continued its early developmental rehearsals for a new untitled performance piece. This included researching books, articles, music and films as well as bringing in outside artists to supplement our own performers during readings. This "new work" period will continue into Fall 2014 with the intention of performing this new piece at the Garage and on tour in 2015.



From May 1st–17th, The Wooster Group continued rehearsals for its piece EARLY SHAKER SPIRITUALS which started previews at The Performing Garage on May 18th and officially opened on May 22nd to positive reviews and full, appreciative audiences. The piece continued its run until June 15th and TWG plans to tour the piece both nationally and internationally in 2015. From May 9th through 30th, TWG, continued its annual residency with Chinatown middle school students at MS131. Led by Kate Valk, artists work with a variety of classes (ESL, social studies, drama) to develop games and exercises that interface with class curriculum and culminate in a final performance or video project. Additionally, during the 2nd quarter, TWG, also formed a new arts-education residency with QUEST high school in Chelsea, which is part of the larger charter organization, The Institute of Play. Led by TWG associate, Kaneza Schaal, students worked with games and exercises tailored to their class curriculum and current events, attended rehearsals and a performance of EARLY SHAKER SPIRITUALS at The Performing Garage and presented a final performance project on Monday, June 23rd.

From June 24th–30th, The Performing Garage hosted a Visiting Artist named Lawrence Graham-Brown. TWG was reimbursed \$76,873 during the quarter and submitted an invoice in the amount of \$61,201.74 on June 18, 2014. The invoice is currently under review.

## Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**

## Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

### Other Funding Sources

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>CCE-1101-USS</b>
<b>Activity Title:</b>	<b>University Settlement Society of New York</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

11/01/2011

**Benefit Type:**

( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

06/30/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

University Settlement Society of New York, Inc.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$250,000.00
<b>Total Budget</b>	\$0.00	\$250,000.00
<b>Total Obligated</b>	\$0.00	\$250,000.00
<b>Total Funds Drawdown</b>	\$7,107.00	\$218,307.00
<b>Program Funds Drawdown</b>	\$7,107.00	\$218,307.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,107.00	\$218,307.00
University Settlement Society of New York, Inc.	\$7,107.00	\$218,307.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

As part of the Community and Cultural Enhancement Program, LMDC will fund expenses for staff time and equipment purchases for University Settlement Society of New York's Houston Street Center for fiscal years 2012 through 2014. LMDC funds will support recreational, educational, community-building, and enrichment programs, at the Houston Street Center, which will allow the center to serve over 10,000 people per year.

**Location Description:**

184 Eldridge Street, New York, NY 10002

**Activity Progress Narrative:**

As part of LMDC's Community and Cultural Enhancement Program, LMDC will fund expenses for staff time and equipment purchases for University Settlement Society of New York's Houston Street Center for fiscal years 2012 through 2014. LMDC funds will support recreational, educational, community-building, and enrichment programs, at the Houston Street Center, which will allow the center to serve over 10,000 people per year.

This quarter the popular Senior HeART program continued, and combined with University Settlement's new five-tier Mental Health Initiative, allowing USS to have engaging conversations about emotional and mental health in older adults. The STRIDE After School Program offered a Staycation over the week of spring break, and there was a championship game for the new young men's basketball league. Also this quarter, Forever LEARN offered low-fee learning opportunities to adult community members, and University Settlement hosted their own skill building event for staff members. This quarter, invoices



totaling \$17,600 were submitted have are awaiting approval for reimbursement. \$218,307 of the full \$250,000 grant amount has been disbursed.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CCE-1101-USS1

**Activity Title:** University Settlement Supplemental

**Activity Category:**

Public services

**Activity Status:**

Under Way

**Project Number:**

1101

**Project Title:**

Community & Cultural Enhancements

**Projected Start Date:**

11/01/2011

**Projected End Date:**

06/30/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

04/30/2014

**National Objective:**

Urgent Need

**Responsible Organization:**

University Settlement Society of New York, Inc.

**Overall**

**Total Projected Budget from All Sources**

**Apr 1 thru Jun 30, 2014**

N/A

**To Date**

\$0.00

**Total Budget**

(\$150,000.00)

\$0.00

**Total Obligated**

(\$150,000.00)

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$13,846.00

University Settlement Society of New York, Inc.

\$0.00

\$13,846.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

As part of LMDC's Community and Cultural Enhancement Program, LMDC will fund expenses for staff time and equipment purchases for University Settlement Society of New York's Houston Street Center for fiscal years 2012 through 2014. LMDC funds will support recreational, educational, community-building, and enrichment programs, at the Houston Street Center, which will allow the center to serve over 10,000 people per year.

**Location Description:**

184 Eldridge Street, New York, NY 10002

**Activity Progress Narrative:**

This activity is closed.

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>CCEI-1101</b>
<b>Activity Title:</b>	<b>Cultural and Community Events and Installations</b>

**Activity Category:**

Public services

**Project Number:**

1101

**Projected Start Date:**

01/01/2009

**Benefit Type:**

Direct ( Person )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2012

**Completed Activity Actual End Date:**

04/30/2014

**Responsible Organization:**

Lower Manhattan Development Corporation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$4,045,000.00
<b>Total Budget</b>	\$0.00	\$4,045,000.00
<b>Total Obligated</b>	\$0.00	\$4,045,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$4,044,970.53
<b>Program Funds Drawdown</b>	\$0.00	\$4,044,970.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,532,368.20
Lower Manhattan Development Corporation	\$0.00	\$3,532,368.20
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Up to \$4,045,000 will be allocated as critical funding for Lower Manhattan Cultural and Community Events and Installations. These funds will be allocated by LMDC to not-for-profit organizations that have developed projects for cultural or community events or installations in Lower Manhattan that would benefit area residents, workers, businesses, and visitors in the near term and have significant funding in place, but demonstrate a need for limited additional funding for the project to be realized after 2008. Allocations for these projects will be at the discretion of LMDC.

**The New York City Waterfalls**

LMDC will allocate up to \$2 million of the approximately \$16 million total project budget to the Public Art Fund for the administration and presentation in 2008 of The New York City Waterfalls. The Waterfalls is comprised of four 90 to 120-foot tall man-made waterfalls designed by Olafur Eliasson for display from late June 2008 through mid-October 2008 at sites along the shores of Brooklyn, Manhattan and Governor’s Island, with each location viewable from Lower Manhattan buildings and public spaces, including the East River Esplanade or Battery Park. This event is expected to bring thousands of people to the Lower Manhattan viewing locations.

**Tribute in Light**

LMDC will allocate up to an additional \$145,000 toward the \$400,000 total project budget to the Municipal Arts Society for the administration and presentation in 2009 of Tribute in Light. Earlier presentations of this project were funded through Partial Action Plan 8. The allocation of additional funds through this Final Action Plan, when combined with funds allocated in Partial Action Plan 8, will allow its presentation once more on September 11, 2009 as an interim memorial. Conceived in the aftermath of the September 11th tragedies, Tribute in Light is an artistic gesture bringing together the vision and talent of numerous individuals who, shortly after the attacks, independently envisioned two beams of light rising from downtown. Illuminating the night sky, Tribute in Light can be seen from up to 25 miles away in all directions.

**Tribeca Film Festival Family Festival**

LMDC will allocate up to \$100,000 of the approximate \$465,000 total project budget to the Tribeca Film Institute for the



administration and presentation in 2008 of Tribeca Film Festivals Family Festival. The Tribeca Film Institute has been funded in the past by LMDC through Partial Action Plans 7 and 11. Since 2002, Tribeca Film Festival has been a major event drawing hundreds of thousands of visitors to Lower Manhattan. The Family Festival is a street fair and family celebration for visitors and area residents alike, in which an array of activities and performances unfold over a seven-block stretch of Greenwich Street from Duane to Hubert Streets. Local schools, merchants, restaurants, and civic organizations participate in this all day, family friendly celebration. Special performances are held all day long on boulevard stages and in the streets, along with surprise appearances by favorite characters from movies, books, and television.

**Project Rebirth**

LMDC will allocate up to \$300,000 of the approximate \$970,000 needed to complete filming and post-production work on the Project Rebirth film. Project Rebirth has been funded in the past by LMDC through a \$1,000,000 Cultural Enhancement Fund grant as described in Partial Action Plan 11. Project Rebirth’s mission is to document the reconstruction of the WTC site and the experiences of individuals directly affected by the events of September 11th. Through this project, Project Rebirth aims to ensure that people today and in future generations experience the rebuilding process, and learn from our nation’s ability to recover.

**September 11 Commemoration**

LMDC will allocated up to \$500,000 to The National September 11 Memorial & Museum at the World Trade Center Foundation, Inc. to provide for costs related to the 2010 and 2011 September 11 Commemoration. LMDC funding is necessary due to the fact that private support for the annual ceremony through in-kind and cash donations has significantly diminished in recent years and is not sufficient to cover the costs through 2011. At the same time, the ongoing need for the ceremony remains as we approach the ten-year anniversary of the attacks. LMDC funds would cover the out-of-pocket costs of production, including engineering, equipment, labor, lighting, power, site security, services, and supplies.

A Final Action Plan Amendment approved by HUD in June 2012 increases the allocation for Cultural and Community Events and Installations by \$895,000 from \$3,150,000 to \$4,045,000. These additional funds were used to increase the \$605,000 allocation for the 2010 and 2011 September 11th commemorative ceremonies by \$895,000 to \$1,500,000. This enabled the LMDC to reimburse the National September 11 Memorial and Museum for production costs associated with the annual September 11 ceremonies.

**Location Description:**

**Activity Progress Narrative:**

This activity is closed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/5

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/0	0



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** CEF-C-1101

**Activity Title:** Cultural Enhancement Fund - Capital

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

1101

**Projected Start Date:**

01/01/2006

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Community & Cultural Enhancements

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Cultural Enhancement Fund - Capital

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$19,023,495.00
<b>Total Budget</b>	\$0.00	\$19,023,495.00
<b>Total Obligated</b>	\$0.00	\$18,823,495.00
<b>Total Funds Drawdown</b>	\$22,072.00	\$17,852,644.18
<b>Program Funds Drawdown</b>	\$22,072.00	\$17,852,644.18
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,072.00	\$17,553,038.51
Cultural Enhancement Fund - Capital	\$22,072.00	\$17,553,038.51
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

--LOWER MANHATTAN CULTURAL ENHANCEMENT FUND CAPITAL PROJECTS-- The Cultural Enhancement Fund provides grants to not-for-profit organizations for projects and programs that provide cultural facilities or programming in Lower Manhattan, and demonstrate the ability to spur long-term Lower Manhattan revitalization, benefiting area residents, workers, businesses, and visitors. Grants are provided to not-for-profit organizations that, through proposed or existing facilities and activities, demonstrate excellence, animate the neighborhood, and support cultural life in Lower Manhattan. Organizations were selected through a competitive process and submitted applications that were reviewed by an Advisory Panel including representatives from New York City and State agencies and other advisors knowledgeable on culture and Lower Manhattan, that will make funding recommendations to LMDC. In March 2006 LMDC announced the selection of 63 cultural organizations to receive grants for capital projects, events and programs, and planning initiatives. 32 Grants were for Capital Projects-- PROGRAM OBJECTIVES--Supporting cultural life has emerged as an important Lower Manhattan redevelopment objective following an extensive public outreach and planning process. Investment in Lower Manhattans cultural assets would serve as a catalyst for increased residential, commercial, retail, and other neighborhood activities. In realizing this objective, the Cultural Enhancement Fund is intended for projects in Lower Manhattan that would meet the needs resulting from the events of September 11, 2001, address or prevent blight, and benefit low-and-moderate-income communities. Funded projects would have the capacity to spur the revitalization of Lower Manhattan and successfully benefit area businesses, residents, and visitors. --BENEFICIARIES--The Lower Manhattan Cultural Enhancement Fund benefits Lower Manhattan area residents, workers, businesses, and not-for-profit organizations through supporting the areas cultural life. The Cultural Enhancement Fund is intended to benefit low-and-moderate-income communities, address or prevent blight, and meet needs resulting from September 11, 2001. --SCHEDULE--Activities related to the Cultural Enhancement Fund began in the fall of 2005. -- ALLOCATIONS IN PAP--\$19,023,495 has been allocated for the Cultural Enhancement Fund Capital Projects in PAP 11.



## Location Description:

PROJECT AREA--The project area for the Cultural Enhancement Fund is defined as Manhattan, south of Houston Street.

## Activity Progress Narrative:

Only two Cultural Grants remain open at quarter end. The Educational Alliance, Inc. planning and design work has concluded and a \$42,000 reimbursement request received late last quarter was processed and should be paid early this quarter. Another request for payment was recently submitted and is under review and final reimbursement requests are expected in the third quarter.

The Downtown Community Television Center project is on hold while the sale of air rights is considered otherwise the project is ready to go out for bid with an expected completion date of April 2015. A small reimbursement request was submitted towards quarter end and \$300,000 is still available to complete this project.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	15/30
# of Public Facilities	0	15/30

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Other Private Funds - various	\$228,534,973.00
Total Other Funding Sources	\$0.00

**Project # / Title: 1200 / Fulton Corridor**

**Grantee Activity Number: FCIP-1200 a/k/a FCGP-1200**  
**Activity Title: Fulton Corridor Grant Program**

**Activity Category:** Rehabilitation/reconstruction of other non-residential structures  
**Activity Status:** Under Way  
**Project Number:** 1200  
**Project Title:** Fulton Corridor



**Projected Start Date:**

07/14/2006

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:****National Objective:**

Urgent Need

**Responsible Organization:**

Lower Manhattan Development Corporation with the New

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,570,000.00
<b>Total Budget</b>	\$0.00	\$6,570,000.00
<b>Total Obligated</b>	\$0.00	\$6,570,000.00
<b>Total Funds Drawdown</b>	\$1,269,931.56	\$1,723,168.07
<b>Program Funds Drawdown</b>	\$1,269,931.56	\$1,723,168.07
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,269,931.56	\$1,723,168.07
Lower Manhattan Development Corporation with the New	\$1,269,931.56	\$1,723,168.07
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**PROJECT DESCRIPTION:** The Fulton Nassau Crossroads Program, a component of the Fulton Corridor Revitalization Program, is an incentive program to assist property owners and retailers to restore building facades, and improve commercial storefronts and interior space; in order to improve the overall look and retail viability of Fulton Street, while respecting its historic character. Design Guidelines and an Incentives Review Panel ensure that the incentive program meets the overall vision for the corridor. The LMDC worked with the City of New York to develop the program guidelines, and they are available online at [www.nycedc.com/crossroads](http://www.nycedc.com/crossroads). The project also provides technical assistance to property and business owners who are receiving money for façade and storefront improvements. In June and December 2009, the LMDC Board authorized an amendment to Partial Action Plan 12 and the two Fulton Corridor Revitalization subrecipient agreements that reduced the authorized amount of the Incentive and Streetscape subrecipient agreement to \$21,894,050. Out of that amount, \$14,570,000 is allocated to the storefront and façade improvement program. The amendment to Partial Action Plan 12 reflecting that reduction is posted on the LMDC website. On November 22, 2010, the LMDC Board authorized an additional reduction in the amount allocated to the Fulton Corridor Revitalization Program in PAP12. The November 2010 authorization and a partial action plan amendment approved by HUD in June 2012, reduced the amount of the incentive program from \$14,570,000 to \$10,570,000.

**PROPOSED BENEFICIARIES:** The Fulton Corridor Revitalization Program will provide needed public investment in the Fulton Corridor, benefiting the growing residential population, businesses and retailers, and area office workers and visitors to the WTC Site and the South Street Seaport. There are approximately 150 storefronts in 80 buildings within the eligible Program area.

**SELECTION OF BENEFICIARIES:** The Fulton Corridor is a major artery in Lower Manhattan, connecting the rebuilt World Trade Center site and Battery Park City to the Seaport and the soon to be developed East River Esplanade. The grant program will allow for steady improvement of the facades and storefronts in order for the surrounding buildings to match the

### Location Description:

To be eligible for the Fulton Nassau Crossroads program, a property must be located on Fulton Street between Broadway to the west and Water Street to the east, or on Nassau Street between Spruce Street to the north and Maiden Lane to the south.

### Activity Progress Narrative:

Construction is ongoing for two store fronts renovations under the Fulton Incentive Program. Design is also ongoing for five store fronts including the two which were approved last quarter.

A reimbursement request in the amount of \$152,094 was paid this quarter and approximately \$4 million of other reimbursement requests are currently being reviewed.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/2056

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>FCOP-1200</b>
<b>Activity Title:</b>	<b>Fulton Corridor Open Spaces</b>

**Activity Category:**  
Rehabilitation/reconstruction of public facilities

**Project Number:**  
1200

**Projected Start Date:**  
07/14/2006

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Fulton Corridor

**Projected End Date:**  
12/31/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Lower Manhattan Development Corporation with

Overall	Apr 1 thru Jun 30, 2014	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$16,465,950.00
<b>Total Budget</b>	\$0.00	\$16,465,950.00
<b>Total Obligated</b>	\$0.00	\$16,465,950.00
<b>Total Funds Drawdown</b>	\$5,284,482.31	\$14,776,334.42
<b>Program Funds Drawdown</b>	\$5,284,482.31	\$14,776,334.42
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,284,482.31	\$14,776,334.42
Lower Manhattan Development Corporation with agreements	\$5,284,482.31	\$14,776,334.42
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**PROJECT DESCRIPTION:** In June and December 2009, the LMDC Board authorized amendments to Partial Action Plan 12 and the two Fulton Corridor Revitalization subrecipient agreements that increased the authorized amount for the Open Spaces subrecipient agreement by \$4,970,950 from \$11,495,000 to \$16,465,950. The amendment to Partial Action Plan 12, which added \$1M to the Fulton Corridor Revitalization Program bringing the total allocation for the Program to \$39M, was approved by HUD on September 24, 2010. This project will develop and improve parks and open spaces along the Fulton Corridor and is a component of the Fulton Corridor Revitalization Program. Titanic Memorial Park will be refurbished to become an improved gateway to the South Street Seaport, through improved seating and landscaping. Pearl Street Playground will be renovated and expanded to pedestrianize Little Pearl Street and to become a more welcoming area for children and families. DeLury Square will be a new 10,900 sq/ft park at Fulton and Gold Streets. The City acquired a parcel of land to create the new park configuration of DeLury Square, which will include a lawn, planted areas, a pond and fountain, sitting areas, fencing, and other improvements. A new children's playground designed by the Rockwell Group is being constructed at Burling Slip and will create 22,000 square feet of public open space.

**PROPOSED BENEFICIARIES:** The Fulton Corridor Revitalization Program will provide needed public investment in the Fulton Corridor, benefiting the growing residential population, businesses and retailers, and area office workers and visitors to the WTC Site and the South Street Seaport. Based on numbers provided by DPR in October 2010, the expected numbers of persons benefiting from the open spaces per year are: Burling Slip 140,000 total, 21,000 low-income, and 84,000 moderate-income, Pearl Street Playground 30,000 total, 4,500 low-income, 22,500 moderate-income, Titanic Park 18,000 total, 1,800 low-income, and 10,800 moderate-income, and DeLury Square 22,000 total, 8,800 low-income, and 8,800 moderate-income. Actual numbers of users of the open spaces are expected to be calculated during the summer months once the open spaces have been opened to the public.

**SELECTION OF BENEFICIARIES:** The Fulton Corridor is a major artery in Lower Manhattan, connecting the rebuilt World Trade Center site and Battery Park City to the Seaport and the soon to be developed East River Esplanade. The Open Space



Program will improve two existing opens spaces and create two new open spaces for the area.

**Location Description:**

The following projects will enhance the parks and open spaces along the Fulton Corridor: Titanic Memorial Park at the corner of Fulton and Water Streets, Pearl Street Playground bound by Fulton, Pearl and Water, and new playground to be created at Burling Slip and a new park to be created at DeLury Square at the corner of Fulton and Gold Street.

**Activity Progress Narrative:**

All construction work on DeLury Square, Pearl Street Playground, Burling Slip, and Titanic Park has been completed. The \$5.2 million invoice received last quarter was processed and paid. We received two additional invoices this quarter for approximately \$91,000 and \$55,000 which are under review.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/2056

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/1630	0/2694	0/11086	0

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
City Council Secured Funds	\$402,000.00
Total Other Funding Sources	\$0.00



**Grantee Activity Number:** FCPP-1200

**Activity Title:** Fulton Corridor Planning

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

1200

**Project Title:**

Fulton Corridor

**Projected Start Date:**

07/14/2006

**Projected End Date:**

12/31/2013

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Lower Manhattan Development Corporation

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$862,000.00
<b>Total Budget</b>	\$0.00	\$862,000.00
<b>Total Obligated</b>	\$0.00	\$862,000.00
<b>Total Funds Drawdown</b>	\$2,681.78	\$854,568.53
<b>Program Funds Drawdown</b>	\$2,681.78	\$854,568.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,681.78	\$854,568.28
Lower Manhattan Development Corporation	\$2,681.78	\$854,568.28
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**PROJECT DESCRIPTION:** The Fulton Corridor Planning Program is funded to continue planning, environmental, and administrative activities related to the implementation of the Fulton Corridor Revitalization Program.

**PROPOSED BENEFICIARIES:** The Fulton Corridor Revitalization Program will provide needed public investment in the Fulton Corridor, benefiting the growing residential population, businesses and retailers, and area office workers and visitors to the WTC Site and the South Street Seaport.

**SELECTION OF BENEFICIARIES:** The Fulton Corridor is a major artery in Lower Manhattan, connecting the rebuilt World Trade Center site and Battery Park City to the Seaport and the soon to be developed East River Esplanade.

**Location Description:**

The Program area for these activities includes Fulton Street bounded by Church Street to the west and Water Street to the east; streets intersecting Fulton up to a three block area north and south, including John Street from William Street to South Street and Burling Slip, located one block south of Fulton Street on John Street east of Water Street.

**Activity Progress Narrative:**

In the second quarter of 2014, less than \$6,000 was expended on Fulton Planning. NYC Economic Development Corporation staff worked to review applications for the Fulton Corridor Incentive Grant program and the NYC Department of Parks and Recreation (DPR) continued reviewing proposed mitigation material for the historic wooden bulkhead found at Burling Slip



during work on the Fulton Corridor Open Spaces program.

### Accomplishments Performance Measures

No Accomplishments Performance Measures found.

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** FCSSW-1200

**Activity Title:** Fulton Corridor Street Scape and Street Wall

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

1200

**Project Title:**

Fulton Corridor

**Projected Start Date:**

07/14/2006

**Projected End Date:**

12/31/2013

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Urgent Need

**Responsible Organization:**

Lower Manhattan Development Corporation, NYC

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$7,102,050.00
<b>Total Budget</b>	\$0.00	\$7,102,050.00
<b>Total Obligated</b>	\$0.00	\$7,102,050.00
<b>Total Funds Drawdown</b>	\$100.00	\$3,196,167.18
<b>Program Funds Drawdown</b>	\$100.00	\$3,196,167.18
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$100.00	\$3,196,167.18
Lower Manhattan Development Corporation, NYC Economic	\$100.00	\$3,196,167.18
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

PROJECT DESCRIPTION: On June 11, 2009, the LMDC Board authorized a reduction in the amount of the Subrecipient Agreement, which reduced the amount for the Fulton Corridor streetscape and streetwall improvement project in the Subrecipient Agreement from \$7,788,000 to \$7,102,050. The amendment to Partial Action Plan 12 reflecting that reduction is posted on the LMDC website. This program will enhance the pedestrian and vehicular movement in the portals leading to Fulton Street, including John Street from William Street to South Street to enhance the connection to Burling Slip. On January 26, 2012, the LMDC Board authorized a Partial Action Plan 12 and Subrecipient Agreement amendment to include an additional three blocks of Spruce Street between Park Row and Gold Street in the streetscape project. Partial Action Plan 12 was amended to include the additional blocks and posted on LMDC's website on March 12, 2012. The streetscape and streetwall improvements are part of the Fulton Corridor Revitalization Program. Potential improvements include new sidewalks and curbs, roadway resurfacing, street furniture, light poles, wayfinding signage, landscaping, seating, plantings and increased open space along Fulton Street between Gold and Pearl Streets.

PROPOSED BENEFICIARIES: The Fulton Corridor Revitalization Program will provide needed public investment in the Fulton Corridor, benefiting the growing residential population, businesses and retailers, and area office workers and visitors to the WTC Site and the South Street Seaport. The number of persons benefiting annually is based on a 2006 economic analysis report produced by The Louis Berger Group, which determined that there were approximately 49,111 residents who live within 0.5 miles of the project area and 52,141 workers who work within 0.25 miles of the project area.

SELECTION OF BENEFICIARIES: The Fulton Corridor is a major artery in Lower Manhattan, connecting the rebuilt World Trade Center site and Battery Park City to the Seaport and the soon to be developed East River Esplanade. The streetscape program will allow for steady improvement of streetscape to match the improved facades and open spaces.

**Location Description:**



The Program area for these improvements includes Nassau Street between Fulton Street and Maiden Lane, William Street between Maiden Lane and Beekman Street, Gold Street between Platt and Beekman Streets, Cliff Street between John and Fulton Streets, Pearl Street between Maiden Lane and Fulton Street, and Spruce Street between Park Row and Gold Street.

**Activity Progress Narrative:**

All construction work has been completed and all invoices have been submitted to LMDC for payment. The final invoice for one contractor totaling \$1,145,933.53 submitted in early February has been processed and paid. The final invoice for another contractor totaling \$134,610.71 is currently being reviewed.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/2

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
National Park Service's Urban Park and Recreation Recovery Program (UPARR)	\$6,000,000.00
Total Other Funding Sources	\$0.00

**Project # / Title: 1301 / Economic Development**

<b>Grantee Activity Number:</b>	<b>ECON-1301</b>
<b>Activity Title:</b>	<b>ECON-1301</b>

**Activity Category:**  
Econ. development or recovery activity that creates/retains jobs

**Project Number:**  
1301

**Projected Start Date:**  
01/01/2007

**Benefit Type:**  
( )

**Activity Status:**  
Under Way

**Project Title:**  
Economic Development

**Projected End Date:**  
12/31/2013

**Completed Activity Actual End Date:**



**National Objective:**

Urgent Need

**Responsible Organization:**

New York City Economic Development Corporation.

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2014</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,775,000.00
<b>Total Budget</b>	\$0.00	\$6,775,000.00
<b>Total Obligated</b>	\$0.00	\$6,775,000.00
<b>Total Funds Drawdown</b>	\$190,000.00	\$5,087,865.55
<b>Program Funds Drawdown</b>	\$190,000.00	\$5,087,865.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$190,000.00	\$5,087,865.55
New York City Economic Development Corporation.	\$190,000.00	\$5,087,865.55
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

LOWER MANHATTAN ECONOMIC DEVELOPMENT PROGRAM -- For Lower Manhattan to continue to recover from the attacks of September 11, new opportunities to increase economic activity must be developed. Creating new residential neighborhoods, attracting new commercial and retail tenants to Lower Manhattan, and spurring construction that will generate new jobs are important goals that are consistent with LMDC's Principles and Revised Preliminary Blueprint for the Future of Lower Manhattan. LMDC has allocated \$30 million for economic development initiatives in Lower Manhattan. The New York City Economic Development Corporation (EDC) will use these funds to implement projects that (1) increase economic activity in Lower Manhattan by spurring and promoting additional commercial and residential development; (2) attracting businesses and residents to locate in Lower Manhattan; and/or (3) providing short-term and/or long-term jobs in Lower Manhattan. Prior to allocating funding to any project, EDC will engage public participation in the review of the project's ability to promote one or more of the above three goals and solicit and consider public input.

ECONOMIC DEVELOPMENT PROGRAM OBJECTIVES This program will spur activity that will help prevent blight that could result absent intervention to address the existing conditions resulting from the events of September 11. This program will also benefit low-and-moderate-income people.

BENEFICIARIES-- The economic development projects will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. More specific beneficiaries will be identified as projects are selected.

SCHEDULE The economic development projects are expected to be identified by December 31, 2007 and completed by December 31, 2015.

CURRENT PROJECTS UNDER THE PROGRAM -- The Small Firm Assistance Program is one of the projects funded under the Economic Development Program. The Small Firm Assistance Program will provide grants to eligible small firms in Lower Manhattan adversely affected by street closures related to publicly-funded construction. The Program was recently amended to expand eligibility under the Program, increase the Programs funding and extend its expiration date through December 31, 2015.

FEDERAL AND OTHER RESOURCES-- LMDC proposes to allocate up to \$6,775,000 for a Lower Manhattan Economic Development Program.

TOTAL ESTIMATED COST--The total estimated cost for this activity as outlined in this Partial Action Plan is up to \$6,775,000.

**Location Description:**

PROJECT AREA-- The project area for the economic development program is Lower Manhattan, south of Houston Street.

**Activity Progress Narrative:**

Nine applications are in various statuses of completion with either documentation outstanding or the packages are at The City awaiting reimbursement.

To date out of 426 applications received applying for the grant, 357 have been deemed acceptable and have been either paid or in process.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	200/150

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Title: 1302 / Transportation Improvements

**Grantee Activity Number:** TRANS-1302

**Activity Title:** TRANS-1302

**Activity Category:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

1302

**Projected Start Date:**

12/31/2006

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Transportation Improvements

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

New York City Department of Small Business Services

Overall

Apr 1 thru Jun 30, 2014

To Date



<b>Total Projected Budget from All Sources</b>	N/A	\$15,835,000.00
<b>Total Budget</b>	\$0.00	\$15,835,000.00
<b>Total Obligated</b>	\$0.00	\$15,835,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$157,653.97
<b>Program Funds Drawdown</b>	\$0.00	\$157,653.97
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$157,653.97
New York City Department of Small Business Services	\$0.00	\$157,653.97
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

LOWER MANHATTAN TRANSPORTATION IMPROVEMENT PROGRAM-- Access to transportation has been identified as a competitive advantage for Lower Manhattan. Access to subways, the PATH station, ferries, bridges and tunnels make Lower Manhattan an attractive place to live and work. As Lower Manhattan continues to grow, ensuring sufficient transportation will be a key to its continue success. LMDC allocated up to \$31,000,000 to address a range of transportation initiatives that will benefit commuters, businesses, residents and pedestrians in Lower Manhattan. The City of New York and The National 9/11 Memorial Museum will use these funds to implement projects within Lower Manhattan that accomplish one or more of the following: improve mobility; improve connectivity between Lower Manhattan, the rest of New York City, and the surrounding region; promote the livability of Lower Manhattan and/or encourage business development; improve conditions for pedestrians and bicyclists; promote use of public transportation; provide access to the streets for those vehicles that need it; reduce congestion on the streets; support traffic management and emergency response; and ease the impact of construction on residents, businesses and tourists. Prior to allocating funding to any project, theNational 9/11 Memorial Museum andtheNYC Economic Development Corporation will engage public participation in the review of the project's ability to promote one or more of the above goals and solicit and consider public input. -PROGRAM OBJECTIVES This program will help prevent of blight that could result absent intervention to address the existing conditions resulting from the events of September 11th. - BENEFICIARIES-- The transportation improvement projects to be funded will benefit Lower Manhattan area residents, workers, businesses, and not-for-profit organizations, including low and moderate income persons and families. --ALLOCATIONS IN PARTIAL ACTION PLANS A total of \$31 million have been allocated in the Final Action Plan. The initial Final Action Plan allocated \$31,000,000 to Transportation Improvements. TheFinal Action Plan was amended in June 2012 to reduce the allocation for Transportation Improvements by \$14 Million to a total of \$17 Million.AFebruary 2013 amendment reduced the allocation to \$15,835,000. The February 2013 amendment also allowed the National September 11 Memorial & Museum at the World Trade Center Foundation, Inc. to allocate and implement Transportation Improvements.

### Location Description:

The project area is Lower Manhattan, south of Houston Street.

### Activity Progress Narrative:

In May 2014, New York City Department of Transportation (NYCDOT) selected a consultant to help refine conceptual designs for Water Street improvements that were approved in 2013. Once NYCDOT obtains a certificate to proceed from the OMB, NYCDOT will be able to move forward with regards to refining the conceptual designs.

Design work has been completed and reimbursement requests from the National September 11 Memorial Museum are under review for the sidewalk along Route 9A.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures found.**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

